

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 1																					
	7/1/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	3/26/2009	ND																			
Location: 2																					
	3/26/2009	0.18																			
Non-response to sampling offer in Ongoing 2016 Program.																					
Location: 3																					
BED1-DUP	2/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/27/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/29/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/4/2019	<0.0020	<0.0020	<0.0020																	
PT	3/7/2019	0.11	0.0044	0.024																	<0.0040
BED1	3/7/2019	<0.0020	<0.0020	<0.0020																	
BED1	6/18/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	9/7/2017	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/7/2017	0.065	<0.0020	<0.0020																	
BED1	6/27/2017	<0.0020	<0.0020	<0.0020																	
-DUP	10/26/2016	0.13 B	0.0049 B	0.022 B	<0.020	<0.020	0.0033 B	<0.0020	0.073 B	0.053 B	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/04/2017.																					
	10/26/2016	0.14 B	0.0049 B	0.024 B	<0.020	<0.020	0.0033 B	<0.0020	0.074 B	0.054 B	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/04/2017.																					
	3/26/2009	0.16																			
Location: 4																					
	3/27/2009	0.10																			
PWS according to homeowner.																					
Location: 5																					
	3/27/2009	0.053																			
Non-response to sampling offer in Ongoing 2016 Program.																					
Location: 6																					
	3/27/2009	ND																			
PWS according to homeowner.																					
Location: 7																					
	3/27/2009	0.063																			
Non-response to sampling offer in Ongoing 2016 Program.																					
Location: 8																					
	3/27/2009	ND																			
PWS according to homeowner.																					
Location: 9																					
BED1	11/10/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/9/2023	0.087	0.0095	0.0097																	
BED1	8/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/18/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 04/18/2023 - 5yr.																					
BED1	3/22/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/13/2022	<0.0020	<0.0020	<0.0020																	
PT	7/25/2022	0.094	0.010	0.0089																	
BED1	7/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/6/2021	<0.0020	<0.0020	<0.0020																	
PT	7/7/2021	0.10	0.0084	0.0066																	
BED1	7/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/20/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/6/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/28/2020	<0.0020	<0.0020	<0.0020																	
PT	7/28/2020	0.11	0.0092	0.0086																	
BED1	6/8/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/29/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/16/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/26/2019	<0.0020	<0.0020	<0.0020																	
PT	7/26/2019	0.12	0.010	0.011																	
BED1	4/18/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/11/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/12/2018	<0.0020	<0.0020	<0.0020																	
PT	8/21/2018	0.10	0.0083	0.0070																	<0.0040
BED1	8/21/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/31/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/14/2018	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 01/09/2018 - Fe.																					
BED1	12/5/2017	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/18/2017	0.11	0.0057	0.0063																	
BED1	8/18/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/23/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/3/2017	<0.0020	<0.0020	<0.0020																	
	7/8/2016	0.13 J	0.0072	0.0064	<0.020	<0.020	0.0049 J	0.0063	0.065	0.045	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 10/12/2016.																					
	3/27/2009	0.074																			
Location: 10																					
BED1	10/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/10/2023	<0.0020	<0.0020	<0.0020																	
PT	7/10/2023	0.045	0.0046	0.0057																	
BED1	4/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/4/2022	<0.0020	<0.0020	<0.0020																	
PT	7/6/2022	0.030	0.0030 J	0.0035																	
BED1	7/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/6/2022	<0.0020	<0.0020	<0.0020																	

Carbon Changeout 02/15/2022 - 5yr.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2021	<0.0020	<0.0020	<0.0020																	
PT	7/7/2021	0.051	0.0051	0.0039																	
BED1	7/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/15/2020	<0.0020	<0.0020	<0.0020																	
PT	8/12/2020	0.054	0.0044	0.0036																	
BED1	8/12/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/31/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/18/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/22/2019	<0.0020	<0.0020	<0.0020																	
PT	7/22/2019	0.056	0.0042	0.0038																	
BED1	4/16/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/31/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2018	<0.0020	<0.0020	<0.0020																	
PT	8/8/2018	0.055	0.0037	0.0029																<0.0040	
BED1	8/8/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/10/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/9/2018	0.0034	<0.0020	<0.0020																	
BED2	3/9/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/12/2017	<0.0020	<0.0020	<0.0020																	
PT	9/7/2017	<0.0020	<0.0020	<0.0020																	
BED1	9/7/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/7/2017	<0.0020	<0.0020	<0.0020 UJ																	
BED1-DUP	3/2/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2017	<0.0020	<0.0020	<0.0020																	
-DUP	6/30/2016	0.049	0.0045	0.0026	<0.020	<0.020	<0.0020	0.0024	0.042	0.02	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 10/21/2016.																					
	6/30/2016	0.052	0.0046	0.0026	<0.020	<0.020	<0.0020	0.0025	0.043	0.021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 10/21/2016.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	3/27/2009	0.036																			
Location: 11																					
BED1	11/6/2023	<0.0020	<0.0020	<0.0020																	
PT	8/30/2023	0.041	0.0038	0.0020																	
Carbon Changeout 08/30/2023 - 5yr.																					
BED1	8/30/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/30/2023 - 5yr.																					
BED1	5/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/18/2022	<0.0020	<0.0020	<0.0020																	
PT	8/10/2022	0.050	0.0074	0.0052																	
BED1	8/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/23/2021	<0.0020	<0.0020	<0.0020																	
PT	8/31/2021	0.049	0.0057	0.0047																	
BED1	8/31/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/6/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/6/2020	0.043	0.0034 J	0.0023																	
Split sampling for method comparison.																					
PT	8/6/2020	0.041	0.0034	0.0024																	
BED1	8/6/2020	<0.0020	<0.0020	<0.0020																	
Split sampling for method comparison.																					
BED1	6/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/22/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/8/2019	<0.0020	<0.0020	<0.0020																	
PT	7/15/2019	0.043	0.0027	0.0021																	
BED1	7/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/10/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/22/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2018	<0.0020	<0.0020	<0.0020																	
BED1	7/20/2018	<0.0020	<0.0020	<0.0020																	
PT	7/20/2018	0.044	0.0024	<0.0020																	<0.0040
BED1	4/17/2018	<0.0020	<0.0020	<0.0020																	
	7/21/2016	0.034	0.0021	<0.0020	<0.020	<0.020	0.0025	<0.0020	0.035	0.019	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/13/2018.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	3/27/2009	0.014																			
Location: 12																					
BED1	10/29/2020	<0.0020	<0.0020	<0.0020																	
New well installed (Regulatory Location ID #556). Not qualified so GAC removed 03/19/2021. Well decommissioned according to NJ Data Miner.																					
PT	8/26/2020	0.063	0.0032	0.0095																	
BED1	8/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/12/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/4/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/4/2019	<0.0020	<0.0020	<0.0020																	
PT	9/4/2019	0.13	0.0041	0.0097																	
BED1	5/16/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/21/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/21/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/4/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/4/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/14/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/14/2018	<0.0020	<0.0020	<0.0020																	
PT	8/14/2018	0.099	0.0033	0.0065																<0.0040	
BED1	5/11/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/11/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/12/2017	<0.0020	<0.0020	<0.0020																	
PT	9/29/2017	0.092	0.0034	0.0061 B																	
BED1	9/29/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/23/2017	<0.0020	<0.0020	<0.0020																	
	12/7/2016	0.085	0.004	0.0058	<0.020	<0.020	<0.0020	0.0027	0.1	0.054	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/31/2017.																					
	3/27/2009	0.092																			
Location: 13																					
BED1	10/5/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 01/23/2024 - 5yr.																					
PT	7/10/2023	0.019	<0.0020	0.0067																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/10/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/4/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/7/2022	<0.0020	<0.0020	<0.0020																	
PT	7/19/2022	0.029	<0.0020	0.012																	
BED1	7/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/26/2021	<0.0020	<0.0020	<0.0020																	
PT	8/18/2021	0.039	0.0031	0.014																	
BED1	8/18/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/8/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	9/8/2020	<0.0020	<0.0020	<0.0020																	
PT	9/8/2020	0.047	0.0030	0.014																	
BED1	6/22/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/19/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/6/2019	<0.0020	<0.0020	<0.0020																	
PT	9/10/2019	0.054	0.003	0.017																	
BED1-DUP	9/10/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/10/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/29/2019	<0.0020	<0.0020	<0.0020																	
PT	2/26/2019	0.055	0.0032	0.017																	<0.0040
BED1	2/26/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/5/2018	<0.0020	<0.0020	<0.0020																	
	4/30/2018	0.041	0.0023	0.012	<0.020	<0.020	<0.0020	<0.0020	0.032	0.019	0.0055	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 07/24/2018.																					
	3/27/2009	0.067																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 14																					
-DUP	4/11/2022	<0.0020	<0.0020 UJ	<0.0020																	
	4/11/2022	<0.0020	<0.0020 UJ	<0.0020																	
	2/23/2021	<0.0020	<0.0020	<0.0020																	
	7/11/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	3/30/2009	ND																			
Location: 15																					
	3/9/2018	0.0056	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.015	0.006	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	7/8/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	3/30/2009	NQ																			
Location: 16																					
	4/25/2022	<0.0020	<0.0020	<0.0020																	
	3/25/2021	<0.0020	<0.0020	<0.0020																	
	7/13/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	3/30/2009	ND																			
Location: 17																					
POST	4/4/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PRE	4/4/2022	<0.0020	<0.0020	<0.0020																	
POST	3/4/2021	<0.0020	<0.0020	<0.0020																	
PRE	3/4/2021	<0.0020	<0.0020	<0.0020																	
	7/1/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	3/30/2009	ND																			
-DUP	3/30/2009	ND																			
Location: 18																					
	2/21/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	3/30/2009	ND																			
Location: 19																					
	11/1/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
-DUP	11/1/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	3/30/2009	ND																			
Location: 20																					
BED1	11/9/2023	<0.0020	<0.0020	<0.0020																	
PT	8/28/2023	0.17	0.0054 J	0.0057 J																	
BED1	8/28/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/20/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/15/2022	<0.0020	<0.0020	<0.0020																	
PT	8/15/2022	0.15	0.0043	0.0044																	
BED1	5/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/3/2021	<0.0020	<0.0020	<0.0020																	
PT	8/16/2021	0.14	0.0046	0.0052																	
BED1	8/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/3/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/21/2020	<0.0020	<0.0020	<0.0020																	
PT	8/6/2020	0.14	0.0042	0.0037																	
Carbon Changeout 08/05/2020 - 5yr.																					
BED1-DUP	8/6/2020	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/05/2020 - 5yr.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/6/2020	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/05/2020 - 5yr.																					
BED1	6/8/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/26/2019	<0.0020	<0.0020	<0.0020																	
PT	8/26/2019	0.13	0.0032	0.0027																	
BED1	4/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/25/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/3/2018	<0.0020	<0.0020	<0.0020																	
PT	8/30/2018	0.14	0.0067	0.0043																0.021	
BED1	8/30/2018	<0.0020	<0.0020	<0.0020																<0.0040	
BED1	5/22/2018	<0.0020	<0.0020	<0.0020																	
PT	5/22/2018																			0.014	
BED1	5/22/2018																			<0.010	
PT	2/26/2018				<0.00040	<0.00040	0.0020	0.0044	0.19	0.12	0.00062	<0.00040	<0.00040	<0.00040	<0.00040					0.19	0.074

February-March 2018 branched and linear study sample.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/26/2018	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2017	<0.0020	<0.0020	<0.0020																	
PT	8/16/2017	0.12	0.0067	0.0034																	
BED1	8/16/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/8/2017	<0.0020 UJ	<0.0020	<0.0020 UJ																	
BED1	3/3/2017	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/3/2017	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
	7/21/2016	0.13	0.011	0.0039	<0.020	<0.020	0.0024	0.0047	0.22	0.12	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 11/03/2016.																					
	3/30/2009	0.068																			
Location: 21																					
BED1	10/2/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/26/2023	<0.0020	<0.0020	<0.0020																	
PT	7/26/2023	0.084	0.0050	0.017																	
BED1	4/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/10/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/11/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/14/2022	<0.0020	<0.0020	<0.0020																	
PT	7/14/2022	0.092	0.0055	0.020																	
BED1	4/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/4/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 12/30/2021 - 5yr.																					
BED1	10/12/2021	0.0021	<0.0020	<0.0020																	
BED2	10/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/20/2021	0.0023	<0.0020	<0.0020																	
PT	7/20/2021	0.12	0.0067	0.024																	
BED2	7/20/2021	<0.0020	<0.0020	<0.0020																	
BED2	4/20/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/20/2021	0.0032	<0.0020	<0.0020																	
BED2	1/26/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/26/2021	0.0027	<0.0020	<0.0020																	
BED1	10/14/2020	0.0026	<0.0020	<0.0020																	
BED1	8/12/2020	0.0022	<0.0020	<0.0020																	
PT	8/12/2020	0.11	0.0048	0.015																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/10/2020	0.0024	<0.0020	<0.0020																	
BED1	2/6/2020	0.0037	<0.0020	<0.0020																	
BED1	10/29/2019	0.0043	<0.0020	<0.0020																	
BED1	8/21/2019	0.0036	<0.0020	<0.0020																	
PT	8/21/2019	0.14	0.0064	0.016																	
BED1	5/9/2019	0.0045	<0.0020	<0.0020																	
BED1	3/14/2019	0.0035	<0.0020	<0.0020																	
BED1	12/3/2018	0.0033	<0.0020	<0.0020																	
PT	8/9/2018	0.15	0.0060	0.019																<0.0040	
BED1	8/9/2018	0.0026	<0.0020	<0.0020																	
BED1	5/10/2018	0.0026	<0.0020	<0.0020																	
BED2	3/12/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/12/2018	0.0028	<0.0020	<0.0020																	
BED2	12/5/2017	<0.0020	<0.0020	<0.0020																	
BED1	12/5/2017	0.003	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/17/2017	0.14	0.0064	0.015																	
BED2	8/17/2017	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2017	0.0038	<0.0020	<0.0020																	
BED1	6/8/2017	0.003	<0.0020	<0.0020																	
BED2	6/8/2017	<0.0020	<0.0020	<0.0020																	
BED2	3/2/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2017	0.0028	<0.0020	<0.0020																	
	7/13/2016	0.18 J	0.0083	0.019	<0.020	<0.020	0.0075	<0.0020	0.11	0.073	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 10/20/2016.																					
	3/30/2009	0.22																			
Location: 22																					
POST	6/6/2022	0.011	<0.0020	<0.0020																	
PRE	6/6/2022	0.012	<0.0020	<0.0020																	
	5/10/2021	0.0063	<0.0020	<0.0020																	
	4/23/2018	0.0072	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.022	0.0084	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	7/12/2016	0.0086 J	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.02	0.0077	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	3/31/2009	ND																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 23																					
	3/31/2009	0.13																			
PWS according to homeowner.																					
Location: 24																					
	3/31/2009	ND																			
Non-response to sampling offer in Ongoing 2016 Program.																					
Location: 25																					
BED1	12/12/2023	<0.0020	<0.0020	<0.0020																	
PT	9/12/2023	0.11	0.0035	0.0082																	
BED1	9/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/3/2022	<0.0020	<0.0020	<0.0020																	
PT	8/31/2022	0.083	0.0036	0.0069																	
BED1	8/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/3/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 02/03/2022 - 5yr.																					
BED1	11/15/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/2/2021	0.12	0.0029 J	0.0095																	
BED1	9/2/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/3/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/4/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/4/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/2/2020	<0.0020	<0.0020	<0.0020																	
PT	9/2/2020	0.064	0.0025	0.011																	
BED1	6/22/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/18/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/29/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/29/2019	<0.0020	<0.0020	<0.0020																	
PT	7/29/2019	0.12	0.0029	0.0090																	
BED1	4/22/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/13/2019	<0.0020	<0.0020	<0.0020																	
-DUP	2/13/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/14/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/14/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/23/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/23/2018	<0.0020	<0.0020	<0.0020																	
PT	8/23/2018	0.10	0.0025	0.0070																	<0.0040
BED1-DUP	5/31/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/31/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/16/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/17/2017	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2017	<0.0020	0.021 J	<0.0020																	
BED2	11/17/2017	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/17/2017	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2017	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/17/2017	0.1	0.0028	0.0044																	
BED1	6/21/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/27/2017	<0.0020	<0.0020	<0.0020																	
-DUP	7/21/2016	0.14	0.0026	0.0076	<0.020	<0.020	0.0033	0.0022	0.089	0.046	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 12/12/2016.																					
	7/21/2016	0.14	0.0026	0.0071	<0.020	<0.020	0.0033	0.0021	0.092	0.047	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 12/12/2016.																					
	3/31/2009	0.056																			
Location: 26																					
PT	8/21/2023	0.025	0.0020	0.0079																	
BED1	8/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/1/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/30/2022 - 5yr.																					
PT	8/16/2022	0.020	<0.0020	0.0056																	
BED1	8/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/2/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/25/2021	0.026	0.0023	0.0071																	
BED1	8/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/14/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/10/2020	<0.0020	<0.0020	<0.0020																	
PT	9/14/2020	0.026	<0.0020	0.0068																	
BED1	9/14/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/14/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2019	<0.0020	<0.0020	<0.0020																	
PT	9/3/2019	0.028	<0.0020	0.0083																	
BED1	9/3/2019	<0.0020	<0.0020	<0.0020																	
BED1	6/7/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/22/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/22/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	12/21/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/21/2018	<0.0020	<0.0020	<0.0020																	
PT	9/21/2018	0.031	0.0023	0.0089																<0.0040	
BED1	9/21/2018	<0.0020	<0.0020	0.0029																	
BED1	5/8/2018																				<0.010
BED1-DUP	5/8/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/8/2018																				<0.010
PT	5/8/2018																				<0.010
BED1	5/8/2018	<0.0020	<0.0020	<0.0020																	
PT	2/28/2018				<0.00040	<0.00040	0.00070	0.00055	0.040	0.025	<0.00040	<0.00040	<0.00040	<0.00040	<0.00040					0.032	0.016
February-March 2018 branched and linear study sample.																					
BED1-DUP	2/28/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/28/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/15/2017	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/17/2017 - Fe.																					
BED1	12/15/2017	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/17/2017 - Fe.																					
PT	9/20/2017	0.042	0.0024	0.013																	
BED1	9/20/2017	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	8/11/2016	0.047	<0.0020	0.013	<0.020	<0.020	0.0024	<0.0020	0.043	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0062						
GAC installed 12/02/2016.																					
	3/31/2009	0.055																			
Location: 27																					
BED1	10/17/2023	<0.0020	<0.0020	<0.0020																	
PT	7/31/2023	0.090	<0.0020 UJ	0.0033 J																	
BED1	7/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/2/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 02/08/2023 - 5yr.																					
BED1	10/12/2022	<0.0020	<0.0020	<0.0020																	
PT	7/27/2022	0.070	<0.0020	0.0026																	
BED1	7/27/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/18/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/22/2021	<0.0020	<0.0020	<0.0020																	
PT	7/22/2021	0.11	<0.0020	0.0027																	
BED1	4/28/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/27/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/25/2020	<0.0020	<0.0020	<0.0020																	
PT	8/25/2020	0.047	<0.0020	<0.0020																	
BED1	6/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/20/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/2/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/1/2019	<0.0020	<0.0020	<0.0020																	
PT	7/1/2019	0.077	<0.0020	<0.0020																	
BED1	4/3/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/7/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/22/2018	<0.0020	<0.0020	<0.0020																	
PT	7/9/2018	0.052	<0.0020	0.0020																	<0.0040
BED1	7/9/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/13/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	7/6/2016	0.027	0.002	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.05	0.015	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/17/2018.																					
	3/31/2009	NQ																			
Location: 28																					
BED1	11/8/2022	<0.0020	<0.0020	<0.0020																	
GAC removed 01/05/2023 at owner's request. Home demolished for warehouse development.																					
PT	9/6/2022	0.12	0.0026	0.0060																	
BED1	9/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/3/2022	<0.0020	<0.0020	<0.0020																	
BED2	12/6/2021	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/16/2021 - 5yr.																					
BED1	12/6/2021	0.0029	<0.0020	<0.0020																	
Carbon Changeout 11/16/2021 - 5yr.																					
PT	9/8/2021	0.13	<0.0020	0.0023																	
BED1	9/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/2/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/8/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/10/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/10/2020	<0.0020	<0.0020	<0.0020																	
PT	9/10/2020	0.094	<0.0020	0.0029																	
BED1	6/29/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/5/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/5/2019	<0.0020	<0.0020	<0.0020																	
PT	9/5/2019	0.12	<0.0020	<0.0020																	
BED1	5/20/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/19/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/6/2018	<0.0020	<0.0020	<0.0020																	
PT	9/6/2018	0.091	0.0029	0.0063																<0.0040	
BED1	9/6/2018	<0.0020	<0.0020	<0.0020																	
BED1	6/4/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/19/2017	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/7/2017	<0.0020	<0.0020	<0.0020																	
PT	9/7/2017	0.018	0.015	0.0092																	
BED1	6/27/2017	<0.0020	<0.0020	<0.0020																	
	12/5/2016	0.085	0.0032	0.0027	<0.020	<0.020	<0.0020	<0.0020	0.077	0.043	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/24/2017.																					
	3/31/2009	0.042																			
Location: 29																					
BED1	10/18/2022	<0.0020	<0.0020	<0.0020																	
GAC removed 03/28/2023 at owner's request. Permanent bottled water.																					
PT	8/8/2022	0.021	<0.0020	0.0021																	
BED1	8/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/18/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/19/2021	<0.0020	<0.0020	<0.0020																	
PT	8/19/2021	0.040	<0.0020	0.0065																	
BED1	4/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/19/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/18/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/16/2020	<0.0020	<0.0020	<0.0020																	
PT	9/16/2020	0.0022	<0.0020	<0.0020																	
BED1	6/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/28/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/11/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/19/2019	0.0023	<0.0020	<0.0020																	
PT	7/19/2019	0.051	0.0021	0.0096																	
BED1	4/12/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2018	<0.0020	<0.0020	<0.0020																	
PT	7/16/2018	0.046	<0.0020	0.0075																	<0.0040
BED1	7/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/12/2018	<0.0020	<0.0020	<0.0020																	
	7/7/2016	0.027 J	<0.0020 U	0.0044 B	<0.020 U	<0.020 U	0.0028	<0.0020 U	0.073	0.019	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U						
GAC installed 01/09/2018.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	3/31/2009	0.042																			
Location: 30																					
-DUP	12/5/2016	0.075	0.0025	0.0052	<0.020	<0.020	<0.0020	0.0038	0.064	0.04	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PWS connection 03/09/2017. Well decommissioned 06/06/2023.																					
	12/5/2016	0.073	0.0024	0.0053	<0.020	<0.020	<0.0020	0.0038	0.063	0.042	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PWS connection 03/09/2017. Well decommissioned 06/06/2023.																					
	3/31/2009	0.064																			
Location: 31																					
BED1	11/8/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/08/2023 - 5yr.																					
PT	8/8/2023	0.061	0.0086	0.019																	
BED1	8/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/28/2022	<0.0020	<0.0020	<0.0020																	
PT	9/28/2022	0.062	0.017	0.028																	
BED1	9/28/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/28/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/28/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/28/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/23/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	11/18/2021	<0.0020	<0.0020	<0.0020																	
PT	8/23/2021	0.069	0.012	0.029																	
BED1	8/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/4/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/2/2020	<0.0020	<0.0020	<0.0020																	
PT	9/2/2020	0.092	0.010	0.030																	
BED1	6/22/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/6/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/20/2019	<0.0020	<0.0020	<0.0020																	
PT	8/20/2019	0.096	0.019	0.042																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	4/29/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/28/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2018	<0.0020	<0.0020	<0.0020																	
BED1	9/19/2018	<0.0020	<0.0020	<0.0020																	
PT	9/19/2018	0.044	0.015	0.033																	<0.0040
	3/19/2018	0.11	0.0041	0.024	<0.020	<0.020	<0.0020	<0.0020	0.069	0.046	0.0022	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/17/2018.																					
	3/31/2009	0.14																			
Location: 32																					
POST	5/23/2022	<0.0020	<0.0020	<0.0020																	
PRE	5/23/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
POST	4/12/2021	<0.0020	<0.0020	<0.0020																	
PRE	4/12/2021	<0.0020	<0.0020	<0.0020																	
	8/26/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
-DUP	8/26/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	3/31/2009	ND																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 33																					
	4/4/2022	<0.0020	<0.0020	<0.0020																	
	2/23/2021	<0.0020	<0.0020	<0.0020																	
-DUP	2/23/2021	<0.0020	<0.0020	<0.0020																	
	7/1/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	4/1/2009	ND																			
Location: 34																					
	4/11/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
	3/4/2021	<0.0020	<0.0020	<0.0020																	
	8/3/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	4/1/2009	ND																			
Location: 35																					
	9/26/2022	<0.0020	<0.0020	<0.0020																	
	2/5/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020
-DUP	2/5/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020
	4/1/2009	ND																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 36																					
	4/1/2009	ND																			
Non-response to sampling offer in Ongoing 2016 Program.																					
Location: 37																					
BED1	11/21/2023	<0.0020	<0.0020	<0.0020																	
PT	9/5/2023	0.098	0.019	0.016																	
BED1	9/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/30/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/11/2022	<0.0020	<0.0020	<0.0020																	
PT	8/2/2022	0.090	0.016	0.012																	
BED1	8/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/19/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/28/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/28/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/10/2021	<0.0020	<0.0020	<0.0020																	
PT	8/24/2021	0.084	0.019	0.014																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	8/24/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/24/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/1/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/28/2020	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/04/2020 - Fe/Pressure.																					
PT	9/28/2020	0.10	0.016	0.010																	
Carbon Changeout 08/04/2020 - Fe/Pressure.																					
BED1	6/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2019	<0.0020	<0.0020	<0.0020																	
PT	8/23/2019	0.074	0.014	0.010																	
BED1	8/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/7/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/7/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/4/2018	<0.0020	<0.0020	<0.0020																	
BED1	9/5/2018	<0.0020	<0.0020	<0.0020																	<0.0040

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
PT	9/5/2018	0.096	0.020	0.014																	0.0070	
BED1	6/1/2018	<0.0020	<0.0020	<0.0020																		
BED1	3/13/2018	<0.0020	<0.0020	<0.0020																		
BED1	12/5/2017	<0.0020	<0.0020	<0.0020																		
PT	8/18/2017	0.11	0.019	0.011																		
BED1	8/18/2017	<0.0020	<0.0020	<0.0020																		
BED1	6/28/2017	<0.0020	<0.0020	<0.0020																		
BED1	3/2/2017	<0.0020	<0.0020	<0.0020																		
	8/3/2016	0.13	0.017	0.0098	<0.020	<0.020	0.0046	0.0043	0.095	0.065	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
GAC installed 11/07/2016.																						
	4/1/2009	0.15																				
Location: 38																						
BED1	10/2/2023	<0.0020	<0.0020	<0.0020																		
PT	7/21/2023	0.16	0.011	0.010																		
BED1	7/21/2023	<0.0020	<0.0020	<0.0020																		
BED1	4/5/2023	<0.0020	<0.0020	<0.0020																		

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/5/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/6/2022	<0.0020	<0.0020	<0.0020																	
PT	7/19/2022	0.18	0.012	0.012																	
BED1	7/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/14/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 02/22/2022 - 5yr.																					
BED1	1/24/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/20/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/20/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/2/2021	<0.0020	<0.0020	<0.0020																	
PT	8/2/2021	0.093	0.018	0.010																	
BED1	4/29/2021	<0.0020	<0.0020 UJ	<0.0020																	
BED1	2/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/20/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/17/2020	0.19	0.015	0.011																	
BED1	6/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/4/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/20/2019	<0.0020	<0.0020	<0.0020																	
PT	8/20/2019	0.11	0.016	0.0066																	
BED1	4/29/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/28/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/3/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/13/2018	<0.0020	<0.0020	<0.0020																	<0.0040
PT	8/13/2018	0.14	0.013	0.0066																	0.0088
BED1	5/10/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/13/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/5/2017	<0.0020	<0.0020	<0.0020																	
PT	9/6/2017	0.18	0.011	0.0064																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/6/2017	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/23/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/23/2017	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/27/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/27/2017	<0.0020	<0.0020	<0.0020																	
	7/12/2016	0.16 J	0.015	0.0072	<0.020	<0.020	0.0049	0.0039	0.15	0.098	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 12/07/2016.																					
	4/1/2009	0.14																			
Location: 39																					
	5/2/2022	0.0037	<0.0020	<0.0020																	
	3/4/2021	0.0054	<0.0020	<0.0020																	
	7/11/2016	0.0046	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0059	0.0032	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	4/2/2009	ND																			
Location: 40																					
BED1	12/14/2023	<0.0020	<0.0020	<0.0020																	
PT	9/20/2023	0.054	0.0021	0.0076																	
BED1	9/20/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/13/2022	<0.0020	<0.0020	<0.0020																	
PT	9/13/2022	0.063	0.0023	0.0051																	
BED1	6/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/30/2021	<0.0020	<0.0020	<0.0020																	
PT	8/30/2021	0.057	0.0023	0.0062	<0.0020	<0.0020	<0.0020	<0.0020	0.033	0.024	0.0030	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Analyzed for 18 PFAS compounds for completeness. All results are on the Chemours Chambers Works website.																					
	2/23/2021	0.058	<0.0020	0.0086																	
GAC installed 05/05/2021.																					
	4/2/2009	0.050																			
Location: 41																					
	4/2/2009	0.23																			
Non-response to sampling offer in Ongoing 2016 Program.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 42																					
	2/7/2022	0.071 J	<0.0020 UJ	0.0033 J	<0.0020 UJ	<0.0020 UJ	0.0033 J	0.0022 J	0.086	0.047 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ			0.010 J	<0.0020 UJ
Permanent bottled water.																					
	4/2/2009	0.19																			
Location: 43																					
BED1	10/25/2023	<0.0020	<0.0020	<0.0020																	
PT	8/23/2023	0.30	0.0089	0.031																	
BED1	8/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/14/2022	<0.0020	<0.0020	<0.0020																	
PT	9/8/2022	0.28	0.0090	0.028																	
BED1	9/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/9/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 03/17/2022 - 5yr.																					
BED1	2/17/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2021	<0.0020	<0.0020	<0.0020																	
PT	8/26/2021	0.15	0.011	0.039																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/26/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/20/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/11/2020	<0.0020	<0.0020	<0.0020																	
Split sampling for method comparison.																					
PT	8/11/2020	0.19	0.014	0.049																	
BED1	8/11/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/11/2020	<0.0020	<0.0020	<0.0020																	
Split sampling for method comparison.																					
PT	8/11/2020	0.19	0.014	0.041																	
Split sampling for method comparison.																					
BED1	6/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/12/2019	<0.0020	<0.0020	<0.0020																	
PT	9/26/2019	0.17	0.0094	0.033																	
BED1	9/26/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/23/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/1/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/6/2018	<0.0020	<0.0020	<0.0020																	
PT	8/28/2018	0.25	0.013	0.035																0.015	
BED1	8/28/2018	<0.0020	<0.0020	<0.0020																<0.0040	
BED1	5/3/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/3/2018																			<0.010	
PT	5/3/2018																			0.013	
PT	3/5/2018				<0.00040	<0.00040	0.023	0.0086	0.26	0.16	0.0047	<0.00040	<0.00040	<0.00040 UJ	<0.00040 UJ					0.22	0.094
February-March 2018 branched and linear study sample.																					
BED1	3/5/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/21/2017	<0.0020	<0.0020	<0.0020																	
PT	9/6/2017	0.33	0.015	0.038																	
BED1	9/6/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/28/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/3/2017	<0.0020	<0.0020	<0.0020																	
-DUP	8/3/2016	0.28 J	0.0092 J	0.025 J	<0.020 UJ	<0.020 UJ	0.0053 J	0.0049 J	0.19 J	0.13 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ						
GAC installed 11/03/2016.																					
	8/3/2016	0.26 J	0.0095 J	0.024 J	<0.020 UJ	<0.020 UJ	0.0059 J	0.0052 J	0.19 J	0.13 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ						
GAC installed 11/03/2016.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	4/2/2009	0.32																			
Location: 44																					
BED1	12/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/16/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/16/2023 - 5yr.																					
PT	8/16/2023	0.031	<0.0020	<0.0020																	
Carbon Changeout 08/16/2023 - 5yr.																					
BED1	5/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/22/2022	<0.0020	<0.0020	<0.0020																	
PT	7/5/2022	0.029	<0.0020	<0.0020																	
BED1	7/5/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/4/2021	<0.0020	<0.0020	<0.0020																	
PT	7/6/2021	0.034	0.0027	<0.0020																	
BED1-DUP	7/6/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/6/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	4/6/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/6/2020	<0.0020	<0.0020	<0.0020																	
BED1	7/28/2020	<0.0020	<0.0020	<0.0020																	
PT	7/28/2020	0.021	<0.0020	<0.0020																	
BED1	6/18/2020	<0.0020	<0.0020	<0.0020																	
BED2	2/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/19/2019	<0.0020	<0.0020	<0.0020																	
PT	9/16/2019	0.018	<0.0020	<0.0020																	
BED1	9/16/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/11/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/25/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
PT	7/9/2018	0.019	<0.0020	<0.0020																	<0.0040	
BED1	7/9/2018	<0.0020	<0.0020	<0.0020																		
	7/7/2016	0.02 J	0.0021 J	<0.0020 U	<0.020 U	<0.020 U	0.002	<0.0020 U	0.028	0.013	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U							
GAC installed 04/13/2018.																						
	4/2/2009	NQ																				
Location: 45																						
	3/23/2023	<0.0020	<0.0020	<0.0020																		
	2/28/2022	<0.0020	<0.0020	<0.0020																		
	7/22/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	4/6/2009	ND																				
Location: 46																						
POST	4/4/2022	<0.0020	<0.0020	<0.0020																		
PRE	4/4/2022	<0.0020	<0.0020	<0.0020																		
	3/9/2021	<0.0020	<0.0020	<0.0020																		
	7/8/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	4/6/2009	ND																				

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 47																					
	4/6/2009	ND																			
Non-response to sampling offer in Ongoing 2016 Program.																					
Location: 48																					
	5/7/2018	0.0022	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0027	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	4/6/2009	ND																			
Location: 49																					
	4/6/2009	0.080																			
Non-response to sampling offer in Ongoing 2016 Program.																					
Location: 50																					
BED1	10/27/2023	<0.0020	<0.0020	<0.0020																	
PT	7/17/2023	0.23	0.011	0.016																	
BED1	7/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/4/2022	<0.0020	<0.0020	<0.0020																	
PT	8/4/2022	0.22	0.013	0.019																	
BED1	4/20/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/27/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1-DUP	1/27/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/2/2021	<0.0020	<0.0020	<0.0020																	
PT	8/2/2021	0.19	0.014	0.016																	
BED1	5/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/18/2020	<0.0020	<0.0020	<0.0020																	
PT	9/23/2020	0.21	0.021	0.022																	
BED1-DUP	9/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/25/2020	<0.0020	<0.0020	<0.0020																	
	11/26/2019	0.20	0.022	0.016	<0.020	<0.020	0.0089	0.0028	0.27	0.14	0.0026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.22	0.10	0.033 J	<0.0020
GAC installed 02/07/2020.																					
	4/6/2009	0.25																			
Location: 51																					
	7/6/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020				

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	4/7/2009	ND																			
Location: 52																					
	4/7/2009	0.047																			
Non-response to sampling offer in Ongoing 2016 Program.																					
Location: 53																					
	4/7/2009	ND																			
Non-response to sampling offer in Ongoing 2016 Program.																					
Location: 54																					
BED1	12/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/20/2023	<0.0020	<0.0020	<0.0020																	
PT	9/20/2023	0.059	0.0023	0.0088																	
BED1-DUP	9/20/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/7/2022	<0.0020	<0.0020	<0.0020																	
PT	8/31/2022	0.057	0.0022	0.0067																	
BED1	8/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/25/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	1/12/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 01/12/2022 - 5yr.																					
BED1	1/12/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 01/12/2022 - 5yr.																					
BED1	12/8/2021	<0.0020	<0.0020	<0.0020																	
PT	9/1/2021	0.086	0.0022 J	0.0072																	
BED1	9/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2020	<0.0020	<0.0020	<0.0020																	
PT	7/28/2020	0.057	0.0028	0.012																	
BED1	7/28/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/4/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/27/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/11/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/15/2019	<0.0020	<0.0020	<0.0020																	
PT	7/15/2019	0.088	0.0045	0.0094																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	4/11/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/22/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2018	<0.0020	<0.0020	<0.0020																	
PT	7/24/2018	0.066	0.0040	0.012																	<0.0040
BED1	7/24/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/23/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2018	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2017	<0.0020	<0.0020	<0.0020																	
PT	8/16/2017	0.071	0.0022	0.0093																	
BED1	8/16/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/20/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2017	<0.0020	<0.0020	<0.0020																	
-DUP	7/7/2016	0.081 J	0.0026 J	0.0053 B	<0.020 U	<0.020 U	0.0023	<0.0020 U	0.067	0.045	0.0022 B	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U						
GAC installed 10/20/2016.																					
	7/7/2016	0.092 J	0.0026 J	0.0057 B	<0.020 U	<0.020 U	0.0025	<0.0020 U	0.075	0.049	0.0025 B	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U						
GAC installed 10/20/2016.																					
	4/7/2009	0.053																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 55																					
	9/1/2016	0.08	0.016	0.005	<0.020	<0.020	0.0068	0.0029	0.078	0.035	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PWS connection 05/01/2017.																					
	4/7/2009	0.048																			
Location: 56																					
	3/23/2021	0.065	0.0020	0.0083																	
Declined treatment offer. Permanent bottled water.																					
-DUP	3/23/2021	0.055	<0.0020	0.0070																	
Declined treatment offer. Permanent bottled water.																					
	7/14/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
-DUP	7/14/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	4/9/2009	ND																			
Location: 57																					
	4/9/2009	0.028																			
Non-response to sampling offer in Ongoing 2016 Program.																					
Location: 58																					
BED1-DUP	12/4/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/4/2023	<0.0020	<0.0020	<0.0020																	
PT	9/19/2023	0.068	0.0029	0.013																	
BED1	9/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/22/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/28/2022	<0.0020	<0.0020	<0.0020																	
PT	8/24/2022	0.061	0.0023	0.0076																	
BED1	8/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/19/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 01/19/2022 - 5yr.																					
PT	8/27/2021	0.058	0.0023	0.0090																	
BED1	8/27/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/7/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/7/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/14/2020	<0.0020	<0.0020	<0.0020																	
PT	9/14/2020	0.060	0.0023 J	0.010																	
BED1	6/24/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/12/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/24/2019	<0.0020	<0.0020	<0.0020																	
PT	8/26/2019	0.075	0.0026	0.0089																	
BED1	8/26/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/16/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/16/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/20/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/3/2018	<0.0020	<0.0020	<0.0020																	
BED1	9/20/2018	<0.0020	<0.0020	<0.0020																	
PT	9/20/2018	0.074	0.0027	0.013																<0.0040	
BED1	6/18/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2018	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 12/18/2017 - Fe.																					
BED1	11/16/2017	<0.0020	<0.0020	<0.0020																	
PT	8/16/2017	0.077	0.003	0.013																	
BED1	8/16/2017	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	6/7/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/7/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2017	<0.0020	<0.0020	<0.0020																	
	7/13/2016	0.094 J	0.0034 J	0.017 J	<0.020 UJ	<0.020 UJ	0.0022 J	<0.0020 UJ	0.062 J	0.033 J	0.0036 J	0.0023 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ						
GAC installed 10/19/2016.																					
	4/9/2009	0.071																			
Location: 59																					
PT	7/28/2023	0.14	0.0054	0.019																	
BED1	7/28/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/19/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 05/19/2022 - 5yr.																					
BED1	3/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/21/2021	<0.0020	<0.0020	<0.0020																	
PT	9/21/2021	0.18	0.0058	0.027																	
BED1	6/28/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/2/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/2/2020	0.16	0.0043	0.021																	
BED1	9/2/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/22/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/14/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/5/2019	<0.0020	<0.0020	<0.0020																	
PT	9/5/2019	0.19	0.0073	0.026																	
BED1	5/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/4/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/5/2018	<0.0020	<0.0020	<0.0020																	
PT	8/21/2018	0.22	0.0063	0.023																	0.0077
BED1	8/21/2018	<0.0020	<0.0020	<0.0020																	<0.0040
BED1	6/1/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/14/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/5/2017	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/29/2017	0.22	0.0094	0.028																	
BED1	9/29/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/23/2017	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/23/2017	<0.0020	<0.0020	<0.0020																	
-DUP	8/11/2016	0.26	0.017 J	0.021	<0.020	<0.020	0.0072	0.0055	0.2	0.11	<0.0020	<0.0020	<0.0020	<0.0020	<0.010						
GAC installed 02/07/2017.																					
	8/11/2016	0.26	0.007 J	0.023	<0.020	<0.020	0.0074	0.0052	0.19	0.11	<0.0020	<0.0020	<0.0020	<0.0020	<0.0075						
GAC installed 02/07/2017.																					
	4/9/2009	0.27																			
Location: 60																					
BED1	12/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/18/2023	<0.0020	<0.0020	<0.0020																	
PT	9/18/2023	0.24	0.015	0.021																	
PT	8/20/2021	0.20	0.0074	0.014																	
BED1	8/20/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/26/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/14/2020	<0.0020	<0.0020	<0.0020																	
PT	9/14/2020	0.19	0.0076 J	0.014																	
BED1	6/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/23/2019	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 09/19/2019 - Fe.																					
BED1	8/5/2019	<0.0020	<0.0020	<0.0020																	
PT	8/5/2019	0.26	0.0089	0.015																	
BED1	4/10/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/16/2019	<0.0020	<0.0020	<0.0020																<0.0040	
Carbon Changeout 04/12/2018 - Fe.																					
PT	1/16/2019	0.27	0.011 B	0.017																0.025	
Carbon Changeout 04/12/2018 - Fe.																					
BED1	3/29/2018	<0.0020	<0.0020	<0.0020																	
PT	9/28/2017	0.2	0.0073	0.01																	
BED1	9/28/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/28/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/27/2017	0.2 J	0.0069 J	0.011 J																	

Elevated results for this sample suggest that an incorrect port may have been sampled and results should be used with caution.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	3/27/2017	<0.0020	<0.0020	<0.0020																	
Elevated results for this sample suggest that an incorrect port may have been sampled and results should be used with caution.																					
	7/12/2016	0.24 J	0.007	0.011	<0.020	<0.020	0.0045	0.012	0.21	0.14	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 12/13/2016.																					
	4/9/2009	0.18																			
Location: 61																					
BED1	11/20/2023	<0.0020	<0.0020	<0.0020																	
PT	8/29/2023	0.057	0.0031	0.012																	
BED1	8/29/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/22/2022	<0.0020	<0.0020	<0.0020																	
PT	9/14/2022	0.055	0.0028	0.011																	
BED1	9/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/13/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/28/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/1/2021	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/10/2021 - 5yr.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/3/2021	<0.0020	<0.0020	<0.0020																	
PT	8/3/2021	0.056	0.0032	0.012																	
BED1	5/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/3/2020	<0.0020	<0.0020	<0.0020																	
PT	9/3/2020	0.053	0.0025	0.010																	
BED1-DUP	9/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/22/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/22/2019	<0.0020	<0.0020	<0.0020																	
PT	7/30/2019	0.058	0.0024	0.0094																	
BED1	7/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/11/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/12/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/14/2018	<0.0020	<0.0020	<0.0020																	
PT	8/14/2018	0.063	0.0040	0.016																<0.0040	
BED1	5/14/2018																				<0.010
BED1	5/14/2018	<0.0020	<0.0020	<0.0020																	
PT	5/14/2018																				<0.010
PT	2/28/2018				<0.00040	<0.00040	0.00099	0.00061	0.048	0.028	0.0054	0.0019	<0.00040	<0.00040	<0.00040					0.037	0.020
February-March 2018 branched and linear study sample.																					
BED1	2/28/2018	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2017	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2017	<0.0020	<0.0020	<0.0020																	
PT	8/17/2017	0.066	0.0033	0.013																	
BED1	6/22/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/27/2017	<0.0020	<0.0020	<0.0020																	
	8/10/2016	0.065	1.3	0.013	<0.020	<0.020	0.0031	<0.0020	0.048	0.024	0.025	0.0077	<0.0020	<0.0020	<0.0020						
GAC installed 12/01/2016.																					
	4/9/2009	0.064																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 62																					
BED1	10/23/2023	<0.0020	<0.0020	<0.0020																	
PT	8/8/2023	0.034	0.0087	0.027																	
BED1	8/8/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/1/2022	<0.0020	<0.0020	<0.0020																	
PT	9/1/2022	0.037	0.0061	0.021																	
BED1	5/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 02/10/2022 - 5yr.																					
BED1	11/30/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/30/2021	<0.0020	<0.0020	<0.0020																	
PT	8/30/2021	0.057	0.011 J	0.029																	
BED1	6/10/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/19/2020	<0.0020	<0.0020	<0.0020																	
PT	8/19/2020	0.039	0.0082	0.022																	
BED1	6/12/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/7/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2019	<0.0020	<0.0020	<0.0020																	
PT	8/30/2019	0.055	0.013	0.028																	
BED1	8/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/21/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/12/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/1/2018	<0.0020	<0.0020	<0.0020																	
PT	8/1/2018	0.054	0.0097 B	0.019																	<0.0040
BED1	5/8/2018																				<0.010

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
BED1-DUP	5/8/2018	<0.0020	<0.0020	<0.0020																		
BED1	5/8/2018	<0.0020	<0.0020	<0.0020																		
PT	5/8/2018																				<0.010	
PT	2/23/2018				<0.00040	<0.00040	0.0025	0.00086	0.031	0.018	<0.00040	<0.00040	<0.00040	<0.00040	<0.00040						0.022	0.016
February-March 2018 branched and linear study sample.																						
BED1	2/23/2018	<0.0020	<0.0020	<0.0020																		
BED1-DUP	12/12/2017	<0.0020	<0.0020	<0.0020																		
BED1	12/12/2017	<0.0020	<0.0020	<0.0020																		
PT	8/18/2017	0.053	0.0092	0.016																		
BED1-DUP	8/18/2017	<0.0020	<0.0020	<0.0020																		
BED1	8/18/2017	<0.0020	<0.0020	<0.0020																		
BED1	6/14/2017	<0.0020 UJ	<0.0020	<0.0020 UJ																		
BED2	3/2/2017	<0.0020	<0.0020	<0.0020 UJ																		
BED1	3/2/2017	0.0035	<0.0020	<0.0020																		
	6/30/2016	0.063	0.012	0.023	<0.020	<0.020	0.002	<0.0020	0.034	0.018	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
GAC installed 10/06/2016.																						
	4/9/2009	0.13																				

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 63																					
	5/25/2022	<0.0020	<0.0020	<0.0020																	
	3/17/2021	<0.0020	<0.0020	<0.0020																	
	7/11/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
	4/13/2009	ND																			
Location: 64																					
	4/12/2021	<0.0020	<0.0020	<0.0020																	
	7/22/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
	4/13/2009	ND																			
Location: 65																					
	4/13/2009	0.045																			
Non-response to sampling offer in Ongoing 2016 Program.																					
Location: 66																					
BED1	10/24/2023	<0.0020	<0.0020	<0.0020																	
PT	8/7/2023	0.11	0.0021	0.0027																	
BED1	8/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/4/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/2/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/20/2022	<0.0020	<0.0020	<0.0020																	
PT	8/10/2022	0.13	<0.0020	<0.0020																	
BED1	8/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/3/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	1/31/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/22/2021 - 5yr.																					
BED1	11/2/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/23/2021	<0.0020	<0.0020	<0.0020																	
PT	8/23/2021	0.081	0.0024	0.0026																	
BED1	6/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/24/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/24/2020	0.0021	<0.0020	<0.0020																	
BED1	9/10/2020	<0.0020	<0.0020	<0.0020																	
PT	9/10/2020	0.096	<0.0020	0.0020																	
BED1	6/26/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/18/2019	<0.0020	<0.0020	<0.0020																	
PT	9/13/2019	0.11	<0.0020	<0.0020																	
BED1	9/13/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/6/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/1/2018	<0.0020	<0.0020	<0.0020																	
PT	8/1/2018	0.088	<0.0020	<0.0020																<0.0040	
BED1	4/26/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/20/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/14/2017	<0.0020	<0.0020	<0.0020																	
PT	8/25/2017	0.1	<0.0020	0.0056																	
BED1	8/25/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/23/2017	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/8/2017	0.0027	<0.0020	<0.0020																	
BED2	3/8/2017	0.0024	<0.0020	<0.0020 UJ																	
BED1-DUP	3/8/2017	<0.0020	<0.0020	<0.0020																	
	7/6/2016	0.1	0.0021	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.081	0.039	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 10/11/2016.																					
-DUP	7/6/2016	0.1	0.0021	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.08	0.039	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 10/11/2016.																					
	4/13/2009	0.025																			
Location: 67																					
	7/21/2016	0.062	0.0027	0.014	<0.020	<0.020	0.003	<0.0020	0.054	0.029	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PWS connection 01/11/2017. Well decommissioned 05/23/2023.																					
	4/13/2009	0.073																			
Location: 68																					
BED1	11/1/2023	<0.0020	<0.0020	<0.0020																	
PT	8/14/2023	0.067 J	0.0056 J	0.0087 J																	
BED1	8/14/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/11/2022	0.056	0.0027	0.0057																	
BED1	8/11/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/3/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 03/01/2022 - 5yr.																					
BED1	1/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/19/2021	<0.0020	<0.0020	<0.0020																	
PT	7/22/2021	0.073	0.0050	0.0082																	
BED1	7/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/20/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/20/2021	<0.0020	<0.0020	<0.0020																	
BED2	1/22/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/22/2021	0.0059 J	0.0050 J	<0.0020																	
BED1	1/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/14/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/6/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/6/2020	<0.0020	<0.0020	<0.0020																	
Split sampling for method comparison.																					
PT	8/6/2020	0.10	0.010	0.011																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/6/2020	0.090	0.0098	0.010																	
Split sampling for method comparison.																					
BED1	6/9/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/28/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/15/2019	<0.0020	<0.0020	<0.0020																	
PT	7/23/2019	0.088	0.0069	0.011																	
BED1	7/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/17/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/5/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2018	<0.0020	<0.0020	<0.0020																	
PT	7/25/2018	0.072	0.0052	0.013																	<0.0040
BED1	7/25/2018	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	4/25/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2017	<0.0020	<0.0020	<0.0020																	
BED1	8/16/2017	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/16/2017	0.083	0.0048	0.015																	
BED1	6/20/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/24/2017	<0.0020	<0.0020	<0.0020																	
	7/7/2016	0.093 J	0.0036 J	0.0031 B	<0.020 U	<0.020 U	0.0034	0.0025	0.068	0.049	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U						
GAC installed 10/24/2016.																					
	4/13/2009	0.061																			
Location: 69																					
	8/10/2016	0.25	0.051 J	0.028	<0.020	<0.020	0.014	0.0063	0.34	0.17	0.0033	<0.0020	<0.0020	<0.0020	<0.0020						
Declined treatment offer.																					
-DUP	8/10/2016	0.26	0.022 J	0.029	<0.020 UJ	<0.020 UJ	0.014	0.0063	0.35	0.17	0.0033 J	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020						
Declined treatment offer.																					
	4/13/2009	0.17																			
Location: 70																					
BED1	10/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/7/2023	<0.0020	<0.0020	<0.0020																	
PT	7/7/2023	0.41	0.015	0.029																	
BED1	4/6/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/17/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/8/2022	0.38	0.011 J	0.029																	
BED1	8/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2021	<0.0020	<0.0020	<0.0020																	
PT	8/25/2021	0.40	0.012	0.033																	
BED1	8/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/20/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/6/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/3/2020	<0.002	<0.002	<0.002																	
Carbon Changeout 07/27/2020 - 5yr.																					
BED1-DUP	8/3/2020	<0.0020	<0.0020	<0.0020																	
Split sampling for method comparison. Carbon Changeout 07/27/2020 - 5yr.																					
PT	8/3/2020	0.48	0.012 J	0.028																	
Split sampling for method comparison. Carbon Changeout 07/27/2020 - 5yr.																					
BED1	8/3/2020	<0.0020	0.0039	<0.0020																	
Split sampling for method comparison. Carbon Changeout 07/27/2020 - 5yr.																					
PT	8/3/2020	0.45	0.011	0.027																	
Carbon Changeout 07/27/2020 - 5yr.																					
BED1	6/9/2020	0.21	<0.0020	0.0044																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	6/9/2020	<0.0020	<0.0020	<0.0020																	
BED2	1/28/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/28/2020	0.019	<0.0020	<0.0020																	
BED1	10/15/2019	0.015	<0.0020	<0.0020																	
BED2	10/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/24/2019	0.051	<0.0020	<0.0020																	
PT	7/24/2019	0.47	0.0097	0.022																	
BED2	7/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/16/2019	0.013	<0.0020	<0.0020																	
BED1	1/29/2019	0.0049	0.0042	<0.0020																	
BED1	11/6/2018	0.0034	<0.0020	<0.0020																	
BED1	7/26/2018	0.0032	<0.0020	<0.0020																0.0056	
PT	7/26/2018	0.54	0.0089	0.021																0.046	
BED2	7/26/2018	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																<0.0040 UJ	
BED1	4/26/2018	0.0037	<0.0020	<0.0020																	
BED1	2/20/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFOuA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/5/2017	<0.0020	<0.0020	<0.0020																	
PT	8/18/2017	0.52	0.0091	0.019																	
BED1	8/18/2017	<0.0020	<0.0020	<0.0020																	
BED2	6/14/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/14/2017	0.002 J	<0.0020	<0.0020 UJ																	
BED2	3/27/2017	<0.0020	<0.0020	<0.0020 UJ																	
BED1	3/27/2017	0.0025	<0.0020	<0.0020																	
BED1-DUP	11/29/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
BED1	11/29/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
	8/9/2016	0.5	0.0088	0.018	<0.020	<0.020	0.0043	0.0035	0.41	0.22	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	8/9/2016	0.48																			
Split sampling for method comparison.																					
BED1	8/9/2016	<0.0050																			
Split sampling for method comparison.																					
BED1	8/9/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
BED1-DUP	8/9/2016	<0.0050																			
Split sampling for method comparison.																					
BED2	8/9/2016	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.020 UJ	<0.020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	0.0020 J					
BED1	5/18/2016	<0.0050																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	5/18/2016	<0.0050																			
BED1	2/26/2016	<0.0050																			
BED2	2/26/2016	<0.0050																			
BED1-DUP	2/26/2016	<0.0050																			
	11/6/2015	0.49																			
BED1-DUP	11/6/2015	<0.0050																			
BED1	11/6/2015	<0.0050																			
BED1	8/18/2015	<0.0050																			
	Carbon Changeout 07/22/2015 - 5yr.																				
BED1-DUP	8/18/2015	<0.0050																			
	Carbon Changeout 07/22/2015 - 5yr.																				
BED1	5/18/2015	<0.0050																			
BED1-DUP	5/18/2015	<0.0050																			
BED1	2/20/2015	<0.0050																			
BED1-DUP	2/20/2015	<0.0050																			
BED2	2/20/2015	<0.0050																			
BED1	11/26/2014	<0.0050																			
BED1-DUP	11/26/2014	<0.0050																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	11/26/2014	0.43																			
BED2	11/26/2014	<0.0050																			
BED2-DUP	8/29/2014	<0.0050																			
BED2	8/29/2014	<0.0050																			
BED2-DUP	5/19/2014	<0.0050																			
BED2	5/19/2014	<0.0050																			
BED2-DUP	2/21/2014	<0.0050																			
BED2	2/21/2014	<0.0050																			
BED2	10/25/2013	<0.0050																			
	10/25/2013	0.43																			
BED1-DUP	8/28/2013	ND																			
BED1	8/28/2013	NQ																			
BED2	8/28/2013	ND																			
BED1-DUP	5/21/2013	ND																			
BED1	5/21/2013	ND																			
BED1	3/6/2013	ND																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	3/6/2013	ND																			
BED1-DUP	3/6/2013	ND																			
	11/16/2012	0.61																			
BED1-DUP	11/16/2012	ND																			
BED1	11/16/2012	ND																			
BED1-DUP	8/29/2012	ND																			
BED1	8/29/2012	ND																			
BED2	5/16/2012	ND																			
BED1-DUP	5/16/2012	ND																			
BED1	5/16/2012	ND																			
BED1	3/1/2012	ND																			
BED1-DUP	3/1/2012	ND																			
BED1	11/21/2011	ND																			
BED1-DUP	11/21/2011	ND																			
	11/21/2011	0.43																			
BED2	11/21/2011	ND																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	8/23/2011	ND																			
BED1	8/23/2011	ND																			
	5/18/2011	0.44																			
BED1-DUP	5/18/2011	ND																			
BED1	5/18/2011	ND																			
BED1	3/10/2011	ND																			
BED1-DUP	3/10/2011	ND																			
BED1-DUP	11/11/2010	ND																			
BED1	11/11/2010	ND																			
	9/8/2010	0.53																			
BED1-DUP	9/8/2010	ND																			
BED1	9/8/2010	ND																			
BED1-DUP	6/11/2010	ND																			
BED1	6/11/2010	ND																			
BED1-DUP	3/4/2010	ND																			
BED1	3/4/2010	ND																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
BED1	11/12/2009	ND																				
BED1-DUP	11/12/2009	ND																				
BED1-DUP	9/2/2009	ND																				
BED1	9/2/2009	ND																				
BED2	6/17/2009	ND																				
BED1	6/17/2009	ND																				
	6/5/2009	0.42																				
GAC installed 06/15/2009.																						
	4/13/2009	0.45																				
Location: 71																						
	4/30/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
	4/14/2009	ND																				
Location: 72																						
	4/11/2022	<0.0020	<0.0020 UJ	<0.0020																		
	2/25/2021	<0.0020	<0.0020	<0.0020																		
	7/12/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
	4/15/2009	ND																				

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 73																					
	5/9/2022	<0.0020	<0.0020	<0.0020																	
-DUP	3/15/2021	<0.0020	<0.0020	<0.0020																	
	3/15/2021	<0.0020	<0.0020	<0.0020																	
	7/12/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
	4/15/2009	ND																			
Location: 74																					
BED1	11/13/2023	<0.0020	<0.0020	<0.0020																	
PT	9/11/2023	0.11	0.0054	0.0025																	
Carbon Changeout 09/11/2023 - 5yr.																					
BED1	9/11/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 09/11/2023 - 5yr.																					
BED1	5/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2022	<0.0020	<0.0020	<0.0020																	
PT	8/15/2022	0.11	0.0080	0.0034																	
BED1	8/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/16/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/13/2021	<0.0020	<0.0020	<0.0020																	
PT	9/13/2021	0.082	0.0066	0.0024																	
BED1	6/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/8/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/3/2020	<0.0020	<0.0020	<0.0020																	
PT	9/3/2020	0.091	0.0070	0.0032																	
BED1	6/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/3/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/26/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/26/2019	<0.0020	<0.0020	<0.0020																	
PT	9/4/2019	0.095	0.0073	0.0059																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/4/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/29/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/7/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/6/2018	<0.0020	<0.0020	<0.0020																	
PT	8/6/2018	0.097	0.0063	0.0045																	<0.0040
	3/9/2018	0.092	0.0059	0.0043	<0.020	<0.020	<0.0020	0.0025	0.1	0.062	0.0029	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/02/2018.																					
	4/15/2009	0.054																			
Location: 75																					
	8/11/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						<0.0085
	4/17/2009	0.15																			
Location: 76																					
POST	6/27/2022	<0.0020	<0.0020	<0.0020																	
PRE	6/27/2022	0.0024	<0.0020	<0.0020																	
POST	6/2/2021	<0.0020	<0.0020	<0.0020																	
PRE	6/2/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	7/7/2016	<0.0020 U	<0.0020 U	<0.0020 U	<0.020 U	<0.020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U						
	4/17/2009	ND																			
Location: 77																					
BED1	8/31/2023	<0.0020	<0.0020	<0.0020																	
PT	8/31/2023	0.15	0.060	0.095																	
BED1	5/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2023	<0.0020	<0.0020	<0.0020																	
PT	11/10/2022	0.14	0.012	0.029																	
BED1	11/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/29/2020	<0.0020	<0.0020	<0.0020																	
	12/20/2019	0.16	0.0097	0.033	<0.020	<0.020	0.017	0.0032	0.18	0.091	0.0058	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.15	0.071	0.010	<0.0020
GAC installed 03/04/2020.																					
	4/17/2009	0.24																			
Location: 78																					
	4/11/2022	0.0046	<0.0020 UJ	<0.0020																	
	3/4/2021	0.0055	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	7/12/2016	0.0022 J	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.013	0.0045	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	4/20/2009	ND																			
Location: 79																					
	9/19/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	4/20/2009	ND																			
Location: 80																					
BED1	10/16/2023	<0.0020	<0.0020	<0.0020																	
PT	8/21/2023	0.26	0.021	0.030																	
BED1	8/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/30/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/15/2022	<0.0020	<0.0020	<0.0020																	
PT	8/15/2022	0.18	0.018	0.023																	
BED1	5/11/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/8/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	

Carbon Changeout 02/08/2022 - 5yr.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/19/2021	<0.0020	<0.0020	<0.0020																	
PT	7/21/2021	0.24	0.017	0.024																	
BED1	7/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/22/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/4/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/18/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/18/2019	<0.0020	<0.0020	<0.0020																	
PT	9/18/2019	0.19	0.021	0.028																	
BED1	6/3/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/19/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/12/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/28/2018	<0.0020	<0.0020	<0.0020																	<0.0040

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/28/2018	0.23	0.012	0.026																	0.0058
BED1	5/10/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/13/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/5/2017	<0.0020	<0.0020	<0.0020																	
PT	9/20/2017	0.21	0.023	0.031																	
BED1	9/20/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/20/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/3/2017	<0.0020	<0.0020	<0.0020																	
	8/31/2016	0.25	0.019	0.025	<0.020	<0.020	0.0089	0.0049	0.16	0.098	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 10/21/2016.																					
	4/20/2009	0.24																			
Location: 81																					
BED1	10/3/2023	<0.0020	<0.0020	<0.0020																	
PT	7/7/2023	0.032	0.0022	0.0069																	
BED1	7/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/10/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/12/2022	<0.0020	<0.0020	<0.0020																	
PT	7/20/2022	0.046	0.0023	0.011 J																	
BED1	7/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/8/2021	<0.0020	<0.0020	<0.0020																	
PT	7/8/2021	0.050	0.0030	0.0098																	
BED1	4/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/20/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/13/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/13/2020	<0.0020	<0.0020	<0.0020																	
PT	8/10/2020	0.054	0.0031	0.012																	
Split sampling for method comparison.																					
PT	8/10/2020	0.063	0.0037	0.011																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFA	PFDaA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/10/2020	<0.0020	<0.0020	<0.0020																	
Split sampling for method comparison.																					
BED1	8/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/31/2019	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 05/22/2019 - Fe.																					
PT	7/31/2019	0.083	0.0032	0.011																	
Carbon Changeout 05/22/2019 - Fe.																					
BED2	4/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/24/2019	0.041	<0.0020	0.0064																	
BED2	2/14/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/14/2019	0.033	0.0022	0.0064																	
BED2	11/14/2018	<0.0020	<0.0020	<0.0020																	
BED1	11/14/2018	0.050	0.0022	0.0081																	
BED2	8/21/2018	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	8/21/2018	0.026	<0.0020	0.0047																	
PT	8/21/2018	0.048	0.0027	0.0086																	<0.0040

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	5/17/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/17/2018	0.024	<0.0020	0.0051																	
BED2	3/19/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/19/2018	0.044	0.0025	0.0094																	
BED2	12/14/2017	<0.0020	<0.0020	<0.0020																	
BED1	12/14/2017	0.044	<0.0020	0.0097																	
PT	8/14/2017	0.04	0.0023	0.0094																	
BED2	8/14/2017	<0.0020	<0.0020	<0.0020																	
BED1	8/14/2017	0.034	<0.0020	0.0096																	
-DUP	1/11/2017	0.055	0.0024 B	0.013	<0.020	<0.020	<0.0020	<0.0020	0.048	0.023	0.0033	<0.0020	<0.0020	<0.0020	0.0021						
GAC installed 04/10/2017.																					
	1/11/2017	0.057 J	0.0031 B	0.013 J	<0.020 UJ	<0.020 UJ	<0.0020 UJ	<0.0020 UJ	0.049 J	0.024 J	0.0037 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ						
GAC installed 04/10/2017.																					
	4/20/2009	0.074																			
Location: 82																					
	5/21/2009	0.14																			
Non-response to sampling offer in Ongoing 2016 Program.																					
	4/29/2009	0.14 B																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 83																					
	5/15/2023	<0.0020	<0.0020	<0.0020																	
	4/21/2021	<0.0020	<0.0020	<0.0020																	
	8/3/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	5/5/2009	ND																			
Location: 84																					
	3/28/2022	<0.0020	<0.0020	<0.0020																	
	9/20/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					<0.0040	
	5/5/2009	0.085																			
Location: 85																					
	7/5/2022	<0.0020	<0.0020	<0.0020																	
PRE	5/7/2021	<0.0020	<0.0020	<0.0020																	
PRE-DUP	5/7/2021	<0.0020	<0.0020	<0.0020																	
	6/30/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	5/7/2009	ND																			
Location: 86																					
	5/7/2009	ND																			

Non-response to sampling offer in Ongoing 2016 Program.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 87																					
	3/2/2020	0.13	0.015	0.0045	<0.020	<0.020	0.0035	0.0036	0.18	0.088	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.17	0.074	0.019	<0.0020
Treatment incomplete/in progress - bottled water.																					
	5/7/2009	0.12																			
Location: 88																					
	5/7/2009	0.10																			
Non-response to sampling offer in Ongoing 2016 Program.																					
Location: 89																					
	8/6/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					<0.0040	
	5/7/2009	ND																			
Location: 90																					
	5/8/2009	0.085																			
PWS according to homeowner.																					
Location: 91																					
BED1	10/17/2023	<0.0020	<0.0020	<0.0020																	
PT	7/27/2023	0.083	0.0059	0.0066																	
BED1	7/27/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/2/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/17/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/8/2022	<0.0020	<0.0020	<0.0020																	
PT	8/8/2022	0.090	0.0048 J	0.0089																	
BED1	4/28/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 02/01/2022 - 5yr.																					
BED1	11/8/2021	<0.0020	<0.0020	<0.0020																	
PT	8/23/2021	0.080	0.0033	0.0065																	
BED1	8/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/3/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2020	<0.0020	<0.0020	<0.0020																	
PT	9/22/2020	0.058	0.0021	0.0039																	
BED1	9/22/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/9/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/25/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/23/2019	<0.0020	<0.0020	<0.0020																	
PT	8/23/2019	0.071	0.0021	0.0053																	
BED1	5/2/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/1/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/4/2018	<0.0020	<0.0020	<0.0020																	
PT	7/31/2018	0.080	<0.0020	0.0044																<0.0040	
BED1	7/31/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/25/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2018	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2017	<0.0020	<0.0020	<0.0020																	
PT	8/17/2017	0.089	0.0031	0.0043																	
BED1	8/17/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/7/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/24/2017	<0.0020	<0.0020	<0.0020																	
	7/6/2016	0.11	0.0038	0.0059	<0.020	<0.020	0.0097 J	<0.0020	0.094	0.046	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 10/12/2016.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	5/8/2009	0.063																			
Location: 92																					
BED1	12/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/20/2023	<0.0020	<0.0020	<0.0020																	
PT	9/20/2023	0.054	0.0025	0.0092																	
BED1	6/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/26/2022	<0.0020	<0.0020	<0.0020																	
PT	9/26/2022	0.059	0.0020	0.0079																	
BED1	6/28/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/3/2022	<0.0020	<0.0020	<0.0020																	
PT	8/3/2021	0.075	0.0022	0.0090	<0.0020	<0.0020	<0.0020	<0.0020	0.059	0.044	0.0024	0.0023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			0.0020	<0.0020
Analyzed for 18 PFAS compounds for completeness. All results are on the Chemours Chambers Works website.																					
	3/9/2021	0.063	0.0020	0.0074																	
GAC installed 07/12/2021.																					
	5/13/2009	0.066																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 93																					
	5/13/2009	ND																			
Non-response to sampling offer in Ongoing 2016 Program.																					
Location: 94																					
BED1	11/14/2023	<0.0020	<0.0020	<0.0020																	
PT	8/17/2023	0.18	0.0068	0.0061																	
BED1	8/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/14/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/7/2022	<0.0020	<0.0020	<0.0020																	
PT	9/1/2022	0.13	0.0068	0.0077																	
BED1	9/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/17/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/22/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 12/15/2021 - 5yr.																					
BED1	11/29/2021	<0.0020	<0.0020	<0.0020																	
PT	9/2/2021	0.10	0.0060 J	0.014																	
BED1	9/2/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/18/2021	<0.0020	<0.0020 UJ	<0.0020																	
BED1	2/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/20/2020	<0.0020	<0.0020	<0.0020																	
PT	8/19/2020	0.096	0.0052	0.0096																	
BED1	8/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/30/2019	<0.0020	<0.0020	<0.0020																	
PT	8/30/2019	0.094	0.0035	0.005																	
BED1	5/30/2019	<0.0020	0.0066	<0.0020																	
BED1	3/1/2019	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 01/08/2019 - Fe.																					
BED1	11/29/2018	<0.0020	<0.0020	<0.0020																	
PT	9/19/2018	0.088	0.0037	0.0034																	<0.0040
BED1	9/19/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	4/26/2018	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 02/16/2018 - Fe.																					
BED1	2/16/2018	<0.0020	<0.0020	<0.0020																	
BED2	11/27/2017	<0.0020	<0.0020	<0.0020																	
BED1	11/27/2017	<0.0020	0.0098	<0.0020																	
PT	8/25/2017	0.11	0.0025 B	<0.0020																	
BED1	8/25/2017	<0.0020	<0.0020	<0.0020																	
BED1	5/22/2017	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/30/2017	<0.0020	<0.0020	<0.0020																	
BED1	1/30/2017	<0.0020	<0.0020	<0.0020																	
	7/6/2016	0.063	0.0034	0.0025	<0.020	<0.020	<0.0020	0.0021	0.12	0.048	0.0021	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 10/19/2016.																					
	5/20/2009	0.059																			
Location: 95																					
BED1	12/7/2023	<0.0020	<0.0020	<0.0020																	
PT	8/31/2023	0.12	0.0066	0.016																	
BED1	8/31/2023	<0.0020	<0.0020	<0.0020																	
BED2	6/19/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/19/2023	0.0020	<0.0020	<0.0020																	
BED1	3/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/21/2022	<0.0020	<0.0020	<0.0020																	
PT	7/21/2022	0.10	0.0025	0.013																	
BED1	5/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/22/2021	<0.0020	<0.0020	<0.0020																	
PT	9/13/2021	0.050	0.0041	0.013																	
BED1-DUP	9/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/31/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/31/2020	0.078	0.0054	0.028																	
BED1	6/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/13/2020	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 02/13/2020 - Fe.																					
BED1	10/29/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/22/2019	<0.0020	<0.0020	<0.0020																	
PT	8/22/2019	0.082	0.0025	0.0099																	
BED1	5/3/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/4/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2018	<0.0020	<0.0020	<0.0020																	
PT	9/19/2018	0.11	0.0036	0.022																	<0.0040
BED1	9/19/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/30/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/26/2018	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	11/16/2017	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2017	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/17/2017	0.1	0.0033	0.013																	
BED1-DUP	8/17/2017	<0.0020	<0.0020	<0.0020																	
	8/8/2017	0.11	0.0033	0.011 J	<0.020	<0.020 UJ	<0.0020	<0.0020	0.073	0.037	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020						
	6/8/2017	<0.0020	<0.0020	<0.0020	<0.020 UJ	<0.020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Results for this sample may be results for a different location due to mislabeling.																					
BED2-DUP	5/3/2017	<0.0020	<0.0020	<0.0020 UJ																	
BED2	5/3/2017	<0.0020	0.0026	<0.0020 UJ																	
BED1	5/3/2017	<0.0020 UJ	<0.0020	<0.0020 UJ																	
BED2	3/2/2017	0.1	0.0023	0.011																	
Results do not meet operational trend of BED1>BED2.																					
BED1	3/2/2017	0.0027	<0.0020	<0.0020																	
Results do not meet operational trend of BED1>BED2.																					
	6/30/2016	0.038	0.0021	0.0063	<0.020	<0.020	<0.0020	<0.0020	0.032	0.014	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Sample from this well location may be mislabeled. GAC installed 10/05/2016.																					
	5/21/2009	0.083																			
Location: 96																					
BED1	12/7/2023	<0.0020	<0.0020	<0.0020																	
PT	8/31/2023	0.084	0.0061	0.034																	
BED1	8/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/19/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/21/2022	<0.0020	<0.0020	<0.0020																	
PT	7/21/2022	0.15	0.0037	0.029																	
BED1	7/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	11/22/2021	<0.0020	<0.0020	<0.0020																	
PT	9/13/2021	0.077	0.0051	0.030																	
BED1	9/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/5/2020	<0.0020	<0.0020	<0.0020																	
PT	8/31/2020	0.10	0.0037	0.022																	
BED1	8/31/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/19/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/13/2020	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 02/13/2020 - Fe.																					
BED1	10/29/2019	0.0029	<0.0020	<0.0020																	
BED1	8/22/2019	0.0024	<0.0020	<0.0020																	
PT	8/22/2019	0.083	0.0030	0.014																	
BED1	5/3/2019	0.0031	<0.0020	<0.0020																	
BED1	3/4/2019	0.0023	<0.0020	<0.0020																	
BED1	11/29/2018	0.0046	<0.0020	<0.0020																	
PT	9/19/2018	0.14	0.0042	0.023																<0.0040	
BED1	9/19/2018	0.013	<0.0020	<0.0020																	
PT	5/8/2018																				<0.010
BED1	5/8/2018																				<0.010
BED1	4/16/2018	0.0036	<0.0020	<0.0020																	
BED1	2/26/2018	0.01	<0.0020	<0.0020																	
Results do not meet operational trend of BED1>BED2.																					
BED2	2/26/2018	0.12	0.0049	0.017																	
Results do not meet operational trend of BED1>BED2.																					
PT-DUP	2/26/2018				<0.00039	<0.00040	0.0022	0.00086	0.10	0.054	0.00055	<0.00040	<0.00040	<0.00040	<0.00040			0.058	0.036		
February-March 2018 branched and linear study sample.																					
PT	2/26/2018				<0.00039	<0.00040	0.0022	0.00093	0.096	0.056	<0.00039	<0.00040	<0.00040	<0.00039	<0.00039			0.060	0.037		
February-March 2018 branched and linear study sample.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	11/16/2017	0.16	0.0059	0.02																	
Results do not meet operational trend of BED1>BED2.																					
BED1	11/16/2017	0.005	<0.0020	<0.0020																	
Results do not meet operational trend of BED1>BED2.																					
PT	8/17/2017	0.17	0.0058	0.031																	
BED1	8/17/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/8/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2017	<0.0020	<0.0020	<0.0020																	
	10/3/2016	0.16	0.0042	0.031	<0.020	<0.020	<0.0020	<0.0020	0.086 J	0.043	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 11/08/2016.																					
-DUP	10/3/2016	0.16	0.0039	0.026	<0.020	<0.020	<0.0020	<0.0020	0.084	0.042	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 11/08/2016.																					
	5/21/2009	0.15																			
Location: 97																					
BED1	10/31/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/31/2023 - 5yr.																					
PT	8/31/2023	0.064	0.0024	0.0094																	
BED1	8/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/21/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	7/21/2022	0.061	<0.0020	0.0079																	
BED1	7/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/13/2021	<0.0020	<0.0020	<0.0020																	
PT	9/13/2021	0.062	0.0022	0.0090																	
BED1	4/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/5/2020	<0.0020	<0.0020	<0.0020																	
PT	8/31/2020	0.064	0.0020	0.0081																	
BED1	8/31/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/13/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/22/2019	0.076	0.0023	0.011																	
BED1	8/22/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/3/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/4/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2018	<0.0020	<0.0020	<0.0020																	
BED1	9/19/2018	<0.0020	<0.0020	<0.0020																	
PT	9/19/2018	0.073	0.0023	0.012																	<0.0040
	6/8/2017	0.11 J	0.0027	0.015 J	<0.020 UJ	<0.020 UJ	<0.0020	<0.0020	0.073	0.035	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020						
GAC installed 04/18/2018.																					
	6/30/2016	0.083	0.0032	0.012	<0.020	<0.020	0.018	<0.0020	0.072	0.033	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Sample from this well location may be mislabeled.																					
	5/21/2009	0.057																			
Location: 98																					
	8/10/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	5/21/2009	ND																			
Location: 99																					
BED1	1/25/2023	<0.0020	<0.0020	<0.0020																	
New well installed (Regulatory Location ID #699). Not qualified so GAC removed 05/18/2023. Well decommissioned according to NJ Data Miner.																					
BED1	10/20/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	7/18/2022	0.046	0.020	0.032																	
BED1	7/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/14/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 02/24/2022 - 5yr.																					
BED1	1/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/18/2021	<0.0020	<0.0020	<0.0020																	
PT	7/22/2021	0.043	0.019	0.028																	
BED1	7/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/29/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/31/2020	<0.0020	<0.0020	<0.0020																	
PT	8/31/2020	0.033	0.0081	0.021																	
BED1	6/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/30/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/27/2019	<0.0020	<0.0020	<0.0020																	
PT	8/27/2019	0.065	0.021	0.033																	
BED1	5/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/10/2018	<0.0020	<0.0020	<0.0020																	
PT	9/5/2018	0.059	0.011	0.030																<0.0040	
BED1	9/5/2018	<0.0020	<0.0020	<0.0020																	
BED1	6/5/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/6/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/6/2018	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2017	<0.0020	<0.0020	<0.0020																	
PT	9/7/2017	0.094	0.003	0.0049																	
Results do not meet operational trend of PT>BED1>BED2.																					
BED2	9/7/2017	0.073	0.022	0.035																	
Results do not meet operational trend of PT>BED1>BED2.																					
BED1	9/7/2017	<0.0020	<0.0020	0.0034																	
Results do not meet operational trend of PT>BED1>BED2.																					
BED1	6/14/2017	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/17/2017	<0.0020	<0.0020	<0.0020																	
	7/14/2016	0.097	0.021	0.036	<0.020	<0.020	0.0038	<0.0020	0.064	0.037	0.012	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 11/07/2016.																					
	5/21/2009	0.18																			
Location: 100																					
BED1	12/7/2023	<0.0020	<0.0020	<0.0020																	
PT	8/31/2023	0.057	0.0027	0.012																	
BED1	8/31/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/21/2022	<0.0020	<0.0020	<0.0020																	
PT	7/21/2022	0.063	0.0021	0.013																	
BED1	5/10/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 03/03/2022 - 5yr.																					
BED1	2/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/22/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/13/2021	0.097	0.0028	0.011																	
BED1	9/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/31/2020	<0.0020	<0.0020	<0.0020																	
PT	8/31/2020	0.073	0.0027	0.0089																	
BED1	6/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/13/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2019	<0.0020	<0.0020	<0.0020																	
PT	8/22/2019	0.079	0.0027	0.0083																	
BED1	8/22/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/3/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/4/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
PT	9/19/2018	0.10	0.0029	0.011																	<0.0040	
BED1	9/19/2018	<0.0020	<0.0020	<0.0020																		
BED1	4/30/2018	<0.0020	<0.0020	<0.0020																		
BED1	2/26/2018	<0.0020	<0.0020	<0.0020																		
BED1	11/16/2017	<0.0020	<0.0020	<0.0020																		
PT	8/17/2017	0.098	0.0035	0.011																		
BED1	8/17/2017	<0.0020	<0.0020	<0.0020																		
BED1	6/20/2017	<0.0020	<0.0020	<0.0020																		
BED1	3/2/2017	<0.0020	<0.0020	<0.0020																		
	11/15/2016	0.14 J	0.0037 J	0.0085 J	<0.020 UJ	<0.020 UJ	0.0022 J	<0.0020 UJ	0.11 J	0.047 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	0.0022 J						
GAC installed 12/09/2016.																						
	5/21/2009	0.065																				
Location: 101																						
	5/27/2009	0.15																				
Non-response to sampling offer in Ongoing 2016 Program.																						
Location: 102																						
BED1	10/2/2023	<0.0020	<0.0020	<0.0020																		
PT	7/5/2023	0.041	<0.0020	0.0063																		

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/10/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/12/2022	<0.0020	<0.0020	<0.0020																	
PT	8/3/2022	0.035	0.0057	0.011																	
BED2	8/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/3/2022	0.052	<0.0020	0.0086																	
BED1	4/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 12/21/2021 - 5yr.																					
BED1	11/2/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/23/2021	<0.0020	<0.0020	<0.0020																	
PT	8/23/2021	0.062	0.0026	0.0099																	
BED1	6/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/9/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/10/2020	<0.0020	<0.0020	<0.0020																	
PT	9/10/2020	0.050	0.0020	0.0089																	
BED1	9/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/18/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/21/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/23/2019	<0.0020	<0.0020	<0.0020																	
PT	9/23/2019	0.071	0.0059	0.018																	
BED1	4/25/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/19/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/19/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/27/2018	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/24/2018 - Fe.																					
BED1	11/27/2018	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/24/2018 - Fe.																					
BED1-DUP	8/21/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/21/2018	<0.0020	<0.0020	<0.0020																	
PT	8/21/2018	0.063	0.0024	0.0091																	<0.0040

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/4/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2018	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2017	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/30/2017 - Fe.																					
PT	8/17/2017	0.062	0.003	0.012																	
BED1	8/17/2017	<0.0020	<0.0020	<0.0020																	
BED2	6/8/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/8/2017	0.0034	<0.0020	<0.0020																	
BED1	3/3/2017	<0.0020	<0.0020	<0.0020																	
-DUP	7/13/2016	0.061 J	0.0027	0.01	<0.020	<0.020	0.002	<0.0020	0.049	0.026	0.0041	0.003	<0.0020	<0.0020	<0.0020						
GAC installed 11/02/2016.																					
	7/13/2016	0.064 J	0.0025	0.01	<0.020	<0.020	0.002	<0.0020	0.05	0.026	0.0045	0.0029	<0.0020	<0.0020	<0.0020						
GAC installed 11/02/2016.																					
	5/27/2009	0.066																			
Location: 103																					
	4/4/2022	<0.0020	<0.0020	<0.0020																	
-DUP	4/4/2022	<0.0020	<0.0020	<0.0020																	
	2/17/2021	<0.0020 UJ	<0.0020	<0.0020 UJ																	
	7/14/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
	6/17/2009	ND																				
Location: 104																						
BED1	12/4/2023	<0.0020	<0.0020	<0.0020																		
PT	8/30/2023	0.0085 J	<0.0020 UJ	0.0043 J																		
BED1	8/30/2023	<0.0020	<0.0020	<0.0020																		
BED1	5/15/2023	<0.0020	<0.0020	<0.0020																		
BED1	12/1/2022	<0.0020	<0.0020	<0.0020																		
PT	8/31/2022	0.049	0.0095	0.065																		
BED1	8/31/2022	<0.0020	<0.0020	<0.0020																		
BED2	5/31/2022	<0.0020	<0.0020	<0.0020																		
BED1	5/31/2022	0.0021	<0.0020	<0.0020																		
BED1	3/8/2022	<0.0020	<0.0020	<0.0020																		
BED1	11/11/2021	<0.0020	<0.0020	<0.0020																		
PT	8/25/2021	0.055	0.012	0.074																		
BED1	8/25/2021	<0.0020	<0.0020	<0.0020																		
BED1	6/3/2021	<0.0020	<0.0020	<0.0020																		

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/2/2020	<0.0020	<0.0020	<0.0020																	
PT	9/2/2020	0.048	0.0092	0.060																	
BED1	6/18/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/16/2019	<0.0020	<0.0020	<0.0020																	
PT	9/13/2019	0.064	0.010	0.095																	
BED1	9/13/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/16/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/28/2019	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 03/14/2019 - Fe.																					
BED1	12/10/2018	<0.0020	<0.0020	<0.0020																	
PT	8/15/2018	0.062	0.011	0.092																0.016	
BED1	8/15/2018	<0.0020	<0.0020	<0.0020																<0.0040	
BED1	5/14/2018																			<0.010	
BED1	5/14/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
PT	5/14/2018																				0.011	
PT	3/9/2018				<0.00040	<0.00040	0.0033	0.0030	0.064	0.028	0.017	0.00046	<0.00040	<0.00040	<0.00040						0.051	0.031
February-March 2018 branched and linear study sample.																						
BED1	3/9/2018	<0.0020	<0.0020	<0.0020																		
BED1	12/19/2017	<0.0020	<0.0020	<0.0020																		
PT	9/8/2017	0.079	0.011	0.11																		
BED1	9/8/2017	<0.0020	<0.0020	<0.0020																		
BED1	6/21/2017	<0.0020	<0.0020	<0.0020																		
BED2	3/28/2017	<0.0020	<0.0020	<0.0020																		
BED1	3/28/2017	0.003	<0.0020	<0.0020																		
	7/14/2016	0.11	0.01	0.14	<0.020	<0.020	0.0047	0.0037	0.067	0.033	0.019	<0.0020	<0.0020	<0.0020	<0.0020							
GAC installed 11/15/2016.																						
	6/24/2009	0.38																				
Location: 105																						
	6/29/2009	ND																				
Non-response to sampling offer in Ongoing 2016 Program.																						
Location: 106																						
	7/8/2009	0.13																				
Non-response to sampling offer in Ongoing 2016 Program.																						

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 107																					
	7/30/2009	0.29																			
Non-response to sampling offer in Ongoing 2016 Program.																					
-DUP	7/30/2009	0.28																			
Non-response to sampling offer in Ongoing 2016 Program.																					
Location: 108																					
BED1	10/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/5/2023	<0.0020	<0.0020	<0.0020																	
PT	9/5/2023	0.045	<0.0020	<0.0020																	
BED1-DUP	9/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/20/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/20/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	11/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/6/2022	<0.0020	<0.0020	<0.0020																	
PT	9/6/2022	0.039	<0.0020	<0.0020																	
BED1	5/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/7/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/16/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/8/2021	<0.0020	<0.0020	<0.0020																	
PT	9/8/2021	0.043	<0.0020	<0.0020																	
BED1	5/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/24/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/15/2020	<0.0020	<0.0020	<0.0020																	
PT	9/15/2020	0.042	<0.0020	<0.0020																	
BED1	6/26/2020	<0.0020	<0.0020	<0.0020																	
POST	10/31/2019	0.040	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.16	0.068	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.15	0.071	0.057 J	<0.0020
GAC installed 01/06/2020.																					
PRE	10/31/2019	0.041	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.15	0.066	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.13	0.066	0.050 J	<0.0020
GAC installed 01/06/2020.																					
PRE-DUP	10/31/2019	0.041	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.16	0.067	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.14	0.067	0.046 J	<0.0020
GAC installed 01/06/2020.																					
	8/31/2016	0.029	<0.0020	<0.0020	<0.020 UJ	<0.020 UJ	0.0025	<0.0020	0.14	0.048	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	9/23/2009	NQ																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 109																					
	5/3/2021	<0.0020	<0.0020	<0.0020																	
	8/26/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						<0.0040
	9/25/2009	ND																			
Location: 110																					
	5/2/2022	<0.0020	<0.0020	<0.0020																	
	3/9/2021	<0.0020	<0.0020	<0.0020																	
	7/22/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
-DUP	7/22/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	10/5/2009	ND																			
Location: 111																					
-DUP	10/24/2023	<0.0020	<0.0020	<0.0020																	
	10/24/2023	<0.0020	<0.0020	<0.0020																	
	6/20/2022	<0.0020	<0.0020	<0.0020																	
	7/8/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	11/4/2009	ND																			

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 112																					
	2/27/2023	<0.0020	<0.0020	<0.0020																	
	1/31/2022	<0.0020	<0.0020	<0.0020																	
	7/1/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 113																					
BED1	10/26/2023	<0.0020	<0.0020	<0.0020																	
PT	8/29/2023	0.18	<0.0020	0.0021																	
BED1	8/29/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2022	<0.0020	<0.0020	<0.0020																	
PT	9/20/2022	0.15	<0.0020	<0.0020																	
BED1	9/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 12/07/2021 - 5yr.																					
BED1	11/11/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/26/2021	<0.0020	<0.0020	<0.0020																	
PT	8/26/2021	0.17	<0.0020	<0.0020																	
BED1	4/29/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/2/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/2/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/2/2020	<0.0020	<0.0020	<0.0020																	
PT	9/2/2020	0.12	<0.0020	<0.0020																	
BED1	6/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/19/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/16/2019	<0.0020	<0.0020	<0.0020																	
PT	9/16/2019	0.12	<0.0020	<0.0020																	
BED1	4/12/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/29/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/5/2018	<0.0020	<0.0020	<0.0020																	
PT	7/30/2018	0.16	<0.0020	<0.0020																	<0.0040
BED1	7/30/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/2/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2018	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2017	<0.0020	<0.0020	<0.0020																	
PT	9/7/2017	0.16	<0.0020	<0.0020																	
BED1	9/7/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/27/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/27/2017	<0.0020	<0.0020	<0.0020																	
BED2	12/29/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
BED1-DUP	12/29/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
BED1	12/29/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
	7/6/2016	0.13	<0.0020	<0.0020	<0.020	<0.020	0.0021 J	<0.0020	0.13	0.078	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 09/30/2016.																					
Location: 114																					
	3/13/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	7/11/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 115																					
PT	9/11/2023	0.045	<0.0020	<0.0020																	
BED1	9/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/19/2022	<0.0020	<0.0020	<0.0020																	
PT	9/12/2022	0.046	<0.0020	<0.0020																	
BED1	9/12/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/6/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/20/2021	<0.0020	<0.0020	<0.0020																	
PT	9/20/2021	0.033	<0.0020	<0.0020																	
BED1	6/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/23/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/20/2019	<0.0020	<0.0020	<0.0020																	
PT	7/2/2019	0.013	<0.0020	<0.0020																	
BED1	7/2/2019	<0.0020	<0.0020	<0.0020																	
-DUP	4/10/2019	0.026	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.038	0.02	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 06/21/2019.																					
	4/10/2019	0.026	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.04	0.019	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 06/21/2019.																					
-DUP	7/11/2016	0.037	<0.0020	<0.0020	<0.020	<0.020	0.0026 J	<0.0020	0.05	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	7/11/2016	0.036	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.052	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 116																					
	7/12/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 117																					
	7/12/2016	0.0097 J	<0.0020	<0.0020	<0.020	<0.020	0.002	<0.0020	0.032	0.0083	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PWS according to homeowner.																					
-DUP	7/12/2016	0.011 J	<0.0020	<0.0020	<0.020	<0.020	0.002	<0.0020	0.032	0.0086	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PWS according to homeowner.																					
Location: 118																					
	11/30/2022	<0.0020	<0.0020	<0.0020																	
-DUP	11/30/2022	<0.0020	<0.0020	<0.0020																	
	7/14/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 119																					
POST	5/16/2022	<0.0020	<0.0020	<0.0020																	
PRE	5/16/2022	<0.0020	<0.0020	<0.0020																	
	2/25/2021	<0.0020	<0.0020	<0.0020																	
-DUP	2/25/2021	<0.0020	<0.0020	<0.0020																	
	7/14/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0083	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 120																					
	3/9/2021	<0.0020	<0.0020	<0.0020																	
	7/14/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 121																					
BED1	11/5/2021	<0.0020	<0.0020	<0.0020																	
New well installed (Regulatory Location ID #647). Not qualified so GAC removed 03/29/2022. Well decommissioned according to NJ Data Miner.																					
BED1	8/24/2021	<0.0020	<0.0020	<0.0020																	
PT	8/24/2021	0.071	0.0034	0.0091																	
BED1	6/21/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/22/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/11/2020	<0.0020	<0.0020	<0.0020																	
PT	9/3/2020	0.069	0.0033	0.0093																	
BED1	9/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/22/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2019	<0.0020	<0.0020	<0.0020																	
PT	8/30/2019	0.08	0.0032	0.007																	
BED1	8/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/6/2018	<0.0020	<0.0020	<0.0020																	
BED1	9/10/2018	<0.0020	<0.0020	<0.0020																	
PT	9/10/2018	0.080	0.0024	0.0063																<0.0040	
BED1	6/21/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/22/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/21/2017	<0.0020	<0.0020	<0.0020																	
PT	8/25/2017	0.088	0.0027 B	0.0059																	
BED1	8/25/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/21/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/27/2017	<0.0020	<0.0020	<0.0020																	
	7/14/2016	0.08	0.0025	0.0042	<0.020	<0.020	<0.0020	<0.0020	0.045	0.027	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 12/27/2016.																					
Location: 122																					
BED1	5/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/21/2022	<0.0020	<0.0020	<0.0020																	
PT	7/21/2022	0.13	<0.0020	0.0069																	
BED1	5/11/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 05/10/2022 - 5yr.																					
BED2	2/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2022	0.0023	<0.0020	<0.0020																	
BED1	11/12/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	7/13/2021	0.21	<0.0020	0.0041																	
BED1-DUP	7/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/19/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/4/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2020	<0.0020	<0.0020	<0.0020																	
PT	8/17/2020	0.19	<0.0020	0.0053																	
BED1	6/18/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/12/2019	<0.0020	<0.0020	<0.0020																	
PT	9/12/2019	0.083	0.0020	0.0066																	
BED1	5/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/14/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/5/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/27/2018	<0.0020	<0.0020	<0.0020																	
PT	8/27/2018	0.14	<0.0020	0.0049																<0.0040	
BED1	5/1/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2018	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	12/12/2017	<0.0020	<0.0020	<0.0020																	
PT	9/20/2017	0.13	<0.0020	0.0046																	
BED1	9/20/2017	<0.0020	<0.0020	<0.0020																	
	7/21/2016	0.14	<0.0020	0.003	<0.020	<0.020	0.0048	<0.0020	0.13	0.087	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/16/2017.																					
Location: 123																					
	3/12/2021	<0.0020	<0.0020	<0.0020																	
-DUP	3/12/2021	<0.0020	<0.0020	<0.0020																	
	7/22/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 124																					
	8/3/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 125																					
	3/23/2023	<0.0020	<0.0020	<0.0020																	
	4/4/2022	<0.0020	<0.0020	<0.0020																	
	8/10/2016	<0.0020	0.0028	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 126																					
	5/15/2023	<0.0020	<0.0020	<0.0020																	
	3/12/2021	<0.0020	<0.0020	<0.0020																	
	8/10/2016	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 127																					
BED1	5/19/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 03/09/2022 - 5yr. Home is going to be demolished. GAC removed 10/26/2022 at owner's request.																					
BED1	2/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/22/2021	<0.0020	<0.0020	<0.0020																	
PT	9/2/2021	0.053	0.0021 J	0.016																	
BED1	9/2/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/30/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/2/2020	<0.0020	<0.0020	<0.0020																	
PT	8/31/2020	0.054	0.0020	0.014																	
BED1	8/31/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/24/2019	<0.0020	<0.0020	<0.0020																	
PT	8/2/2019	0.069	0.0021	0.014																	
BED1	8/2/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/18/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2018	<0.0020	<0.0020	<0.0020																	
PT	8/7/2018	0.074	0.0020	0.013																<0.0040	
BED1	8/7/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/8/2018	<0.0020	<0.0020	<0.0020																	
PT	5/8/2018																				<0.010

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/8/2018																				<0.010
BED1	3/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/12/2017	<0.0020	<0.0020	<0.0020																	
PT	9/11/2017	0.073	0.0026	0.011																	
BED1	9/11/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/20/2017	<0.0020	<0.0020	<0.0020																	
BED1	3/27/2017	<0.0020	<0.0020	<0.0020																	
	9/26/2016	0.084	0.0021 J	0.0085	<0.020	<0.020	<0.0020	<0.0020	0.074	0.034	0.0027	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 12/14/2016.																					
-DUP	9/26/2016	0.083	0.0053 J	0.0088	<0.020	<0.020	<0.0020	<0.0020	0.072	0.034	0.0028	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 12/14/2016.																					
Location: 128																					
	11/15/2016	0.054	0.016	0.0045	<0.020	<0.020	0.0065	<0.0020	0.057	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PWS connection 04/18/2017.																					
Location: 129																					
BED1	10/26/2023	<0.0020	<0.0020	<0.0020																	
PT	8/7/2023	0.063	0.0032	0.012																	
BED1	8/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/4/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/10/2022	<0.0020	<0.0020	<0.0020																	
PT	8/31/2022	0.057	0.0037	0.011																	
BED1	8/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/26/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 03/23/2022 - 5yr.																					
BED1	2/28/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2021	<0.0020	<0.0020	<0.0020																	
PT	8/23/2021	0.057	0.0045	0.015																	
BED1	8/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2020	<0.0020	<0.0020	<0.0020																	
PT	9/16/2020	0.057	0.0038	0.0094																	
BED1	9/16/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/16/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/25/2019	<0.0020	<0.0020	<0.0020																	
PT	8/28/2019	0.066	0.0035	0.011																	
BED1	8/28/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/16/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/14/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/6/2018	<0.0020	<0.0020	<0.0020																	
PT	8/24/2018	0.073	0.0030	0.011																<0.0040	
BED1	8/24/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/17/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/22/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/21/2017	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/21/2017	<0.0020	<0.0020	<0.0020																	
BED1	9/21/2017	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/21/2017	0.073	0.004	0.011																	
BED1	6/28/2017	<0.0020	<0.0020	<0.0020																	
-DUP	12/14/2016	0.067	0.0045	0.0077	<0.020	<0.020	<0.0020	<0.0020	0.051	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/17/2017.																					
	12/14/2016	0.068 J	0.0046 J	0.0079 J	<0.020 UJ	<0.020 UJ	<0.0020 UJ	<0.0020 UJ	0.053 J	0.026 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ						
GAC installed 02/17/2017.																					
Location: 130																					
	2/21/2022	<0.0020	<0.0020	<0.0020																	
	1/23/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	1/23/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 131																					
	3/21/2022	0.011	<0.0020	<0.0020																	
	12/7/2020	0.0099	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.024	0.0060	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	12/7/2020	0.010	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.024	0.0065	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	2/3/2017	0.0021 J	<0.0020 U	<0.0020 U	<0.020 U	<0.020 UJ	<0.0020 U	<0.0020 U	0.0074	<0.0020 U	<0.0020 UJ	<0.0020 UJ	<0.0020 U	<0.0020 U	<0.0020 U						
Location: 132																					
	5/16/2022	<0.0020	<0.0020	<0.0020																	
	3/17/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	2/3/2017	<0.0020	<0.0020	<0.0020 U	<0.020 UJ	<0.020 UJ	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 UJ	<0.0020 UJ	<0.0020 U	<0.0020 U	0.0038						
Location: 133																					
BED1	10/26/2023	<0.0020	<0.0020	<0.0020																	
PT	8/3/2023	0.016	<0.0020	<0.0020																	
BED1	8/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/20/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/10/2022	<0.0020	<0.0020	<0.0020																	
PT	8/10/2022	0.014	<0.0020	<0.0020																	
BED1	4/27/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/18/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/16/2021	<0.0020	<0.0020	<0.0020																	
PT	7/16/2021	0.013	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	7/16/2021	<0.0020	<0.0020	<0.0020																	
	3/17/2021	0.039	0.0051 J	0.0023																	
GAC installed 06/23/2021.																					
	2/3/2017	0.0045 J	<0.0020 U	<0.0020	<0.020 U	<0.020 U	<0.0020 U	<0.0020 U	0.015	0.0031	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U						
-DUP	2/3/2017	0.0043 J	<0.0020 U	<0.0020 U	<0.020 U	<0.020 U	<0.0020 U	<0.0020 U	0.015	0.0031	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U						
Location: 134																					
	5/16/2022	<0.0020	<0.0020	<0.0020																	
	3/16/2021	<0.0020	<0.0020	<0.0020																	
	2/3/2017	<0.0020 U	<0.0020 U	<0.0020 U	<0.020 U	<0.020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U						
Location: 135																					
BED1	11/21/2023	<0.0020	<0.0020	<0.0020																	
PT	9/5/2023	0.086	<0.0020	0.0047																	
BED1	9/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/8/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/26/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/26/2022	<0.0020	<0.0020	<0.0020																	
PT	9/26/2022	0.074	<0.0020	0.0043																	
BED1	4/25/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 03/15/2022 - 5yr.																					
BED1	1/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/20/2021	<0.0020	<0.0020	<0.0020																	
PT	7/20/2021	0.066	<0.0020	0.0029																	
BED1	4/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/19/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/19/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/4/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2020	<0.0020	<0.0020	<0.0020																	
PT	8/17/2020	0.073	<0.0020	0.0038																	
BED1	6/25/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/12/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/11/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/6/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/6/2019	<0.0020	<0.0020	<0.0020																	
PT	9/6/2019	0.091	<0.0020	0.0034																	
BED1	6/27/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/25/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/12/2018	<0.0020	<0.0020	<0.0020																	
PT	8/20/2018	0.10	0.0021	0.0034																	<0.0040
BED1	8/20/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/22/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/20/2018	<0.0020	<0.0020	<0.0020																	
BED2	12/12/2017	<0.0020	<0.0020	<0.0020																	
BED1	12/12/2017	0.12	0.0025	0.0039																	
PT	9/20/2017	0.12	0.0026	0.0032																	
BED1	9/20/2017	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/27/2017	<0.0020	<0.0020	<0.0020																	
	2/3/2017	0.13 J	0.0032 J	0.0031	<0.020 U	<0.020 U	0.0029	<0.0020 U	0.073	0.034	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U						
GAC installed 03/29/2017.																					
Location: 136																					
BED1	11/9/2023	<0.0020	<0.0020	<0.0020																	
PT	8/14/2023	0.064	<0.0020	0.0041																	
BED1	8/14/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	5/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/28/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/1/2022	<0.0020	<0.0020	<0.0020																	
PT	9/27/2022	0.045	<0.0020	0.0028																	
Carbon Changeout 08/18/2022 - 5yr.																					
BED1	9/27/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/18/2022 - 5yr.																					
BED1	4/27/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/3/2021	<0.0020	<0.0020	<0.0020																	
PT	8/17/2021	0.055	<0.0020	0.0026																	
BED1	8/17/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/30/2020	<0.0020	<0.0020	<0.0020																	
PT	8/3/2020	0.052	<0.002	0.0035																	
BED1	8/3/2020	<0.002	<0.002	<0.002																	
BED1	6/4/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/29/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/16/2019	<0.0020	<0.0020	<0.0020																	
PT	7/30/2019	0.046	<0.0020	0.0026																	
BED1	7/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/22/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/11/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/13/2018	<0.0020	<0.0020	<0.0020																	
PT	8/28/2018	0.052	<0.0020	<0.0020																	<0.0040
BED1	8/28/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/21/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/14/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/12/2017	<0.0020	<0.0020	<0.0020																	
BED1	9/29/2017	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/23/2017 - Fe.																					
PT	9/29/2017	0.055	<0.0020	<0.0020																	
Carbon Changeout 08/23/2017 - Fe.																					
BED1	6/23/2017	<0.0020	<0.0020	<0.0020																	
	2/3/2017	0.045 J	<0.0020 U	<0.0020 U	<0.020 U	<0.020 U	<0.0020 U	<0.0020 U	0.044	0.018	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U	<0.0020 U						
GAC installed 03/07/2017.																					
Location: 137																					
	4/18/2022	<0.0020	<0.0020	<0.0020																	
-DUP	4/18/2022	<0.0020	<0.0020	<0.0020																	
	2/14/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 138																					
	4/4/2022	<0.0020	<0.0020	<0.0020																	
	3/12/2021	<0.0020	<0.0020	<0.0020																	
	2/14/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 139																					
POST	6/1/2022	0.017	<0.0020	<0.0020																	
Treatment incomplete/in progress - bottled water.																					
PRE	6/1/2022	0.020	<0.0020	<0.0020																	
Treatment incomplete/in progress - bottled water.																					
POST	3/17/2021	0.0065	0.0070 J	<0.0020																	
PRE	3/17/2021	0.011	<0.0020	<0.0020																	
	2/14/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 140																					
BED1	10/18/2023	<0.0020	<0.0020	<0.0020																	
PT	8/1/2023	0.040	0.0079	0.013																	
BED1	8/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/4/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2022	<0.0020	<0.0020	<0.0020																	
PT	8/22/2022	0.049	0.011	0.016																	
BED1	8/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/27/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 04/27/2022 - 5yr.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	3/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2022	0.0021	<0.0020	<0.0020																	
BED2	11/8/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/8/2021	0.0042	<0.0020	<0.0020																	
BED1	11/8/2021	0.0053	<0.0020	<0.0020																	
PT	7/23/2021	0.049	0.011	0.017																	
BED2	7/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/23/2021	0.0056	<0.0020	<0.0020																	
BED2	5/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/5/2021	0.0045	<0.0020	<0.0020																	
BED1	2/10/2021	0.0065	<0.0020	<0.0020																	
BED2	2/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2020	0.0021	<0.0020	<0.0020																	
PT	9/9/2020	0.063	0.011	0.019																	
BED1	9/9/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/26/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/4/2019	<0.0020	<0.0020	<0.0020																	
PT	9/13/2019	0.078	0.012	0.020																	
BED1-DUP	9/13/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/13/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/26/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/13/2018	<0.0020	<0.0020	<0.0020																	
PT	9/17/2018	0.060	0.011	0.015																<0.0040	
BED1	9/17/2018	<0.0020	<0.0020	<0.0020																	
BED1	6/15/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/6/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/15/2017	<0.0020	<0.0020	<0.0020																	
PT	9/29/2017	0.077	0.009	0.012																	
BED1	9/29/2017	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	2/14/2017	0.088	0.01	0.014	<0.020	<0.020	0.01	0.0025	0.11	0.05	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/19/2017.																					
Location: 141																					
	2/14/2017	0.11	0.0078	0.014	<0.020	<0.020	0.0022	<0.0020	0.068	0.034	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Permanent bottled water.																					
-DUP	2/14/2017	0.11	0.0075	0.013	<0.020	<0.020	0.0022	<0.0020	0.065	0.033	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Permanent bottled water.																					
Location: 142																					
BED1	10/30/2023	<0.0020	<0.0020	<0.0020																	
PT	7/11/2023	0.055	<0.0020	0.0043																	
BED1	7/11/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/10/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/10/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2022	<0.0020	<0.0020	<0.0020																	
PT	7/19/2022	0.054	<0.0020	0.0039																	
BED1	7/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/13/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 03/10/2022 - 5yr.																					
BED1	1/19/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/19/2021	<0.0020	<0.0020	<0.0020																	
PT	8/2/2021	0.0056	<0.0020	<0.0020																	
BED1	8/2/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/27/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/26/2020	<0.0020	<0.0020	<0.0020																	
PT	8/26/2020	0.053	<0.0020	0.0042																	
BED1	6/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/20/2019	<0.0020	<0.0020	<0.0020																	
PT	8/20/2019	0.068	<0.0020	0.0037																	
BED1	4/26/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/25/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/27/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/2/2018	<0.0020	<0.0020	<0.0020																	
PT	8/2/2018	0.071	<0.0020	0.0048																<0.0040	
BED1	5/8/2018																				<0.010
BED1	5/8/2018	<0.0020	<0.0020	<0.0020																	
PT	5/8/2018																				<0.010
BED1	2/22/2018	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	12/12/2017	<0.0020	<0.0020	<0.0020																	
PT	9/7/2017	0.13	0.006	0.031																	
BED1	9/7/2017	<0.0020	<0.0020	<0.0020																	
BED1	6/27/2017	<0.0020	<0.0020	<0.0020																	
	2/14/2017	0.082	<0.0020	0.0023	<0.020	<0.020	<0.0020	<0.0020	0.059	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/22/2017.																					
Location: 143																					
-DUP	5/9/2022	<0.0020	<0.0020	<0.0020																	
	5/9/2022	<0.0020	<0.0020	<0.0020																	
	3/16/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
-DUP	3/16/2021	<0.0020	<0.0020	<0.0020																		
	2/20/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
Location: 144																						
	11/1/2022	<0.0020	<0.0020	<0.0020																		
-DUP	11/1/2022	<0.0020	<0.0020	<0.0020																		
	2/20/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
Location: 145																						
	5/8/2023	<0.0020	<0.0020	<0.0020																		
	2/20/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
Location: 146																						
	5/15/2023	<0.0020	<0.0020	<0.0020																		
	3/9/2021	<0.0020	<0.0020	<0.0020																		
	2/20/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0022 B	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
Location: 147																						
	5/2/2022	<0.0020	<0.0020	<0.0020																		
	3/16/2021	<0.0020	<0.0020	<0.0020																		
	2/20/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 148																					
	2/20/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 149																					
BED1	12/15/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/15/2023	<0.0020	<0.0020	<0.0020																	
PT	9/6/2023	0.059	0.0044	0.0033																	
BED1	9/6/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/16/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/2/2022	<0.0020	<0.0020	<0.0020																	
PT	8/29/2022	0.059	0.0029	0.0027																	
BED1-DUP	8/29/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/29/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/12/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 05/12/2022 - 5yr.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	2/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2021	<0.0020	<0.0020	<0.0020																	
PT	8/23/2021	0.065	0.0060	0.0041																	
BED1	8/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/24/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/21/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/11/2020	<0.0020	<0.0020	<0.0020																	
PT	8/11/2020	0.064	0.0041	0.0029																	
BED1	6/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/25/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/1/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/1/2019	0.072	0.0049	0.0037																	
BED1	4/23/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/14/2018	<0.0020	<0.0020	<0.0020																	
BED1	11/14/2018	<0.0020	<0.0020	<0.0020																	
PT	9/17/2018	0.065	0.0092	0.0048																<0.0040	
BED1-DUP	9/17/2018	<0.0020	<0.0020	<0.0020																	
BED1	9/17/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/25/2018	<0.0020	<0.0020	<0.0020																	
BED1	6/25/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/23/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/23/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/15/2017	<0.0020	<0.0020	<0.0020																	
BED1	12/15/2017	<0.0020	<0.0020	<0.0020																	
PT	9/20/2017	0.072	0.0091	0.0064																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/20/2017	<0.0020	<0.0020	<0.0020																	
-DUP	2/20/2017	0.06	0.0085	0.0036	<0.020	<0.020	0.002	<0.0020	0.056	0.032	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/21/2017.																					
	2/20/2017	0.061	0.0083	0.0038	<0.020	<0.020	<0.0021	<0.0020	0.057	0.031	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/21/2017.																					
Location: 150																					
	2/20/2017	0.038 B	0.0077	0.0076	<0.020	<0.020	0.0041	<0.0020	0.034 B	0.018 B	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
New well installed (Regulatory Location ID #385). Not qualified so bottled water stopped.																					
Location: 151																					
BED1	6/6/2019	<0.0020	<0.0020	<0.0020																	
PWS connection 06/13/2019. GAC removed 06/21/2019.																					
BED1-DUP	6/6/2019	<0.0020	<0.0020	<0.0020																	
PWS connection 06/13/2019. GAC removed 06/21/2019.																					
BED1	2/1/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/30/2018	<0.0020	<0.0020	<0.0020																	
BED1	7/13/2018	<0.0020	<0.0020	<0.0020																	
PT	7/13/2018	0.020	<0.0020	<0.0020																<0.0040	
BED1	4/30/2018	<0.0020	<0.0020	<0.0020																	
	2/20/2017	0.02 B	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0082 B	0.005 B	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 11/21/2017.																					
Location: 152																					
	2/27/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 153																					
	2/27/2017	0.078	0.0074	0.018	<0.020	<0.020	0.014	<0.0020	0.062	0.029	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PWS connection 04/06/2017.																					
-DUP	2/27/2017	0.077	0.0076	0.018	<0.020	<0.020	0.013	<0.0020	0.062	0.028	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PWS connection 04/06/2017.																					
Location: 154																					
BED1-DUP	10/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/19/2023	<0.0020	<0.0020	<0.0020																	
PT	7/19/2023	0.040	0.0027	0.0072																	
BED1-DUP	4/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/31/2023	<0.0020	<0.0020	<0.0020																	
PT	10/19/2022	0.078	0.0039	0.012																	
BED1	10/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/11/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/09/2022 - 5yr.																					
BED1	6/29/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/22/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/9/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/15/2021	<0.0020	<0.0020	<0.0020																	
PT	9/15/2021	0.055	0.0020	0.0084																	
BED1	9/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/14/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/14/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2020	<0.0020	<0.0020	<0.0020																	
PT	8/17/2020	0.055	0.0021	0.0073																	
BED1	6/4/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/22/2020	<0.0020	<0.0020	<0.0020																	
PT	9/19/2019	0.060	0.0022	0.0069																	
BED1	9/19/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/7/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/7/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/12/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/28/2018	<0.0020	<0.0020	<0.0020																	
PT	9/13/2018	0.063	0.0024	0.0061																<0.0040	
BED1	9/13/2018	<0.0020	<0.0020	<0.0020																	
BED1	6/5/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/23/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/14/2017	<0.0020	<0.0020	<0.0020																	
BED1	9/6/2017	<0.0020	<0.0020	<0.0020																	
PT	9/6/2017	0.062	0.0027	0.0059																	
	2/27/2017	0.059	0.0027	0.0053	<0.020	<0.020	<0.0020	<0.0020	0.051	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/03/2017.																					
Location: 155																					
BED1-DUP	10/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/18/2023	<0.0020	<0.0020	<0.0020																	
PT	8/1/2023	0.043	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/26/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 04/26/2023 - 5yr.																					
BED1	2/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/28/2022	<0.0020	<0.0020	<0.0020																	
PT	9/15/2022	0.030	<0.0020	<0.0020																	
BED1	9/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/22/2021	<0.0020	<0.0020	<0.0020																	
PT	9/8/2021	0.022	<0.0020	<0.0020																	
BED1	9/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/24/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/28/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/28/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/13/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/11/2020	<0.0020	<0.0020	<0.0020																	
Split sampling for method comparison.																					
BED1	8/11/2020	<0.0020	<0.0020	<0.0020																	
PT	8/11/2020	0.018	<0.0020	<0.0020																	
PT	8/11/2020	0.018	<0.0020	<0.0020																	
Split sampling for method comparison.																					
BED1	6/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/28/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/19/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/13/2019	<0.0020	<0.0020	<0.0020																	
PT	9/13/2019	0.0094	<0.0020	<0.0020																	
BED1	5/21/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/25/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/25/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/3/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/3/2018	<0.0020	<0.0020	<0.0020																	
PT	7/16/2018	0.0054	<0.0020	<0.0020																	<0.0040
BED1	7/16/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	4/18/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/18/2018	<0.0020	<0.0020	<0.0020																	
	2/27/2017	0.015	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.034	0.0084	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/07/2018.																					
Location: 156																					
	6/1/2022	<0.0020	<0.0020	<0.0020																	
	3/4/2021	<0.0020	<0.0020	<0.0020																	
	2/27/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 157																					
	5/13/2021	<0.0020	<0.0020	<0.0020																	
-DUP	5/13/2021	<0.0020	<0.0020	<0.0020																	
-DUP	3/3/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	3/3/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 158																					
	3/19/2021	<0.0020	<0.0020	<0.0020																	
	3/3/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 159																					
	4/4/2022	0.0077	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	3/17/2017	0.01 J	<0.0020 UJ	<0.0020 UJ	<0.020 UJ	<0.020 UJ	<0.0020 UJ	<0.0020 UJ	0.011 J	0.0052 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ						
-DUP	3/17/2017	0.01	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.011	0.0053	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 160																					
	6/5/2023	<0.0020	<0.0020	<0.0020																	
	4/21/2021	<0.0020	<0.0020	<0.0020																	
-DUP	4/21/2021	<0.0020	<0.0020	<0.0020																	
	3/23/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 161																					
BED1	10/27/2023	<0.0020	<0.0020	<0.0020																	
PT	8/2/2023	0.081	0.020	0.012																	
BED1	8/2/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/20/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 04/20/2023 - 5yr.																					
BED1	2/28/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/2/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/2/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/30/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/30/2021	0.085	0.038 J	0.025																	
BED1	6/29/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/20/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/8/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/9/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/21/2019	<0.0020	<0.0020	<0.0020																	
PT	8/21/2019	0.10	0.032	0.025																	
BED1	5/9/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/29/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/5/2018	<0.0020	<0.0020	<0.0020																	
BED1	7/30/2018	<0.0020	<0.0020	<0.0020																	
PT	7/30/2018	0.077	0.022	0.015																	<0.0040
PT	5/8/2018																				<0.010

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/8/2018																				<0.010
BED1	5/8/2018	<0.0020	<0.0020	<0.0020																	
PT	2/28/2018				0.0021 J	0.00064	0.011	0.0018	0.043	0.026	0.0011	<0.00040	<0.00040	<0.00040	<0.00040			0.034	0.021		
February-March 2018 branched and linear study sample.																					
BED1	2/28/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/12/2017	<0.0020	<0.0020	<0.0020																	
BED1	9/20/2017	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/20/2017	<0.0020	<0.0020	<0.0020																	
PT	9/20/2017	0.085	0.026	0.019																	
	3/23/2017	0.079	0.022	0.022	<0.020	<0.020	0.019	0.0031	0.056	0.034	0.0022	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/10/2017.																					
-DUP	3/23/2017	0.079	0.022	0.022	<0.020	<0.020	0.018	0.0032	0.056	0.035	0.0025	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/10/2017.																					
Location: 162																					
BED1	11/9/2023	<0.0020	<0.0020	<0.0020																	
PT	8/22/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/22/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/31/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/16/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/14/2022	<0.0020	<0.0020	<0.0020																	
PT	9/1/2022	0.086	0.0044	0.013																	
BED1	9/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/12/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/12/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2021	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/21/2021 - 5yr.																					
BED1	8/16/2021	<0.0020	<0.0020	<0.0020																	
PT	8/16/2021	0.062	0.0048 J	0.011																	
BED1	5/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/2/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	9/2/2020	<0.0020	<0.0020	<0.0020																	
PT	9/2/2020	0.059 J	0.0065 J	0.0082 J																	
BED1	6/12/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/20/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/13/2019	<0.0020	<0.0020	<0.0020																	
PT	9/11/2019	0.051	0.0053	0.0043																	
BED1	9/11/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/11/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/26/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/27/2018	<0.0020	<0.0020	<0.0020																	
PT	8/2/2018	0.047	0.0036	0.0028																	<0.0040
BED1	8/2/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/25/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2018	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	12/11/2017	<0.0020	<0.0020	<0.0020																	
BED1	12/11/2017	0.0022	<0.0020	<0.0020																	
PT	9/27/2017	0.075	0.0033	0.0045 B																	
BED1	9/27/2017	<0.0020	<0.0020	<0.0020																	
	3/28/2017	0.065	0.0044	0.0035	<0.020	<0.020	<0.0020	<0.0020	0.051	0.02	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/11/2017.																					
Location: 163																					
	4/11/2017	0.066	0.0064	0.0078	<0.020 UJ	<0.020 UJ	0.0059	<0.002	0.061	0.038	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020						
PWS connection 11/28/2017.																					
-DUP	4/11/2017	0.06	0.0058	0.0076	<0.020	<0.020 UJ	0.0059	0.002	0.057	0.034	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PWS connection 11/28/2017.																					
Location: 164																					
BED1	10/27/2023	<0.0020	<0.0020	<0.0020																	
PT	8/16/2023	0.084	<0.0020	0.0072																	
BED1	8/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/13/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 12/13/2022 - 5yr.																					
PT	9/13/2022	0.078	<0.0020	0.0055																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/13/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/8/2022	0.0028	<0.0020	<0.0020																	
BED2	6/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/1/2022	<0.0020	<0.0020	<0.0020																	
BED2	11/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/23/2021	0.0026	<0.0020	<0.0020																	
PT	9/17/2021	0.067	<0.0020	0.0043																	
BED1	9/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/23/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/21/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/21/2020	<0.0020	<0.0020	<0.0020																	
PT	8/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/11/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2019	<0.0020	<0.0020	<0.0020																	
PT	9/6/2019	0.079	<0.0020	0.0027																	
BED1	9/6/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/30/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/27/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/27/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/12/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/12/2018	<0.0020	<0.0020	<0.0020																	
PT	8/16/2018	0.073	<0.0020	0.0022																	<0.0040
BED1-DUP	8/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/16/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/16/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/22/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/22/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	12/22/2017	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/02/2017 - Fe.																					
BED1	12/22/2017	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/02/2017 - Fe.																					
	4/11/2017	0.068	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.054	0.024	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 08/03/2017.																					
Location: 165																					
	4/21/2017	0.075	0.0075	0.0072	<0.020	<0.020	0.0024	<0.0020	0.074	0.043	0.0036	0.0029	<0.0020	<0.0020	<0.0020						
PWS connection 11/28/2017.																					
-DUP	4/21/2017	0.073	0.0075	0.0077	<0.020	<0.020	0.0021	0.002	0.074	0.044	0.0037	0.003	<0.0020	<0.0020	<0.0020						
PWS connection 11/28/2017.																					
Location: 166																					
	5/17/2017	<0.0020 UJ	0.002 J	<0.0020 UJ	<0.020 UJ	<0.020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ
Location: 167																					
	4/25/2022	<0.0020	<0.0020	<0.0020																	
	3/15/2021	<0.0020	<0.0020	<0.0020																	
	5/17/2017	0.0037 J	<0.0020 UJ	<0.0020 UJ	<0.020 UJ	<0.020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ
-DUP	5/17/2017	<0.0020 UJ	0.0023 J	<0.0020 UJ	<0.020 UJ	<0.020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ
Location: 168																					
BED1-DUP	10/30/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/30/2023	<0.0020	<0.0020	<0.0020																	
PT	8/22/2023	0.078	0.0059	0.015																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/22/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2022	<0.0020	<0.0020	<0.0020																	
PT	7/27/2022	0.063	0.0043	0.0095																	
BED1	7/27/2022	<0.0020	<0.0020	<0.0020																	
	2/28/2022	0.064	0.0044	0.011																	
GAC installed 04/20/2022.																					
	5/17/2017	0.1 J	0.0071 J	0.0053 J	<0.020 UJ	<0.020 UJ	0.0022 J	0.0025 J	0.055 J	0.034 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ						
Declined treatment offer.																					
Location: 169																					
BED1	11/14/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/14/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2022	<0.0020	<0.0020	<0.0020																	
PT	9/1/2022	0.11	0.058	0.015																	
Carbon Changeout 08/31/2022 - 5yr.																					
BED1	9/1/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 08/31/2022 - 5yr.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/17/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2021	<0.0020	<0.0020	<0.0020																	
PT	8/23/2021	0.10	0.11	0.019																	
BED1	8/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/15/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/31/2020	<0.0020	<0.0020	<0.0020																	
PT	8/31/2020	0.14	0.044	0.016																	
BED1	6/18/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/25/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/29/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
PT	8/29/2019	0.12	0.059	0.014																		
BED1-DUP	5/29/2019	<0.0020	<0.0020	<0.0020																		
BED1	5/29/2019	<0.0020	<0.0020	<0.0020																		
BED1	3/13/2019	<0.0020	<0.0020	<0.0020																		
BED1	11/12/2018	<0.0020	<0.0020	<0.0020																		
PT	8/15/2018	0.079	0.092	0.016																<0.0040		
BED1	8/15/2018	<0.0020	<0.0020	<0.0020																		
PT	5/9/2018																				<0.010	
BED1	5/9/2018																				<0.010	
BED1	5/9/2018	<0.0020	<0.0020	<0.0020																		
PT	2/28/2018				<0.00040	<0.00040	0.0052	0.0063	0.046	0.037	0.00075	<0.00040	<0.00040	<0.00040	<0.00040						0.045	0.031
February-March 2018 branched and linear study sample.																						
BED1	2/28/2018	<0.0020	<0.0020	<0.0020																		
BED1	12/12/2017	<0.0020	<0.0020	<0.0020																		
Carbon Changeout 08/23/2017 - Fe.																						
	5/17/2017	0.085 J	0.055 J	0.011 J	<0.020 UJ	<0.020 UJ	0.0037 J	0.015 J	0.069 J	0.036 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ							
GAC installed 07/06/2017.																						
Location: 170																						
BED1	10/24/2023	<0.0020	<0.0020	<0.0020																		

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/15/2023	0.056	0.0057	0.014																	
BED1	8/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/4/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/30/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/30/2022 - 5yr.																					
PT	8/30/2022	0.036	0.0029	0.0067																	
Carbon Changeout 08/30/2022 - 5yr.																					
BED1	5/12/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1-DUP	10/27/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/27/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2021	<0.0020	<0.0020	<0.0020																	
PT	8/17/2021	0.070	0.0061	0.012																	
BED1	5/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/24/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/28/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/28/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/25/2020	<0.0020	<0.0020	<0.0020																	
PT	8/25/2020	0.043	0.0023	0.0038																	
BED1	6/18/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/27/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/22/2019	<0.0020	<0.0020	<0.0020																	
PT	8/21/2019	0.064	0.0049	0.0067																	
BED1	8/21/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/8/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/11/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/27/2018	<0.0020	<0.0020	<0.0020																	
PT	8/21/2018	0.066	0.0046	0.0069																	<0.0040
BED1	8/21/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/31/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/14/2017	<0.0020	<0.0020	<0.0020																	
	5/17/2017	0.063 J	0.0047 J	0.0048 J	<0.020 UJ	<0.020 UJ	<0.0020 UJ	<0.0020 UJ	0.039 J	0.024 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ						
GAC installed 07/05/2017.																					
Location: 171																					
BED1-DUP	12/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/29/2023	<0.0020	<0.0020	<0.0020																	
PT	8/29/2023	0.16	0.0069	0.0075																	
BED1	6/22/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2022	<0.0020	<0.0020	<0.0020																	
PT	9/21/2022	0.17	0.0057	0.0082																	
BED1	9/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/28/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/2/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/7/2021	<0.0020	<0.0020	<0.0020																	
PT	9/7/2021	0.18	0.0029	0.0054																	
BED1	6/28/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/8/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/12/2020	<0.0020	<0.0020	<0.0020																	
PT	8/12/2020	0.29	0.0070	0.0085																	
BED1	6/10/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/2/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/5/2019	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/11/2019 - Fe.																					
PT	9/3/2019	0.13	<0.0020	0.002																	
BED1	9/3/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/25/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/19/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/28/2018	<0.0020	<0.0020	<0.0020																	
PT	9/18/2018	0.082	0.0022	0.0028																<0.0040	
BED1	9/18/2018	<0.0020	<0.0020	<0.0020																	
BED2	5/11/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/11/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/22/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/5/2017	<0.0020	<0.0020	<0.0020																	
	5/17/2017	0.12 J	0.032 J	0.0027 J	<0.020 UJ	<0.020 UJ	0.0027 J	0.0083 J	0.089 J	0.066 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ						
GAC installed 07/31/2017.																					
Location: 172																					
BED1	10/13/2023	<0.0020	<0.0020	<0.0020																	
PT	8/7/2023	0.044	0.0026	0.0050																	
BED1	8/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/28/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	2/28/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/14/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 12/14/2022 - 5yr.																					
BED1	8/2/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
PT	8/2/2022	0.059 J	0.0025 J	0.0042 J																	
BED1	4/26/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/10/2021	<0.0020	<0.0020	<0.0020																	
PT	8/30/2021	0.080	0.0024 J	0.0075																	
BED1	8/30/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/20/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/19/2020	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/19/2020	0.064	0.0023	0.0036																	
BED1	6/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/20/2019	<0.0020	<0.0020	<0.0020																	
PT	9/19/2019	0.063	0.0021	0.0028																	
BED1	9/19/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/6/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2018	<0.0020	<0.0020	<0.0020																	
PT	8/13/2018	0.041	<0.0020	0.0021																	<0.0040
BED1	8/13/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/13/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/12/2017	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/02/2017 - Fe.																					
-DUP	5/18/2017	0.059 B	0.0097 B	0.003 B	<0.020 UJ	<0.020 UJ	<0.0020	<0.0020	0.039 B	0.023 B	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 09/12/2017.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PfUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	5/18/2017	0.058 B	0.019 B	0.0031 B	<0.020 UJ	<0.020 UJ	<0.0020	<0.0020	0.04 B	0.023 B	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 09/12/2017.																					
Location: 173																					
	5/15/2023	0.0046	<0.0020	<0.0020																	
	5/30/2017	<0.0020	<0.0020	<0.0020	<0.020 UJ	<0.020 UJ	<0.0020	<0.0020	0.0044	0.0026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 174																					
	5/30/2017	<0.0020	<0.0020	<0.0020	<0.020 UJ	<0.020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 175																					
BED1	10/31/2023	<0.0020	<0.0020	<0.0020																	
PT	8/28/2023	0.056	0.028	0.010																	
BED1	8/28/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/22/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 03/22/2023 - 5yr.																					
BED1	9/13/2022	<0.0020	<0.0020	<0.0020																	
PT	9/13/2022	0.068	0.032	0.010																	
BED1	6/20/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/23/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/23/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/13/2021	<0.0020	<0.0020	<0.0020																	
PT	9/13/2021	0.043	0.020	0.0060																	
BED1	9/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/14/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/21/2020	<0.0020	<0.0020	<0.0020																	
PT	9/21/2020	0.062	0.029	0.0069																	
BED1	6/25/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/18/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/12/2019	<0.0020	<0.0020	<0.0020																	
PT	8/23/2019	0.061	0.026	0.0086																	
BED1	8/23/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/6/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/25/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/13/2018	<0.0020	<0.0020	<0.0020																	
PT	8/28/2018	0.065	0.041	0.0070																<0.0040	
BED1	8/28/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/21/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/22/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/5/2017	<0.0020	<0.0020	<0.0020																	
	5/30/2017	0.064	0.045	0.0071	<0.020 UJ	<0.020 UJ	0.0066	0.009	0.045	0.028	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020						
GAC installed 08/01/2017.																					
Location: 176																					
	5/2/2022	<0.0020	<0.0020	<0.0020																	
	3/12/2021	<0.0020	<0.0020	<0.0020																	
	5/31/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 177																					
	6/13/2022	0.0048	<0.0020	<0.0020																	
	4/19/2021	0.0043	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PfUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	5/31/2017	0.0045	<0.0020	<0.0020	<0.020	<0.020	0.0065	<0.0020	0.0048	0.0023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 178																					
	5/2/2022	<0.0020	<0.0020	<0.0020																	
	3/16/2021	<0.0020	<0.0020	<0.0020																	
	5/31/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 179																					
	6/27/2022	<0.0020	<0.0020	<0.0020																	
	5/7/2021	<0.0020	<0.0020	<0.0020																	
	5/31/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 180																					
	6/1/2022	<0.0020	<0.0020	<0.0020																	
	4/26/2021	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
	6/11/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
-DUP	6/11/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	5/31/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 181																					
	7/28/2022	<0.0020	<0.0020	<0.0020																	
	4/21/2021	<0.0020	<0.0020	<0.0020																	
	5/31/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 182																					
	5/31/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 183																					
BED1	10/31/2023	<0.0020	<0.0020	<0.0020																	
PT	8/30/2023	0.017	<0.0020	0.0025																	
BED1	8/30/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/30/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/8/2022	<0.0020	<0.0020	<0.0020																	
PT	9/14/2022	0.0022	<0.0020	<0.0020																	
BED1	9/14/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/2/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 03/02/2022 - 5yr.																					
BED2	2/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/23/2022	0.048	0.021	0.013																	
BED1	12/1/2021	<0.0020	<0.0020	<0.0020																	
PT	9/7/2021	0.050	0.017	0.015																	
BED2	9/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/7/2021	0.047	0.015	0.013																	
BED1	5/4/2021	0.045	0.017	0.013																	
BED1-DUP	5/4/2021	0.052	0.020	0.015																	
BED2	5/4/2021	<0.0020	<0.0020	<0.0020																	
BED2	1/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/21/2021	0.055	0.021	0.020																	
BED2	10/14/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/14/2020	0.061	0.020	0.019																	
BED1	8/12/2020	0.058	0.016	0.016																	
Split sampling for method comparison.																					
PT	8/12/2020	0.056	0.017	0.016																	
Split sampling for method comparison.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/12/2020	0.059	0.017	0.016																	
BED2	8/12/2020	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Split sampling for method comparison.																					
BED1-DUP	8/12/2020	0.054	0.017	0.014																	
BED1	8/12/2020	0.054 J	0.017	0.015																	
BED2	8/12/2020	<0.0020	<0.0020	<0.0020																	
BED2	6/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/23/2020	0.068	0.038	0.016																	
BED1	2/14/2020	<0.0020	<0.0020	<0.0020																	
BED2	10/28/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/28/2019	0.050	0.019 J	0.015																	
PT	7/24/2019	0.058	0.022	0.015																	
BED2	7/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/24/2019	0.052	0.022	0.014																	
BED2	4/16/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/16/2019	0.049	0.011	0.013																	
BED2	2/1/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/1/2019	0.055	0.0089	0.013																	
BED2	11/6/2018	<0.0020	<0.0020	<0.0020																	
BED1	11/6/2018	0.060	0.0089	0.013																	
PT	7/10/2018	0.063	0.0086	0.012																<0.0040	
BED2	7/10/2018	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	7/10/2018	0.057	0.0088	0.011																	
PT	5/8/2018																				<0.010
BED1	5/8/2018																				<0.010
BED2	4/17/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/17/2018	0.065	0.01	0.011																	
PT	2/28/2018				<0.00040	<0.00040	0.012	0.0020	0.037	0.025	0.0030	<0.00040	<0.00040	<0.00040	<0.00040					0.029	0.020
February-March 2018 branched and linear study sample.																					
BED2	2/28/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/28/2018	0.07	0.014	0.011																	
BED2	12/12/2017	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/06/2017 - Fe.																					
BED1	12/12/2017	0.075	0.012	0.011																	
Carbon Changeout 11/06/2017 - Fe.																					
	5/31/2017	0.096	0.019	0.0092	<0.020	<0.020	0.012	0.0041	0.044	0.028	0.0031	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 08/02/2017.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 184																					
BED1	11/28/2023	<0.0020	<0.0020	<0.0020																	
PT	9/5/2023	0.16	0.11	0.022																	
BED1	9/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/13/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 04/04/2023 - tank size.																					
BED1	3/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/3/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/02/2022 - 5yr.																					
PT	11/3/2022	0.081	0.040	0.021																	
Carbon Changeout 11/02/2022 - 5yr.																					
BED1	9/29/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/2/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/14/2021	<0.0020	<0.0020	<0.0020																	
PT	9/14/2021	0.075	0.072	0.011																	
BED1	5/27/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/26/2021	<0.0020	<0.0020 UJ	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/14/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/10/2020	<0.0020	<0.0020	<0.0020																	
Split sampling for method comparison.																					
PT	8/10/2020	0.10	0.11	0.010																	
PT	8/10/2020	0.10	0.10	0.011																	
Split sampling for method comparison.																					
BED1	6/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/5/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/5/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/5/2019	<0.0020	<0.0020	<0.0020																	
PT	9/5/2019	0.12	0.061	0.010																	
BED1	5/20/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/19/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/28/2018	<0.0020	<0.0020	<0.0020																	
PT	7/31/2018	0.077	0.050	0.0069																	<0.0040

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/31/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/2/2018	<0.0020	<0.0020	<0.0020																	
BED1	2/22/2018	<0.0020	<0.0020	<0.0020																	
BED2	12/13/2017	<0.0020	<0.0020	<0.0020																	
BED1	12/13/2017	<0.0020	<0.0022	<0.0020																	
	5/31/2017	0.074	0.05	0.0048	<0.020	<0.020	0.0042	0.0062	0.073	0.049	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 08/24/2017.																					
Location: 185																					
	6/7/2017	0.085	0.0037	0.0022 J	<0.020 UJ	<0.020 UJ	0.027	0.0038	0.099	0.046	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020						
Treatment incomplete/in progress - declined bottled water.																					
-DUP	6/7/2017	0.086	0.0039	0.0021 J	<0.020 UJ	<0.020 UJ	0.026	0.0038	0.094	0.046	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	0.0036						
Treatment incomplete/in progress - declined bottled water.																					
Location: 186																					
PRE	5/21/2021	<0.0020	<0.0020	<0.0020																	
POST	5/21/2021	<0.0020	<0.0020	<0.0020																	
	6/14/2017	<0.0020	<0.0020	<0.0020	<0.020 UJ	<0.020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0023	<0.0020	<0.0020	<0.0020						
	5/18/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 187																					
POST	5/15/2023	<0.0020	<0.0020	<0.0020																	
PRE	5/15/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	6/21/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 188																					
PRE	4/11/2022	0.0043	0.0031 J	<0.0020																	
POST	4/11/2022	0.0042	0.0036 J	<0.0020																	
	3/16/2021	0.0036	0.0028	<0.0020																	
	6/23/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.002	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 189																					
	5/2/2022	<0.0020	<0.0020	<0.0020																	
-DUP	3/26/2021	<0.0020	<0.0020	<0.0020																	
	3/26/2021	<0.0020	<0.0020	<0.0020																	
	6/28/2017	0.0026	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 190																					
	4/18/2022	<0.0020	<0.0020	<0.0020																	
	3/12/2021	<0.0020	<0.0020	<0.0020																	
	7/5/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 191																					
BED1	11/12/2018	<0.0020	<0.0020	<0.0020																	

New well installed (Regulatory Location ID #399). Not qualified so GAC removed 06/20/2019.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
BED1	8/14/2018	<0.0020	<0.0020	<0.0020																		
PT	8/14/2018	0.070	0.0046	0.015																	<0.0040	
BED1	5/16/2018	<0.0020	<0.0020	<0.0020																		
BED1	3/14/2018	<0.0020	<0.0020	<0.0020																		
BED1	12/12/2017	<0.0020	<0.0020	<0.0020																		
Carbon Changeout 12/08/2017 - Fe.																						
	7/12/2017	0.071	0.0053	0.016	<0.020	<0.020	<0.0020	<0.0020	0.031	0.022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 09/08/2017.																						
Location: 192																						
	9/19/2023	0.0072	<0.0020	0.0044																		
	6/2/2021	0.0036 J	<0.0020	<0.0020 UJ																		
	7/13/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 193																						
POST	6/20/2022	<0.0020	<0.0020	<0.0020																		
PRE	6/20/2022	<0.0020	<0.0020	<0.0020																		
	6/30/2021	<0.0020	<0.0020	<0.0020																		
-DUP	6/30/2021	<0.0020	<0.0020	<0.0020																		
	7/18/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 194																					
	12/18/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	8/8/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 195																					
BED1-DUP	10/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2023	<0.0020	<0.0020	<0.0020																	
PT	7/26/2023	0.052	<0.0020	0.0031																	
BED1	7/26/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/15/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/22/2022	<0.0020	<0.0020	<0.0020																	
PT	7/5/2022	0.067	<0.0020	0.0040																	
BED1	7/5/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/7/2021	<0.0020	<0.0020	<0.0020																	
PT	7/14/2021	0.069	<0.0020	0.0028																	
BED1-DUP	7/14/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/14/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/20/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2020	<0.0020	<0.0020	<0.0020																	
PT	8/17/2020	0.067	<0.0020	0.0024																	
BED1	6/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/26/2019	<0.0020	<0.0020	<0.0020																	
PT	7/30/2019	0.074	<0.0020	<0.0020																	
BED1	7/30/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	12/18/2018	0.059	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.047	0.02	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/15/2019.																					
	8/8/2017	0.047	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.046	0.02	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 196																					
	3/16/2021	<0.0020	<0.0020	<0.0020																	
	8/10/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
-DUP	8/10/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	6/8/2017	0.084	0.0027	0.017	<0.020 UJ	<0.020 UJ	0.0066	<0.0020	0.061	0.03	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	0.0028						
Results for this sample may be results for a different location due to mislabeling.																					
Location: 197																					
	8/10/2017	0.024	<0.0020	0.0053	<0.020	<0.020	<0.0020	<0.0020	0.023	0.0094	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
New well installed (Regulatory Location ID #296). Not qualified so bottled water stopped. Well decommissioned according to NJ Data Miner.																					
Location: 198																					
BED1	10/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/14/2023	<0.0020	<0.0020	<0.0020																	
PT	8/14/2023	0.062	0.041	0.0075																	
BED1	5/30/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 02/21/2023 - 5yr.																					
BED1	10/5/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	7/18/2022	0.057	0.027	0.0064																	
BED1	7/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/13/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	1/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/27/2021	<0.0020	<0.0020	<0.0020																	
PT	8/18/2021	0.058	0.017	0.0069																	
BED1	8/18/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/2/2020	<0.0020	<0.0020	<0.0020																	
PT	9/2/2020	0.058	0.024	0.0047																	
BED1	6/22/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/22/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/4/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/11/2019	<0.0020	<0.0020	<0.0020																	
PT	7/24/2019	0.080	0.017	0.0053																	
BED1	7/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/17/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2018	<0.0020	<0.0020	<0.0020																	
PT	8/13/2018	0.079	0.021	0.0054																<0.0040	
BED1	8/13/2018	<0.0020	<0.0020	<0.0020																	
	5/11/2018	<0.0020	<0.0020	<0.0020																	
BED1	3/16/2018	<0.0020	<0.0020	<0.0020																	
-DUP	9/12/2017	0.082	0.02	0.0048	<0.020	<0.020	0.0022	0.0035	0.052	0.033	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 10/04/2017.																					
	9/12/2017	0.08	0.02	0.005	<0.020	<0.020	0.0022	0.0036	0.05	0.033	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 10/04/2017.																					
Location: 199																					
	7/28/2022	<0.0020	<0.0020	<0.0020																	
	9/19/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 200																					
BED1	10/23/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 01/11/2024 - 5yr.																					
PT	8/8/2023	0.020	0.019	<0.0020																	
BED1	8/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/20/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/19/2022	<0.0020	<0.0020	<0.0020																	
PT	8/10/2022	0.015	0.013	<0.0020																	
BED1	8/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/24/2021	<0.0020	<0.0020	<0.0020																	
PT	8/24/2021	0.017	0.016	<0.0020																	
BED1	5/19/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/2/2020	<0.0020	<0.0020	<0.0020																	
PT	9/23/2020	0.017	0.021	<0.0020																	
BED1	9/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/25/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/20/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/23/2019	<0.0020	<0.0020	<0.0020																	
PT	7/19/2019	0.014	0.024	<0.0020																	
BED1	7/19/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/11/2019	<0.0020	<0.0020	<0.0020																	
	10/26/2018	0.014	0.016	<0.0020	<0.020	<0.020	<0.0020	0.0057	0.014	0.0062	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/30/2019.																					
	10/17/2017	0.012	0.015	<0.0020	<0.020	<0.020	<0.0020	0.0054	0.012	0.0053	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 201																					
PRE	5/2/2022	<0.0020	<0.0020	<0.0020																	
POST	5/2/2022	<0.0020	<0.0020	<0.0020																	
POST	3/12/2021	<0.0020	<0.0020	<0.0020																	
PRE	3/12/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	10/26/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 202																					
	10/26/2017	0.0026	<0.0020	0.0022	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 203																					
	3/9/2021	<0.0020	<0.0020	<0.0020																	
	10/26/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 204																					
BED1	11/1/2023	<0.0020	<0.0020	<0.0020																	
PT	8/22/2023	0.048	0.0058	0.0035																	
BED1	8/22/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/7/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/27/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/27/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/7/2022	<0.0020	<0.0020	<0.0020																	
PT	8/16/2022	0.039	0.0050	0.0026																	
BED1	8/16/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	4/27/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2021	<0.0020	<0.0020	<0.0020																	
PT	8/26/2021	0.035	0.0047	0.0023																	
BED1	8/26/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/25/2021	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/13/2020 - Fe.																					
BED1	10/5/2020	<0.0020	<0.0020	<0.0020																	
PT	8/4/2020	0.032	0.0042	<0.002																	
BED1	8/4/2020	<0.002	<0.002	<0.002																	
BED1	3/12/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/27/2019	<0.0020	<0.0020	<0.0020																	
PT	9/11/2019	0.034	0.0036	<0.0020																	
BED1	9/11/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/10/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/18/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/10/2018	<0.0020	<0.0020	<0.0020																	
BED1	7/9/2018	<0.0020	<0.0020	<0.0020																	
PT	7/9/2018	0.029	0.0037	<0.0020																<0.0040	
	10/26/2017	0.026	0.004	<0.0020	<0.020	<0.020	0.0022	0.0051	0.029	0.016	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/10/2018.																					
Location: 205																					
BED1	11/29/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/12/2023	<0.0020	<0.0020	<0.0020																	
PT	9/12/2023	0.048	0.0081	0.013																	
BED1	6/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/14/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 03/14/2023 - 5yr.																					
BED1	11/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/24/2022	<0.0020	<0.0020	<0.0020																	
PT	8/24/2022	0.049	0.0066	0.0069																	
BED1	5/10/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/10/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/15/2021	<0.0020	<0.0020	<0.0020																	
PT	9/2/2021	0.072	0.0070 J	0.013																	
BED1	9/2/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/9/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/25/2020	<0.0020	<0.0020	<0.0020																	
PT	8/25/2020	0.060	0.0064	0.022																	
BED1	6/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/30/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/16/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/16/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/25/2019	<0.0020	<0.0020	<0.0020																	
PT	7/25/2019	0.081	0.0078	0.021																	
BED1	4/9/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/25/2018	<0.0020	<0.0020	<0.0020																	
PT	7/12/2018	0.061	0.0051	0.0043																<0.0040	
BED1	7/12/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/12/2018	<0.0020	<0.0020	<0.0020																	
	10/26/2017	0.068	0.0043	0.0036	<0.020	<0.020	0.0025	<0.0020	0.056	0.036	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/17/2018.																					
Location: 206																					
BED1	11/14/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/14/2023 - 5yr.																					
PT	8/30/2023	0.063	0.0034	0.012																	
BED1	8/30/2023	<0.0020	<0.0020	<0.0020																	
BED2	6/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/7/2023	0.0024	<0.0020	<0.0020																	
BED1	3/21/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/14/2022	<0.0020	<0.0020	<0.0020																	
PT	9/14/2022	0.065	0.0037	0.015																	
BED1	9/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/1/2021	<0.0020	<0.0020	<0.0020																	
PT	9/1/2021	0.050	0.0027 J	0.0080																	
BED1	6/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/10/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/10/2020	<0.0020	<0.0020	<0.0020																	
PT	9/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/30/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/28/2019	<0.0020	<0.0020	<0.0020																	
PT	8/5/2019	0.070	0.0034	0.012																	
BED1	8/5/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/17/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2018	<0.0020	<0.0020	<0.0020																	
PT	7/12/2018	0.10	0.0045	0.019																<0.0040	
BED1	7/12/2018	<0.0020	<0.0020	<0.0020																	
PT	5/8/2018																				<0.010
BED1	5/8/2018																				<0.010
BED1	4/16/2018	<0.0020	<0.0020	<0.0020																	
	10/26/2017	0.098	0.0043	0.019	<0.020	<0.020	0.0038	<0.0020	0.075	0.044	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/31/2018.																					
Location: 207																					
BED1	11/16/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFA	PFOA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/5/2023	<0.0020	<0.0020	<0.0020																
PT	9/5/2023	0.055	0.0077	0.0035																
BED1	5/31/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																
Carbon Changeout 05/31/2023 - 5yr.																				
BED1	1/10/2023	<0.0020	<0.0020	<0.0020																
BED1	10/4/2022	<0.0020	<0.0020	<0.0020																
PT	7/18/2022	0.050	0.0076	0.0030																
BED1	7/18/2022	<0.0020	<0.0020	<0.0020																
BED1	4/14/2022	<0.0020	<0.0020	<0.0020																
BED1-DUP	4/14/2022	<0.0020	<0.0020	<0.0020																
BED1-DUP	1/20/2022	<0.0020	<0.0020	<0.0020																
BED1	1/20/2022	<0.0020	<0.0020	<0.0020																
BED1-DUP	10/18/2021	<0.0020	<0.0020	<0.0020																
BED1	10/18/2021	<0.0020	<0.0020	<0.0020																
BED1	8/2/2021	<0.0020	<0.0020	<0.0020																
PT	8/2/2021	0.059	0.015	0.0046																
BED1	5/4/2021	<0.0020	<0.0020	<0.0020																

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/20/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/19/2020	<0.0020	<0.0020	<0.0020																	
PT	8/19/2020	0.052	0.0064	0.0030																	
BED1	6/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/4/2019	<0.0020	<0.0020	<0.0020																	
PT	7/8/2019	0.054	0.0063	0.0029																	
BED1	7/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/3/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2018	<0.0020	<0.0020	<0.0020																	
PT	7/17/2018	0.059	0.0071	0.0021																	<0.0040
BED1	7/17/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/17/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	10/27/2017	0.054	0.0088	0.0029	<0.020	<0.020	0.0045	0.0027	0.047	0.028	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/02/2018.																					
Location: 208																					
BED1-DUP	11/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2023	<0.0020	<0.0020	<0.0020																	
PT	8/29/2023	0.051	0.0021	<0.0020																	
BED1	8/29/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/13/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 06/13/2023 - 5yr.																					
BED1	1/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/14/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/14/2022	<0.0020	<0.0020	<0.0020																	
PT	7/25/2022	0.040	<0.0020	<0.0020																	
BED1	7/25/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/26/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/26/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/16/2021	0.046	0.0021	<0.0020																	
BED1	8/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/18/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/19/2020	<0.0020	<0.0020	<0.0020																	
PT	9/16/2020	0.038	<0.0020	<0.0020																	
BED1	9/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/16/2019	<0.0020	<0.0020	<0.0020																	
PT	7/23/2019	0.036	<0.0020	<0.0020																	
BED1	7/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
PT	7/13/2018	0.022	<0.0020	<0.0020																	<0.0040	
BED1	7/13/2018	<0.0020	<0.0020	<0.0020																		
BED1	4/20/2018	<0.0020	<0.0020	<0.0020																		
	10/27/2017	0.032	<0.0020	<0.0020	<0.020	<0.020	<0.0020	0.0023	0.034	0.016	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
GAC installed 02/13/2018.																						
Location: 209																						
BED1	11/2/2023	<0.0020	<0.0020	<0.0020																		
PT	8/22/2023	0.053	0.0048	0.0033																		
BED1	8/22/2023	<0.0020	<0.0020	<0.0020																		
BED1	6/1/2023	<0.0020	<0.0020	<0.0020																		
BED1	2/23/2023	<0.0020	<0.0020	<0.0020																		
Carbon Changeout 02/23/2023 - 5yr.																						
BED1	11/16/2022	<0.0020	<0.0020	<0.0020																		
PT	8/8/2022	0.045	0.0042 J	0.0026																		
BED1	8/8/2022	<0.0020	<0.0020	<0.0020																		
BED1	5/9/2022	<0.0020	<0.0020	<0.0020																		
BED1	2/8/2022	<0.0020	<0.0020	<0.0020																		
BED1	11/9/2021	<0.0020	<0.0020	<0.0020																		

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/25/2021	0.044	0.0051	0.0025																	
BED1	8/25/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/28/2020	<0.0020	<0.0020	<0.0020																	
PT	9/28/2020	0.037	0.0047	<0.0020																	
BED1	6/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/9/2020	<0.0020	<0.0020	<0.0020																	
PT	9/27/2019	0.040	0.0045	0.0022																	
BED1	9/27/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/7/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	7/10/2018	0.039	0.0041	<0.0020																	<0.0040
BED1	7/10/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/20/2018	<0.0020	<0.0020	<0.0020																	
-DUP	10/27/2017	0.038	0.0036	<0.0020	<0.020	<0.020	<0.0020	0.003	0.036	0.02	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/19/2018.																					
	10/27/2017	0.039	0.0036	<0.0020	<0.020	<0.020	<0.0020	0.0032	0.037	0.018	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/19/2018.																					
Location: 210																					
BED1	5/17/2022	<0.0020	<0.0020	<0.0020																	
New well installed (Regulatory Location ID #679). Qualified for treatment so GAC System transferred to new well.																					
BED1	2/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/30/2021	<0.0020	<0.0020	<0.0020																	
PT	8/30/2021	0.067	0.0071	0.013																	
BED1	6/7/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/9/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/9/2020	0.064	0.0052	0.0084																	
BED1	6/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/6/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/22/2019	<0.0020	<0.0020	<0.0020																	
PT	8/23/2019	0.055	0.0047	0.0064																	
BED1	8/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/22/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/14/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/23/2018	<0.0020	<0.0020	<0.0020																	
PT	8/23/2018	0.056	0.0077	0.0094																	<0.0040
	10/27/2017	0.068	0.0058	0.0074	<0.020	<0.020	0.0034	<0.0020	0.042	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/30/2018.																					
Location: 211																					
BED1	11/29/2023	<0.0020	<0.0020	<0.0020																	
PT	8/28/2023	0.041	0.0084	0.010																	
BED1	8/28/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/7/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 06/07/2023 - 5yr.																					
BED1	2/20/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/14/2022	<0.0020	<0.0020	<0.0020																	
PT	9/7/2022	0.042	0.011	0.0096																	
BED1	9/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/2/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/1/2021	<0.0020	<0.0020	<0.0020																	
PT	9/1/2021	0.048	0.011 J	0.0094																	
BED1	6/28/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/28/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/21/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	9/21/2020	<0.0020	<0.0020	<0.0020																	
PT	9/21/2020	0.046	0.011	0.0070																	
BED1	6/29/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/5/2019	<0.0020	<0.0020	<0.0020																	
PT	9/12/2019	0.063	0.014	0.0097																	
BED1	9/12/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/11/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/13/2018	<0.0020	<0.0020	<0.0020																	
PT	8/30/2018	0.052	0.010	0.0075																	<0.0040
BED1	8/30/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/16/2018	<0.0020	<0.0020	<0.0020																	
	10/27/2017	0.06	0.01	0.0077	<0.020	<0.020	0.0021	<0.0020	0.038	0.022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/01/2018.																					
Location: 212																					
	5/2/2022	<0.0020	<0.0020	<0.0020																	
-DUP	5/2/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	3/19/2021	<0.0020	<0.0020	<0.0020																	
-DUP	3/19/2021	<0.0020	<0.0020	<0.0020																	
	10/30/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 213																					
BED1	10/11/2023	<0.0020	<0.0020	<0.0020																	
PT	7/25/2023	0.16	<0.0020	0.023																	
BED1	7/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/23/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 03/23/2023 - 5yr.																					
BED1	10/25/2022	<0.0020	<0.0020	<0.0020																	
PT	8/16/2022	0.019	<0.0020	0.0027																	
BED1	8/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2021	<0.0020	<0.0020	<0.0020																	
PT	8/30/2021	0.032	<0.0020	0.0040																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/30/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/31/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/31/2020	<0.0020	<0.0020	<0.0020																	
PT	8/31/2020	0.18	<0.0020	0.016																	
BED1	6/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/12/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/6/2019	<0.0020	<0.0020	<0.0020																	
PT	9/6/2019	0.039	<0.0020	0.0035																	
BED1	5/20/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/8/2019	<0.0020	<0.0020	<0.0020																	
BED2	10/22/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/22/2018	0.045	<0.0020	0.0034																	
PT	7/10/2018	0.23	<0.0020	0.011																	<0.0040
BED1	7/10/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/12/2018	<0.0020	<0.0020	<0.0020																	
	10/30/2017	0.047	<0.0020	0.0026	<0.020	<0.020	<0.0020	<0.0020	0.024	0.013	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/10/2018.																					
Location: 214																					
BED1	12/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/9/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/09/2023 - 5yr.																					
PT	8/9/2023	0.026	0.0021	<0.0020																	
Carbon Changeout 08/09/2023 - 5yr.																					
BED1	5/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/15/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/21/2022	<0.0020	<0.0020	<0.0020																	
PT	7/5/2022	0.027	0.0023	<0.0020																	
BED1	7/5/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/5/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	4/5/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/8/2021	<0.0020	<0.0020	<0.0020																	
PT	7/8/2021	0.024	0.0021	<0.0020																	
BED1-DUP	4/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/1/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/10/2020	<0.0020	<0.0020	<0.0020																	
PT	8/17/2020	0.024	0.0032	<0.0020																	
BED1	8/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/22/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/17/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/15/2019	<0.0020	<0.0020	<0.0020																	
PT	7/15/2019	0.028	0.0025	<0.0020																	
BED1	6/3/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/18/2019	0.0026	<0.0020	<0.0020																	
BED1	12/12/2018	<0.0020	<0.0020	<0.0020																	
PT	8/27/2018	0.018	0.0032	<0.0020																<0.0040	
BED1	8/27/2018	<0.0020	<0.0020	<0.0020																	
	10/30/2017	0.017	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.018	0.0084	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/20/2018.																					
Location: 215																					
BED1-DUP	10/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/25/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/23/2023	<0.0020	<0.0020	<0.0020																	
PT	8/23/2023	0.068	0.010	0.0075																	
BED1	6/7/2023	<0.0020	<0.0020	<0.0020																	

Carbon Changeout 03/29/2023 - 5yr.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	6/7/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 03/29/2023 - 5yr.																					
BED1-DUP	10/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/19/2022	<0.0020	<0.0020	<0.0020																	
PT	8/18/2022	0.057	0.010	0.0060																	
BED2	8/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/18/2022	0.0024	<0.0020	<0.0020																	
BED1-DUP	4/27/2022	0.0028 J	<0.0020	<0.0020																	
BED1	4/27/2022	0.0056 J	<0.0020	<0.0020																	
BED2	4/27/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/2/2022	0.012	<0.0020	<0.0020																	
BED1	2/2/2022	0.011	<0.0020	<0.0020																	
BED2	2/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/20/2021	<0.0020	<0.0020	<0.0020																	
PT	8/20/2021	0.070	0.011	0.0062																	
BED1-DUP	8/20/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/18/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/26/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/19/2020	<0.0020	<0.0020	<0.0020																	
PT	8/17/2020	0.053	0.012	0.0055																	
BED1-DUP	8/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/7/2019	<0.0020	<0.0020	<0.0020																	
PT	7/10/2019	0.063	0.0099	0.0042																	
BED1	7/10/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/8/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/16/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/16/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/29/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/29/2018	<0.0020	<0.0020	<0.0020																	
BED1	7/18/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/18/2018	<0.0020	<0.0020	<0.0020																	
PT	7/18/2018	0.050	0.0087	0.0035																	<0.0040
BED1-DUP	4/13/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/13/2018	<0.0020	<0.0020	<0.0020																	
	10/30/2017	0.049	0.0092	0.0033	<0.020	<0.020	<0.0020	0.004	0.044	0.023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/16/2018.																					
Location: 216																					
BED1	10/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/14/2023	<0.0020	<0.0020	<0.0020																	
PT	8/14/2023	0.043 J	<0.0020 UJ	0.0021 J																	
BED1	5/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/1/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 03/01/2023 - 5yr.																					
BED1	10/5/2022	<0.0020 UJ	<0.0020	<0.0020 UJ																	
PT	7/13/2022	0.037	<0.0020	<0.0020																	
BED1	7/13/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	4/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/6/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/6/2022	0.0024	<0.0020	<0.0020																	
BED1	1/5/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/14/2021	<0.0020	<0.0020	<0.0020																	
PT	7/14/2021	0.049	0.0020	0.0025																	
BED1	4/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/21/2021	0.0034	<0.0020	<0.0020																	
BED2	1/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/7/2020	<0.0020	<0.0020	<0.0020																	
BED1	7/28/2020	<0.0020	<0.0020	<0.0020																	
PT	7/28/2020	0.036	<0.0020	0.0025																	
BED1	6/5/2020	0.0042	<0.0020	<0.0020																	
BED1	2/10/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/29/2019	<0.0020	<0.0020	<0.0020																	
PT	8/21/2019	0.049	0.0057	0.0029																	
BED1	8/21/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/7/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/13/2018	<0.0020	<0.0020	<0.0020																	
PT	7/24/2018	0.058	0.0029	0.0042																0.048	
BED1	7/24/2018	<0.0020	<0.0020	<0.0020																<0.0040	
BED1	4/16/2018	<0.0020	<0.0020	<0.0020																	
	10/30/2017	0.027	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.032	0.018	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/19/2018.																					
Location: 217																					
BED1	11/10/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/21/2023	<0.0020	<0.0020	<0.0020																	
PT	8/21/2023	0.066	0.0036	0.014																	
BED1	6/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/31/2023	<0.0020	<0.0020	<0.0020																	

Carbon Changeout 03/31/2023 - 5yr.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/17/2022	<0.0020	<0.0020	<0.0020																	
PT	7/18/2022	0.062	0.0031	0.010																	
BED2	7/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/18/2022	0.0042	<0.0020	<0.0020																	
BED1	4/19/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/12/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/12/2021	<0.0020	<0.0020	<0.0020																	
PT	7/19/2021	0.080	0.0035	0.015																	
BED1	7/19/2021	0.015	<0.0020	<0.0020																	
BED2	7/19/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/28/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/27/2020	<0.0020	<0.0020	<0.0020																	
PT	8/27/2020	0.091	0.0037 J	0.015 J																	
BED1	6/12/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/6/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2019	<0.0020	<0.0020	<0.0020																	
PT	8/21/2019	0.091	0.0064	0.016																	
BED1	8/21/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/7/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/4/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/2/2018	<0.0020	<0.0020	<0.0020																	
PT	7/13/2018	0.093	0.0037	0.014																	<0.0040
BED1	7/13/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/13/2018	<0.0020	<0.0020	<0.0020																	
	10/30/2017	0.089	0.004	0.013	<0.020	<0.020	0.003	<0.0020	0.076	0.046	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/16/2018.																					
Location: 218																					
BED1	11/9/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/17/2023	0.080	0.0076	0.011																	
BED1	8/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 02/15/2023 - 5yr.																					
BED1	10/25/2022	<0.0020	<0.0020	<0.0020																	
PT	8/17/2022	0.075	0.0063	0.0073																	
BED1	8/17/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/28/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/22/2021	<0.0020	<0.0020	<0.0020																	
PT	7/23/2021	0.086	0.0058	0.0075																	
BED1	7/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/26/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/7/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/7/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/3/2020	<0.002	<0.002	<0.002																	
PT	8/3/2020	0.063	0.0065	0.0072																	
BED1	6/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/18/2019	<0.0020	<0.0020	<0.0020																	
PT	7/15/2019	0.082	0.0078	0.0074																	
BED1	7/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/11/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/5/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/5/2018	<0.0020	<0.0020	<0.0020																	
BED1	7/30/2018	<0.0020	<0.0020	<0.0020																	
PT	7/30/2018	0.073	0.0097	0.0076																	<0.0040

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	7/30/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/12/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/12/2018	<0.0020	<0.0020	<0.0020																	
	10/31/2017	0.078	0.0075	0.0069	<0.020	<0.020	0.0029	0.0024	0.058	0.037	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/25/2018.																					
Location: 219																					
BED1	12/15/2023	<0.0020	<0.0020	<0.0020																	
PT	8/15/2023	0.060	0.0032	<0.0020																	
BED1	8/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/14/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 02/14/2023 - 5yr.																					
BED1	11/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/14/2022	<0.0020	<0.0020	<0.0020																	
PT	9/14/2022	0.050	0.0030	<0.0020																	
BED1-DUP	6/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/17/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/22/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/20/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/20/2021	<0.0020	<0.0020	<0.0020																	
PT	9/20/2021	0.041	0.0022	<0.0020																	
BED1	4/29/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/27/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/27/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/19/2020	<0.0020	<0.0020	<0.0020																	
PT	8/19/2020	0.053	0.0028	<0.0020																	
BED1	6/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/8/2019	<0.0020	<0.0020	<0.0020																	
PT	7/9/2019	0.040	0.0026	<0.0020																	
BED1	7/9/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	4/3/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/11/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/24/2018	<0.0020	<0.0020	<0.0020																	
PT	7/11/2018	0.041	0.0028	<0.0020																<0.0040	
BED1	7/11/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/12/2018	<0.0020	<0.0020	<0.0020																	
	10/31/2017	0.042	0.003	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.042	0.023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/25/2018.																					
Location: 220																					
BED1	10/24/2023	<0.0020	<0.0020	<0.0020																	
PT	7/10/2023	0.027	<0.0020	<0.0020																	
BED1	7/10/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/10/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/3/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/3/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/9/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/12/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/12/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/25/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
PT	7/25/2022	0.034	<0.0020	<0.0020																	
BED1-DUP	7/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/6/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/6/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/19/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/19/2021	<0.0020	<0.0020	<0.0020																	
PT	7/19/2021	0.026	<0.0020	<0.0020																	
BED1	4/6/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
PT	8/3/2020	0.023	<0.002	<0.002																		
BED1	8/3/2020	<0.002	<0.002	<0.002																		
BED1	6/4/2020	<0.0020	<0.0020	<0.0020																		
BED1-DUP	6/4/2020	<0.0020	<0.0020	<0.0020																		
BED1	1/24/2020	<0.0020	<0.0020	<0.0020																		
	8/14/2019	0.021	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.024	0.010	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							<0.0040
GAC installed 10/21/2019.																						
	4/23/2018	0.0091	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.014	0.0062	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
-DUP	4/23/2018	0.0094	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.015	0.0059	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
	11/3/2017	0.011	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.018	0.0069	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
Location: 221																						
BED1	9/24/2018	<0.0020	<0.0020	<0.0020																		
GAC removed 10/19/2018 at owner's request. Permanent bottled water.																						
PT	9/24/2018	0.050	0.0047	0.0029																		<0.0040
GAC removed 10/19/2018 at owner's request. Permanent bottled water.																						
BED1	4/18/2018	<0.0020	<0.0020	<0.0020																		
	11/3/2017	0.046	0.0053	0.0024	<0.020	<0.020	<0.0020	0.0029	0.042	0.024	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
GAC installed 02/21/2018.																						
Location: 222																						
BED1-DUP	11/6/2023	<0.0020	<0.0020	<0.0020																		

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/6/2023	<0.0020	<0.0020	<0.0020																	
PT	8/23/2023	0.10	0.0050	0.011																	
BED1	8/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 02/16/2023 - 5yr.																					
BED1	10/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/9/2022	<0.0020	<0.0020	<0.0020																	
PT	8/9/2022	0.059	0.0049 J	0.0060																	
BED1	4/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/19/2021	<0.0020	<0.0020	<0.0020																	
PT	7/19/2021	0.065	0.010	0.0074																	
BED1	4/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/21/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/14/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/14/2020	<0.0020	<0.0020	<0.0020																	
PT	8/6/2020	0.058	0.0061	0.0053																	
BED1	8/6/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/8/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/27/2020	0.0026	<0.0020	<0.0020																	
BED1	10/11/2019	<0.0020	<0.0020	<0.0020																	
PT	7/10/2019	0.060	0.012	0.0077																	
BED1	7/10/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/10/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/25/2018	<0.0020	<0.0020	<0.0020																	
BED1	10/25/2018	<0.0020	<0.0020	<0.0020																	
BED1	7/10/2018	<0.0020	<0.0020	<0.0020																	
PT	7/10/2018	0.047	0.0077	0.0065																<0.0040	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	4/17/2018	<0.0020	<0.0020	<0.0020																	
	11/3/2017	0.058	0.0059	0.0088	<0.020	<0.020	0.0025	<0.0020	0.043	0.027	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/18/2018.																					
Location: 223																					
BED1-DUP	10/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/13/2023	<0.0020	<0.0020	<0.0020																	
PT	8/7/2023	0.036	0.0077	0.0026																	
BED1	8/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/16/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 05/16/2023 - 5yr.																					
BED1-DUP	1/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/12/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/11/2022	<0.0020	<0.0020	<0.0020																	
PT	7/11/2022	0.029	0.0076	0.0020																	
BED1	4/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/8/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	10/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/14/2021	<0.0020	<0.0020	<0.0020																	
PT	7/14/2021	0.032	0.0086	0.0020																	
BED1	4/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/12/2020	<0.0020	<0.0020	<0.0020																	
PT	8/12/2020	0.026	0.0084	<0.0020																	
BED1	6/9/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/27/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/14/2019	<0.0020	<0.0020	<0.0020																	
PT	7/22/2019	0.033	0.0076	<0.0020																	
BED1	7/22/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/23/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/31/2018	<0.0020	<0.0020	<0.0020																	
PT	7/17/2018	0.023	0.0078	<0.0020																	<0.0040
BED1	7/17/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/16/2018	<0.0020	<0.0020	<0.0020																	
	11/3/2017	0.024	0.0075	<0.0020	<0.020	<0.020	<0.0020	0.0044	0.026	0.011	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/07/2018.																					
Location: 224																					
BED1	10/25/2023	<0.0020	<0.0020	<0.0020																	
PT	8/17/2023	0.063	0.0042	0.0062																	
BED1	8/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/31/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 05/31/2023 - 5yr.																					
BED1	3/8/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/13/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/13/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/19/2022	<0.0020	<0.0020	<0.0020																	
PT	9/19/2022	0.051	<0.0020	0.0024																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/8/2021	<0.0020	<0.0020	<0.0020																	
PT	8/31/2021	0.076	0.013	0.0068																	
BED1	8/31/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/9/2020	<0.0020	<0.0020	<0.0020																	
PT	9/9/2020	0.058	0.0029	0.0026																	
BED1	6/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/7/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/27/2019	<0.0020	<0.0020	<0.0020																	
PT	8/27/2019	0.078	0.0093	0.0050																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	5/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/22/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/10/2018	<0.0020	<0.0020	<0.0020																	
PT	8/28/2018	0.059	0.0026	0.0027																	
BED1	8/28/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/31/2018	<0.0020	<0.0020	<0.0020																	
	11/7/2017	0.043	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.041	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/09/2018.																					
Location: 225																					
BED1	10/12/2023	<0.0020	<0.0020	<0.0020																	
PT	8/7/2023	0.052	0.0049	0.0030																	
BED1	8/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/22/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 02/22/2023 - 5yr.																					
BED1	10/6/2022	<0.0020	<0.0020	<0.0020																	
PT	7/14/2022	0.035	0.0032	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/13/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	1/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2021	<0.0020	<0.0020	<0.0020																	
PT	8/18/2021	0.037	0.0051	<0.0020																	
BED1	8/18/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/1/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/3/2020	<0.0020	<0.0020	<0.0020																	
PT	8/26/2020	0.042	0.0034	<0.0020																	
BED1	8/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/28/2019	<0.0020	<0.0020	<0.0020																	
PT	8/28/2019	0.034	0.0037	<0.0020																	
BED1	3/20/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/6/2018	<0.0020	<0.0020	<0.0020																	
PT	9/10/2018	0.036	0.0030	<0.0020																<0.0040	
BED1	9/10/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/13/2018	<0.0020	<0.0020	<0.0020																	
	11/7/2017	0.028	0.0036	<0.0020	<0.020	<0.020	<0.0020	0.0027	0.027	0.013	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/26/2018.																					
Location: 226																					
BED1	11/13/2023	<0.0020	<0.0020	<0.0020																	
PT	7/17/2023	0.046	0.0052	0.0027																	
BED1	7/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/19/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 04/19/2023 - 5yr.																					
BED1	3/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/15/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/15/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	9/21/2022	<0.0020	<0.0020	<0.0020																	
PT	9/21/2022	0.050	0.0055	0.0026																	
BED1	9/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/24/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/23/2021	<0.0020	<0.0020	<0.0020																	
PT	9/23/2021	0.042	0.0048	0.0023																	
BED1	6/21/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/19/2020	<0.0020	<0.0020	<0.0020																	
PT	9/14/2020	0.045	0.0057 J	0.0023																	
BED1-DUP	9/14/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/14/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/27/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/25/2019	<0.0020	<0.0020	<0.0020																	
PT	9/3/2019	0.042	0.016	0.0024																	
BED1	9/3/2019	<0.0020	<0.0020	<0.0020																	
BED1	6/4/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/4/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/30/2018	<0.0020	<0.0020	<0.0020																	
PT	7/17/2018	0.040	0.0055	<0.0020																<0.0040	
BED1	7/17/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/18/2018	<0.0020	<0.0020	<0.0020																	
	11/13/2017	0.037	0.0052	<0.0020	<0.020	<0.020	<0.0020	0.0026	0.034	0.017	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/14/2018.																					
Location: 227																					
BED1	11/6/2023	<0.0020	<0.0020	<0.0020																	
PT	8/24/2023	0.13	0.0022	0.0031																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/14/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 03/14/2023 - 5yr.																					
BED1	10/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/26/2022	<0.0020	<0.0020	<0.0020																	
PT	7/26/2022	0.19	<0.0020	0.0029																	
BED1	4/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/27/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/2/2021	<0.0020	<0.0020	<0.0020																	
PT	8/23/2021	0.18	0.0056	0.0046																	
BED1	8/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/27/2020	<0.0020	<0.0020	<0.0020																	
PT	8/25/2020	0.14	<0.0020	0.0022																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/25/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/20/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/8/2019	<0.0020	<0.0020	<0.0020																	
PT	7/15/2019	0.18	<0.0020	<0.0020																	
BED1	7/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/10/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/18/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/26/2018	<0.0020	<0.0020	<0.0020																	
PT	7/12/2018	0.19	<0.0020	<0.0020																	<0.0040
BED1	7/12/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/16/2018	<0.0020	<0.0020	<0.0020																	
	11/13/2017	0.22	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.11	0.066	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/26/2018.																					
Location: 228																					
	7/5/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	5/7/2021	<0.0020	<0.0020	<0.0020																	
	11/14/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 229																					
	11/14/2017	0.0038	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0097	0.0034	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 230																					
BED1	11/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/23/2023	<0.0020	<0.0020	<0.0020																	
PT	8/23/2023	0.029	<0.0020	0.0031																	
BED1	5/17/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 05/17/2023 - 5yr.																					
BED1	3/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/22/2022	<0.0020	<0.0020	<0.0020																	
PT	9/14/2022	0.029	0.0023	0.0033																	
BED1	9/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/7/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/25/2021	0.021	<0.0020	0.0030																	
BED1	8/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/14/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/8/2020	<0.0020	<0.0020	<0.0020																	
PT	9/8/2020	0.020	<0.0020	0.0027																	
BED1	6/22/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/12/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/27/2019	<0.0020	<0.0020	<0.0020																	
PT	7/30/2019	0.053	0.0036	0.0057																	
BED1	7/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/22/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/5/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFOuA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/11/2018	<0.0020	<0.0020	<0.0020																	
PT	7/11/2018	0.027	0.0021	0.0027																<0.0040	
BED1	4/19/2018	<0.0020	<0.0020	<0.0020																	
	11/14/2017	0.071 J	0.0063 J	0.01 J	<0.020	<0.020	<0.0020	0.0022	0.24 J	0.047 J	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/06/2018.																					
	11/14/2017	0.052 J	0.0031 J	0.0056 J	<0.020	<0.020	<0.0020	0.0021	0.19 J	0.033 J	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Before treatment sample. GAC installed 02/06/2018.																					
Location: 231																					
BED1	11/2/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/02/2023 - 5yr.																					
PT	9/28/2023	0.099	0.0029	0.0074																	
BED1-DUP	9/28/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/28/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/6/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/5/2022	<0.0020	<0.0020	<0.0020																	
PT	8/22/2022	0.071	0.0037	0.0064																	
BED1	8/22/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/27/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/27/2021	<0.0020	<0.0020	<0.0020																	
PT	9/27/2021	0.13	0.0049	0.010																	
BED1	6/29/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/24/2020	<0.0020	<0.0020	<0.0020																	
PT	9/23/2020	0.16	0.0043	0.0065																	
BED1	9/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/25/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/5/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/26/2019	<0.0020	<0.0020	<0.0020																	
PT	9/26/2019	0.097	0.0026	0.0063																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/25/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/17/2019	<0.0020	<0.0020	<0.0020																	
PT	1/17/2019	0.089	0.0037	0.0062																<0.0040	
BED1	10/29/2018	<0.0020	<0.0020	<0.0020																	
	11/14/2017	0.08	0.0025	0.0057	<0.020	<0.020	0.0024	0.0023	0.072	0.047	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/11/2018.																					
Location: 232																					
BED1	5/4/2021	0.0087	<0.0020	<0.0020																	
Carbon Changeout 06/10/2021 - results driven. PWS connection 06/25/2021. GAC removed 06/25/2021. Well decommissioned 08/12/2021.																					
BED2	5/4/2021	0.0022	<0.0020	<0.0020																	
Carbon Changeout 06/10/2021 - results driven. PWS connection 06/25/2021. GAC removed 06/25/2021. Well decommissioned 08/12/2021.																					
BED2	2/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/9/2021	0.0048	<0.0020	<0.0020																	
BED1	11/3/2020	0.0051	<0.0020	<0.0020																	
PT	9/2/2020	0.10	0.0021	0.012																	
BED1	9/2/2020	0.0038	<0.0020	<0.0020																	
BED1	6/22/2020	0.0085	<0.0020	<0.0020																	
BED1	3/16/2020	0.0051	<0.0020	<0.0020																	
BED1	11/25/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/29/2019	<0.0020	<0.0020	<0.0020																	
PT	8/29/2019	0.13	0.0023	0.016																	
BED1	5/1/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/30/2018	<0.0020	<0.0020	<0.0020																	
PT	7/24/2018	0.15	0.0025	0.010																<0.0040	
BED1	7/24/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/3/2018	<0.0020	<0.0020	<0.0020																	
	11/20/2017	0.063	0.0024	0.0047	<0.020	<0.020	<0.0020	<0.0020	0.044	0.03	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/23/2018.																					
Location: 233																					
BED1	11/14/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/31/2023	<0.0020	<0.0020	<0.0020																	
PT	8/31/2023	0.064	0.0078	0.0068																	
BED1	5/4/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 05/04/2023 - 5yr.																					
BED1	1/18/2023	0.021	<0.0020	<0.0020																	
BED2	1/18/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	10/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/19/2022	0.0098	<0.0020	<0.0020																	
PT	8/18/2022	0.075	0.0091	0.0088																	
BED2	8/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/18/2022	0.015	<0.0020	<0.0020																	
BED2	4/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/20/2022	0.0084	<0.0020	<0.0020																	
BED2	1/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/31/2022	0.011	<0.0020	<0.0020																	
BED2	11/2/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/2/2021	0.0075	<0.0020	<0.0020																	
BED1	8/16/2021	0.0039	<0.0020	<0.0020																	
PT	8/16/2021	0.059	0.0091	0.0070																	
BED2	8/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/17/2021	0.0046	<0.0020	<0.0020																	
BED2	5/17/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/24/2021	0.0040	<0.0020	<0.0020																	
BED2	2/24/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/6/2020	0.0027	<0.0020	<0.0020																	
BED1	7/28/2020	<0.0020	<0.0020	<0.0020																	
PT	7/28/2020	0.069	0.012	0.0087																	
BED1	6/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/23/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/8/2019	<0.0020	<0.0020	<0.0020																	
PT	7/10/2019	0.072	0.0069	0.0056																	
BED1	7/10/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/3/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/14/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/13/2018	<0.0020	<0.0020	<0.0020																	
PT	9/10/2018	0.067	0.0057	0.0050																	<0.0040

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/10/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/23/2018	<0.0020	<0.0020	<0.0020																	
	11/21/2017	0.069	0.0073	0.0054	<0.020	<0.020	<0.0020	0.0026	0.054	0.035	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/27/2018.																					
Location: 234																					
-DUP	5/23/2022	<0.0020	<0.0020	<0.0020																	
	5/23/2022	<0.0020	<0.0020	<0.0020																	
	4/26/2021	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
	8/20/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	11/27/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 235																					
BED1	12/4/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/14/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/14/2023	<0.0020	<0.0020	<0.0020																	
PT	9/14/2023	0.044	0.0021	0.010																	
BED1	6/13/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 06/13/2023 - 5yr.																					
BED1	2/9/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/17/2022	<0.0020	<0.0020	<0.0020																	
PT	8/4/2022	0.063	<0.0020	0.013																	
BED1	8/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/26/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/23/2021	<0.0020	<0.0020	<0.0020																	
PT	8/23/2021	0.080	0.0025	0.017																	
BED1	6/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/10/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/10/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/19/2020	<0.0020	<0.0020	<0.0020																	
PT	8/11/2020	0.020	0.0023	0.0073																	
BED1	8/11/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/8/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/2/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/9/2019	<0.0020	<0.0020	<0.0020																	
PT	7/9/2019	0.11	<0.0020	0.010																	
BED1-DUP	4/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/14/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/26/2018	<0.0020	<0.0020	<0.0020																	
PT	7/16/2018	0.13	<0.0020	0.011																	<0.0040
BED1	7/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/18/2018	<0.0020	<0.0020	<0.0020																	
	11/27/2017	0.089	<0.0020	0.011	<0.020	<0.020	0.0057	<0.0020	0.061	0.028	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/09/2018.																					
Location: 236																					
BED1-DUP	11/7/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/07/2023 - 5yr.																					
BED1	11/7/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/07/2023 - 5yr.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	8/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/21/2023	<0.0020	<0.0020	<0.0020																	
PT	8/21/2023	0.070	0.011	0.0081																	
BED1	5/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/6/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/30/2022	<0.0020	<0.0020	<0.0020																	
PT	9/19/2022	0.062	0.0093	0.0058																	
BED1	9/19/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1-DUP	6/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2021	<0.0020	<0.0020	<0.0020																	
PT	8/27/2021	0.063	0.012	0.0066																	
BED1	8/27/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/11/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/21/2020	<0.0020	<0.0020	<0.0020																	
PT	9/21/2020	0.054	0.011	0.0051																	
BED1	6/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/6/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/7/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/7/2019	<0.0020	<0.0020	<0.0020																	
PT	8/28/2019	0.058	0.011	0.005																	
BED1	8/28/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/16/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/13/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/13/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/9/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	8/9/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/9/2018	<0.0020	<0.0020	<0.0020																	
PT	8/9/2018	0.060	0.012	0.0055																	<0.0040
	11/27/2017	0.051	0.0099	0.0039	<0.020	<0.020	<0.0020	0.0035	0.042	0.022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/04/2018.																					
Location: 237																					
BED1	12/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/19/2023	<0.0020	<0.0020	<0.0020																	
PT	9/19/2023	0.056	0.0047	0.0032																	
BED1	6/15/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 06/15/2023 - 5yr.																					
BED1-DUP	9/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/20/2022	<0.0020	<0.0020	<0.0020																	
PT	9/20/2022	0.052	0.0047	0.0029																	
BED1	6/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/16/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/15/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/7/2021	<0.0020	<0.0020	<0.0020																	
PT	9/7/2021	0.056	0.0048	0.0031																	
BED1	6/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/27/2020	<0.0020	<0.0020	<0.0020																	
PT	7/28/2020	0.046	0.0049	0.0024																	
BED1	7/28/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/6/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/22/2019	<0.0020	<0.0020	<0.0020																	
PT	9/25/2019	0.037	0.0039	<0.0020																	
BED1	9/25/2019	<0.0020	<0.0020	<0.0020																	
BED1	6/28/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/28/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/27/2018	<0.0020	<0.0020	<0.0020																	
PT	7/18/2018	0.044	0.0047	<0.0020																	<0.0040

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/18/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/19/2018	0.0022 B	<0.0020	<0.0020																	
	11/27/2017	0.039	0.0046	<0.0020	<0.020	<0.020	<0.0020	0.0028	0.035	0.019	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/20/2018.																					
Location: 238																					
BED1-DUP	12/6/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/6/2023	<0.0020	<0.0020	<0.0020																	
PT	8/15/2023	0.042	0.0071	0.0028																	
Carbon Changeout 08/15/2023 - 5yr.																					
BED1	8/15/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/15/2023 - 5yr.																					
BED1-DUP	4/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/6/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/7/2022	<0.0020	<0.0020	<0.0020																	
PT	7/18/2022	0.041	0.0057	0.0025																	
BED1-DUP	7/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/18/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	4/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/28/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/28/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/18/2021	<0.0020	<0.0020	<0.0020																	
PT	8/18/2021	0.046	0.0081	0.0027																	
BED1	6/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/19/2020	<0.0020	<0.0020	<0.0020																	
PT	8/10/2020	0.036	0.0068	<0.0020																	
BED1	8/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/8/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/20/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/13/2019	<0.0020	<0.0020	<0.0020																	
PT	8/29/2019	0.033	0.0079	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/29/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/16/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/22/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/27/2018	<0.0020	<0.0020	<0.0020																	
PT	9/19/2018	0.032	0.0052	0.0021																	<0.0040
BED1	9/19/2018	<0.0020	<0.0020	<0.0020																	
	11/28/2017	0.029	0.0051	<0.0020	<0.020	<0.020	<0.0020	0.0029	0.03	0.013	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/24/2018.																					
Location: 239																					
BED1-DUP	12/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/11/2023	<0.0020	<0.0020	<0.0020																	
PT	9/25/2023	0.055	0.0035	0.015																	
Carbon Changeout 09/25/2023 - 5yr.																					
BED1	9/25/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 09/25/2023 - 5yr.																					
BED1	5/8/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/18/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/18/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	10/17/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/17/2022	<0.0020	<0.0020	<0.0020																	
PT	8/4/2022	0.059	0.0036	0.014																	
BED1-DUP	8/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/28/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/17/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/8/2021	<0.0020	<0.0020	<0.0020																	
PT	9/8/2021	0.061	0.0036	0.019																	
BED1-DUP	9/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/13/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/16/2020	0.067	0.0033	0.015																	
BED1	9/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/28/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/21/2019	<0.0020	<0.0020	<0.0020																	
PT	9/6/2019	0.066	0.0027	0.014																	
BED1	9/6/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/26/2018	<0.0020	<0.0020	<0.0020																	
PT	7/13/2018	0.076	0.0030	0.013																	<0.0040
BED1	7/13/2018	<0.0020	<0.0020	<0.0020																	
	11/28/2017	0.078	0.0033	0.013	<0.020	<0.020	0.0023	<0.0020	0.053	0.024	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/12/2018.																					
Location: 240																					
	7/5/2022	<0.0020	<0.0020	<0.0020																	
-DUP	7/5/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	4/19/2021	<0.0020	<0.0020	<0.0020																	
	11/30/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 241																					
	3/13/2023	<0.0020	<0.0020	<0.0020																	
	3/14/2022	<0.0020	<0.0020	<0.0020																	
-DUP	3/14/2022	<0.0020	<0.0020	<0.0020																	
	10/4/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020
	11/30/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 242																					
BED1	10/9/2023	<0.0020	<0.0020	<0.0020																	
PT	7/24/2023	0.019	<0.0020	<0.0020																	
BED1	7/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/19/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/30/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/30/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/28/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/28/2022	<0.0020	<0.0020	<0.0020																	
PT	8/22/2022	0.026	<0.0020	<0.0020																	
BED1	8/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/18/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/14/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/14/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/16/2020	<0.0020	<0.0020	<0.0020																	
PT	9/16/2020	0.074	<0.0020	0.0029																	
BED1	6/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/17/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	8/26/2019	0.062	<0.0020	0.0021	<0.020	<0.020	<0.0020	<0.0020	0.059	0.029	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 11/15/2019.																					
	4/23/2018	0.0098	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.013	0.0058	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	11/30/2017	0.011	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.016	0.0073	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 243																					
BED1	5/16/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 05/16/2023 - 5yr. New well installed (Regulatory Location ID #705). Qualified for treatment so GAC System transferred to new well. Well decommissioned according to NJ Data Miner.																					
BED1	1/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/26/2022	<0.0020	<0.0020	<0.0020																	
PT	7/26/2022	0.056	0.010	0.013																	
BED1	4/20/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/22/2021	<0.0020	<0.0020	<0.0020																	
PT	8/16/2021	0.065	0.018	0.016																	
BED1-DUP	8/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/16/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/2/2020	<0.0020	<0.0020	<0.0020																	
PT	9/2/2020	0.058	0.0096	0.010																	
BED1	6/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/7/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2019	<0.0020	<0.0020	<0.0020																	
PT	8/29/2019	0.057	0.011	0.011																	
BED1-DUP	8/29/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/29/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/5/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/26/2018	<0.0020	<0.0020	<0.0020																	
PT	7/26/2018	0.065	0.014	0.012																	<0.0040
BED1	4/25/2018	<0.0020	<0.0020	<0.0020																	
	11/30/2017	0.061	0.011	0.011	<0.020	<0.020	<0.0020	0.0028	0.043	0.028	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/27/2018.																					
Location: 244																					
BED1	5/30/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/28/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/28/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/8/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/30/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/30/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/23/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/3/2019	<0.0020	<0.0020	<0.0020																	
PT	9/3/2019	0.064	0.009	0.0065																	
BED1	6/4/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/7/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/7/2018	<0.0020	<0.0020	<0.0020																	
PT	8/7/2018	0.063	0.0070	0.0066																<0.0040	
	11/30/2017	0.033	<0.0020	0.0026	<0.020	<0.020	0.002	0.0021	0.056	0.02	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/02/2018.																					
Location: 245																					
-DUP	7/28/2022	0.0082	<0.0020	<0.0020																	
	7/28/2022	0.0080	<0.0020	<0.0020																	
	8/2/2021	0.0042	<0.0020	<0.0020																	
Well resampled and not qualified. Well included in QREP.																					
-DUP	4/14/2021	<0.0020	<0.0020	<0.0020																	
Well resampled and not qualified. Permanent bottled water stopped.																					
	4/14/2021	<0.0020 UJ	<0.0020	<0.0020 UJ																	
Well resampled and not qualified. Permanent bottled water stopped.																					
PT	9/3/2019	0.034	<0.0020	0.0049																	
GAC removed 11/19/2019 at owner's request. Permanent bottled water.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/3/2019	<0.0020	<0.0020	<0.0020																	
GAC removed 11/19/2019 at owner's request. Permanent bottled water.																					
BED1	6/7/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/26/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/10/2018	<0.0020	<0.0020	<0.0020																	
PT	8/10/2018	0.027	<0.0020	0.0026																<0.0040	
BED1	5/4/2018	<0.0020	<0.0020	<0.0020																	
	11/30/2017	0.032	<0.0020	0.0036	<0.020	<0.020	<0.0020	<0.0020	0.039	0.016	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/30/2018.																					
Location: 246																					
BED1	10/25/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/25/2023 - 5yr.																					
PT	8/3/2023	0.054	0.0029	0.013																	
BED1-DUP	8/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/14/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	11/17/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/8/2022	<0.0020	<0.0020	<0.0020																	
PT	9/8/2022	0.066	0.0037	0.015																	
BED1-DUP	9/8/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/24/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/15/2021	<0.0020	<0.0020	<0.0020																	
PT	8/27/2021	0.067	0.0037	0.015																	
BED1-DUP	8/27/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/27/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/16/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/2/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/2/2020	<0.0020	<0.0020	<0.0020																	
PT	8/26/2020	0.065	0.0034	0.015																	
BED1-DUP	8/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/9/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/22/2019	<0.0020	<0.0020	<0.0020																	
PT	8/2/2019	0.079	0.0035	0.015																	
BED1	8/2/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/25/2019	<0.0020	0.0022	<0.0020																	
BED1	2/18/2019	<0.0020	0.0034	<0.0020																	
BED1	11/27/2018	<0.0020	<0.0020	<0.0020																	
PT	8/1/2018	0.076	0.0027	0.013																<0.0040	
BED1	8/1/2018	<0.0020	<0.0020	<0.0020																<0.0040	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	11/30/2017	0.077	0.0031	0.012	<0.020	<0.020	0.0031	<0.0020	0.055	0.027	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/24/2018.																					
Location: 247																					
BED1	11/2/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/14/2023	<0.0020	<0.0020	<0.0020																	
PT	7/14/2023	0.044	0.0035	0.0026																	
BED1	4/18/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 04/18/2023 - 5yr.																					
BED1	2/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/26/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/26/2022	<0.0020	<0.0020	<0.0020																	
PT	8/23/2022	0.048	0.0037	0.0028																	
BED1-DUP	8/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/23/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/25/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	10/25/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2021	<0.0020	<0.0020	<0.0020																	
PT	8/17/2021	0.054	0.0047	0.0030																	
BED1	5/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/1/2020	<0.0020	<0.0020	<0.0020																	
PT	8/25/2020	0.037	0.0036	<0.0020																	
BED1	8/25/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/20/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/13/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/12/2019	<0.0020	<0.0020	<0.0020																	
PT	9/12/2019	0.059	0.011	0.0062																	
BED1	4/12/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/2/2018	<0.0020	<0.0020	<0.0020																	
BED1	7/19/2018	<0.0020	<0.0020	<0.0020																	
PT	7/19/2018	0.036	0.0036	<0.0020																<0.0040	
BED1	4/16/2018	<0.0020	<0.0020	<0.0020																	
	11/30/2017	0.034	0.0034	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.033	0.017	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/20/2018.																					
Location: 248																					
BED1	11/2/2023	<0.0020	<0.0020	<0.0020																	
PT	8/9/2023	0.054	0.0042	0.018																	
BED1-DUP	8/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/27/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 06/27/2023 - 5yr.																					
BED1-DUP	3/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/7/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/7/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/19/2022	0.057	0.0037	0.015																	
BED1	9/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/18/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/19/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/19/2021	<0.0020	<0.0020	<0.0020																	
PT	8/19/2021	0.060	0.0043	0.017																	
BED1	4/20/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/14/2020	<0.0020	<0.0020	<0.0020																	
PT	9/14/2020	0.044	0.0026 J	0.012																	
BED1	6/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/27/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/25/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/25/2019	0.067	0.0035	0.016																	
BED1-DUP	9/25/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/25/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/20/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/7/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/28/2018	<0.0020	<0.0020	<0.0020																	
PT	8/7/2018	0.079	0.0039	0.016																	<0.0040
BED1	8/7/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/3/2018	<0.0020	<0.0020	<0.0020																	
-DUP	11/30/2017	0.076	0.0046	0.017	<0.020	<0.020	0.0033	<0.0020	0.05	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/16/2018.																					
	11/30/2017	0.072	0.0043	0.017	<0.020	<0.020	0.0038	<0.0020	0.052	0.024	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/16/2018.																					
Location: 249																					
BED1-DUP	11/30/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/30/2023	<0.0020	<0.0020	<0.0020																	
PT	9/6/2023	0.066	0.011	0.0081																	
BED1-DUP	9/6/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/6/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/6/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/6/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/30/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/30/2022	<0.0020	<0.0020	<0.0020																	
PT	9/6/2022	0.065	0.0099	0.0069																	
BED1-DUP	9/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/7/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/29/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/29/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/17/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/17/2021	0.064	0.0098	0.0074																	
BED1	6/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/16/2020	<0.0020	<0.0020	<0.0020																	
PT	9/16/2020	0.064	0.010	0.0061																	
BED1-DUP	6/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/20/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/18/2019	<0.0020	<0.0020	<0.0020																	
PT	9/12/2019	0.058	0.010	0.0058																	
BED1	9/12/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/30/2019	<0.0020	<0.0020	<0.0020																	
PT	1/17/2019	0.068	0.013	0.0065																	<0.0040

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/17/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/22/2018	<0.0020	<0.0020	<0.0020																	
	11/30/2017	0.053	0.01	0.0048	<0.020	<0.020	<0.0020	0.0038	0.048	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 09/28/2018.																					
Location: 250																					
BED1-DUP	11/8/2023	0.0027	<0.0020	<0.0020																	
Carbon Changeout 01/24/2024 - 5yr.																					
BED1	11/8/2023	0.0024	<0.0020	<0.0020																	
Carbon Changeout 01/24/2024 - 5yr.																					
BED2	11/8/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 01/24/2024 - 5yr.																					
PT	8/16/2023	0.069	0.0098	0.0085																	
BED2	8/16/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/16/2023	0.0029	<0.0020	<0.0020																	
BED1	8/16/2023	0.0028	<0.0020	<0.0020																	
BED1	4/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/6/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/12/2022	<0.0020	<0.0020	<0.0020																	
PT	9/12/2022	0.086	0.011	0.0095																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/21/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/16/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/16/2021	<0.0020	<0.0020	<0.0020																	
PT	9/16/2021	0.070	0.011	0.0086																	
BED1	6/9/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/9/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/17/2021	<0.0020	<0.0020	<0.0020																	
PT	9/16/2020	0.075	0.0089	0.0076																	
BED1	9/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/27/2019	<0.0020	<0.0020	<0.0020																	
PT	9/25/2019	0.077	0.0094	0.0083																	
BED1	9/25/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/17/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/18/2019	<0.0020	<0.0020	<0.0020																	
PT	12/21/2018	0.081	0.0086	0.0058																<0.0040	
BED1	12/21/2018	<0.0020	<0.0020	<0.0020																	
	11/30/2017	0.069	0.0092	0.0062	<0.020	<0.020	<0.0020	0.0028	0.056	0.036	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 09/19/2018.																					
Location: 251																					
BED1	10/25/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/1/2023	<0.0020	<0.0020	<0.0020																	
PT	8/1/2023	0.053	0.0059	0.0062																	
BED1	4/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/7/2022	<0.0020	<0.0020	<0.0020																	
PT	9/15/2022	0.058	0.0057	0.0058																	
BED1	9/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/26/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	2/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/10/2021	<0.0020	<0.0020	<0.0020																	
PT	9/10/2021	0.062	0.0065	0.0062																	
BED1	6/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/8/2021	<0.0020	<0.0020	<0.0020																	
PT	9/28/2020	0.067	0.017	0.0082																	
BED1-DUP	9/28/2020	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	9/28/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/18/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/29/2020	<0.0020	<0.0020	<0.0020																	
	11/30/2017	0.062	0.0059	0.0043	<0.020	<0.020	<0.0020	0.0024	0.049	0.031	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 11/05/2019.																					
Location: 252																					
	5/23/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	4/21/2021	<0.0020	<0.0020	<0.0020																	
	12/7/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 253																					
POST	8/14/2023	<0.0020	<0.0020	<0.0020																	
PRE	8/14/2023	<0.0020	<0.0020	<0.0020																	
	12/7/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 254																					
	6/13/2022	<0.0020	<0.0020	<0.0020																	
-DUP	6/13/2022	<0.0020	<0.0020	<0.0020																	
	4/27/2021	<0.0020	<0.0020	<0.0020																	
	12/7/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 255																					
BED1	10/31/2023	<0.0020	<0.0020	<0.0020																	
PT	7/13/2023	0.053	0.0081	0.0050																	
BED1	7/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/11/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 04/11/2023 - 5yr.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	2/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2022	<0.0020	<0.0020	<0.0020																	
PT	9/6/2022	0.061	0.0093	0.0051																	
BED1	9/6/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/4/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/7/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	10/19/2021	<0.0020	<0.0020	<0.0020																	
PT	7/23/2021	0.051	0.0078	0.0040																	
BED1	7/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/10/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/18/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	11/18/2020	<0.0020	<0.0020	<0.0020																	
PT	9/28/2020	0.049	0.0094	0.0036																	
BED1	9/28/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/4/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/14/2019	<0.0020	<0.0020	<0.0020																	
PT	9/13/2019	0.056	0.0092	0.0038																	
BED1	9/13/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/1/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/18/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/27/2018	<0.0020	<0.0020	<0.0020																	
PT	7/20/2018	0.045	0.0086	0.0028																	<0.0040
BED1	7/20/2018	<0.0020	<0.0020	<0.0020																	
PT	5/15/2018																				<0.010
BED1	5/15/2018																				<0.010

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/15/2018	<0.0020	<0.0020	<0.0020																	
	12/7/2017	0.047	0.01	0.0033	<0.020	<0.020	<0.0020	0.0038	0.046	0.023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/22/2018.																					
Location: 256																					
BED1-DUP	10/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/13/2023	<0.0020	<0.0020	<0.0020																	
PT	7/13/2023	0.10	0.020	0.017																	
BED1	4/11/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 04/11/2023 - 5yr.																					
BED1-DUP	1/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/18/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/27/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/27/2022	<0.0020	<0.0020	<0.0020																	
PT	7/27/2022	0.067	0.0087	0.0089																	
BED1	4/26/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/2/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/23/2021	<0.0020	<0.0020	<0.0020																	
PT	8/23/2021	0.065	0.011	0.010																	
BED1	5/24/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/24/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/13/2020	<0.0020	<0.0020	<0.0020																	
PT	7/23/2020	0.069	0.010	0.0080																	
BED1-DUP	7/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	7/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/1/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/18/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/12/2019	<0.0020	<0.0020	<0.0020																	
PT	9/10/2019	0.079	0.0099	0.0090																	
BED1	9/10/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/20/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/20/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2018	<0.0020	0.0023	<0.0020																	
PT	7/24/2018	0.073	0.010	0.0072																<0.0040	
BED1	7/24/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/19/2018	<0.0020	<0.0020	<0.0020																	
-DUP	12/7/2017	0.065	0.011	0.0061	<0.020	<0.020	0.0022	0.0032	0.058	0.034	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/13/2018.																					
	12/7/2017	0.063	0.012	0.0063	<0.020	<0.020	0.0022	0.0033	0.059	0.033	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/13/2018.																					
Location: 257																					
BED1	12/1/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 12/01/2023 - 5yr.																					
BED1	8/28/2023	<0.0020	<0.0020	<0.0020																	
PT	8/28/2023	0.068	0.0066	0.0074																	
BED1-DUP	8/28/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/6/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	11/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/14/2022	<0.0020	<0.0020	<0.0020																	
PT	9/12/2022	0.083	0.0068	0.0064																	
BED1-DUP	9/12/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/12/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/7/2021	<0.0020	<0.0020	<0.0020																	
PT	9/7/2021	0.080	0.0075	0.0069																	
BED1	6/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/16/2020	<0.0020	<0.0020	<0.0020																	
PT	9/14/2020	0.075	0.0088 J	0.0066																	
BED1	9/14/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/18/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/6/2019	<0.0020	<0.0020	<0.0020																	
PT	9/6/2019	0.073	0.0085	0.0073																	
BED1	6/25/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/26/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2018	<0.0020	<0.0020	<0.0020																	
PT	8/6/2018	0.086	0.0071	0.0061																	<0.0040
BED1	8/6/2018	<0.0020	<0.0020	<0.0020																	
	12/7/2017	0.082	0.0067	0.0052	<0.020	<0.020	<0.0020	0.0022	0.058	0.034	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/04/2018.																					
Location: 258																					
BED1	12/15/2023	<0.0020	<0.0020	<0.0020																	
PT	9/18/2023	0.056	0.0081	0.0080																	
BED1-DUP	9/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/8/2023	<0.0020	<0.0020	<0.0020																	

Carbon Changeout 06/08/2023 - 5yr.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	2/6/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/6/2023	0.0043	<0.0020	<0.0020																	
BED1-DUP	2/6/2023	0.0036	<0.0020	<0.0020																	
BED2	10/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2022	0.0041	<0.0020	<0.0020																	
BED1-DUP	10/31/2022	0.0044	<0.0020	<0.0020																	
PT	8/9/2022	0.052	0.0057 J	0.0054																	
BED2	8/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/9/2022	0.0036	<0.0020	<0.0020																	
BED2	5/2/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/2/2022	0.0035	<0.0020	<0.0020																	
BED1	5/2/2022	0.0035	<0.0020	<0.0020																	
BED2	1/31/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/31/2022	0.0027	<0.0020	<0.0020																	
BED1	1/31/2022	0.0030	<0.0020	<0.0020																	
BED1-DUP	10/15/2021	0.0023	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	10/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/15/2021	0.0022	<0.0020	<0.0020																	
BED1	7/7/2021	0.0033	<0.0020	<0.0020																	
BED2	7/7/2021	<0.0020	<0.0020	<0.0020																	
PT	7/7/2021	0.061	0.0056	0.0055																	
BED1	4/6/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/14/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/10/2020	<0.0020	<0.0020	<0.0020																	
PT	9/8/2020	0.065	0.0070	0.0060																	
BED1	9/8/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/23/2020	0.0041	<0.0020	<0.0020																	
BED1	2/20/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/18/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/28/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/28/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/28/2019	0.068	0.0078	0.0057																	
BED1	5/20/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/12/2018	<0.0020	<0.0020	<0.0020																	
PT	8/20/2018	0.066	0.0064	0.0041																	<0.0040
BED1	8/20/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/30/2018	<0.0020	<0.0020	<0.0020																	
	12/7/2017	0.064	0.0065	0.0042	<0.020	<0.020	<0.0020	0.0025	0.054	0.032	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/14/2018.																					
Location: 259																					
BED1-DUP	11/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/15/2023	<0.0020	<0.0020	<0.0020																	
PT	8/15/2023	0.066	0.0070	0.0099																	
BED1-DUP	8/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/30/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 05/30/2023 - 5yr.																					
BED1-DUP	2/22/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/22/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/27/2022	<0.0020	<0.0020	<0.0020																	
PT	9/27/2022	0.054	0.0057	0.0072																	
BED1	5/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/21/2021	<0.0020	<0.0020	<0.0020																	
PT	9/21/2021	0.059	0.0053	0.0065																	
BED1	6/24/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/16/2020	<0.0020	<0.0020	<0.0020																	
PT	9/16/2020	0.071	0.0073	0.0079																	
BED1	6/25/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/11/2019	<0.0020	<0.0020	<0.0020																	
PT	9/26/2019	0.070	0.0061	0.0073																	
BED1	9/26/2019	<0.0020	<0.0020	<0.0020																	
BED1	6/3/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/14/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/30/2018	<0.0020	<0.0020	<0.0020																	
PT	7/18/2018	0.072	0.0054	0.0051																<0.0040	
BED1	7/18/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/23/2018	<0.0020	<0.0020	<0.0020																	
	12/7/2017	0.07	0.0058	0.0053	<0.020	<0.020	<0.0020	0.0024	0.056	0.036	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/20/2018.																					
Location: 260																					
BED1	10/9/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/24/2023	<0.0020	<0.0020	<0.0020																	
PT	7/24/2023	0.054	0.0047	0.0052																	
BED1	4/25/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 04/25/2023 - 5yr.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/9/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/28/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/28/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/21/2022	<0.0020	<0.0020	<0.0020																	
PT	9/21/2022	0.053	0.0051	0.0040																	
BED1	5/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/18/2021	<0.0020	<0.0020	<0.0020																	
PT	8/30/2021	0.078	0.0061	0.0050																	
BED1	8/30/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/30/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/24/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/29/2020	<0.0020	<0.0020	<0.0020																	
PT	9/29/2020	0.069	0.0064	0.0043																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/12/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/4/2019	<0.0020	<0.0020	<0.0020																	
PT	7/31/2019	0.066	0.0058	0.0040																	
BED1	7/31/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/19/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/28/2018	<0.0020	<0.0020	<0.0020																	
PT	8/16/2018	0.057	0.0064	0.0033																<0.0040	
BED1	8/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	5/1/2018	<0.0020	<0.0020	<0.0020																	
	12/7/2017	0.054	0.0058	0.0031	<0.020	<0.020	<0.0020	0.0025	0.046	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/20/2018.																					
Location: 261																					
BED1	11/10/2023	<0.0020	<0.0020	<0.0020																	
PT	8/7/2023	0.017	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/9/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 05/09/2023 - 5yr.																					
BED1	1/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/17/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/8/2022	<0.0020	<0.0020	<0.0020																	
PT	8/8/2022	0.011	<0.0020	<0.0020																	
BED1	5/5/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/2/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/3/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/3/2021	<0.0020	<0.0020	<0.0020																	
PT	8/16/2021	0.0028	<0.0020	<0.0020																	
BED1	8/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/18/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/15/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/11/2020	0.0049	<0.0020	<0.0020																	
PT	8/11/2020	0.0054	<0.0020	<0.0020																	
Split sampling for method comparison.																					
BED1	8/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/11/2020	<0.0020	<0.0020	<0.0020																	
Split sampling for method comparison.																					
BED1	6/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/6/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2019	<0.0020	<0.0020	<0.0020																	
PT	7/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/9/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/22/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/22/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/31/2018	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2018	<0.0020	<0.0020	<0.0020																	
PT	7/19/2018	0.021	0.0026	<0.0020																	<0.0040
BED1-DUP	7/19/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/19/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/23/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/23/2018	<0.0020	<0.0020	<0.0020																	
	12/7/2017	0.016	0.0021	<0.0020	<0.020	<0.020	<0.0020	0.0023	0.02	0.0097	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/14/2018.																					
Location: 262																					
	3/21/2022	0.020	<0.0020	<0.0020																	
PWS connection 10/24/2022.																					
	12/8/2017	0.013	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.022	0.011	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 263																					
	5/23/2022	<0.0020	<0.0020	<0.0020																	
	4/26/2021	<0.0020	<0.0020	<0.0020																	
-DUP	4/26/2021	<0.0020	<0.0020	<0.0020																	
	8/26/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0053	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	12/13/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 264																					
	12/13/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
-DUP	12/13/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 265																					
BED1	10/3/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/03/2023 - 5yr.																					
PT	7/13/2023	0.044	<0.0020	<0.0020																	
BED1-DUP	7/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/26/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/24/2022	<0.0020	<0.0020	<0.0020																	
PT	7/27/2022	0.047	<0.0020	<0.0020																	
BED1	7/27/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/28/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/2/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/23/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/23/2021	0.050	<0.0020	<0.0020																	
BED1	5/19/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/15/2020	<0.0020	<0.0020	<0.0020																	
PT	7/23/2020	0.042	<0.0020	<0.0020																	
BED1	7/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/2/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/20/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/2/2019	<0.0020	<0.0020	<0.0020																	
PT	7/9/2019	0.10	<0.0020	0.0026																	
BED1	7/9/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/7/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/22/2018	<0.0020	<0.0020	<0.0020																	
PT	7/9/2018	0.029	<0.0020	<0.0020																	<0.0040

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/9/2018	<0.0020	<0.0020	<0.0020																	
	12/13/2017	0.015	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0094	0.0072	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/17/2018.																					
Location: 266																					
BED1-DUP	12/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/13/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 09/13/2023 - 5yr.																					
PT	9/13/2023	0.058	0.0052	0.0052																	
Carbon Changeout 09/13/2023 - 5yr.																					
BED1-DUP	5/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/3/2022	<0.0020	<0.0020	<0.0020																	
PT	8/31/2022	0.064	0.0068	0.0052																	
BED1-DUP	8/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/31/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/31/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	2/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/23/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/29/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2021	<0.0020	<0.0020	<0.0020																	
PT	9/1/2021	0.077	0.0076 J	0.0058																	
BED1	9/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/24/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/24/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/10/2020	<0.0020	<0.0020	<0.0020																	
PT	9/10/2020	0.066	0.0073	0.0050																	
BED1	9/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/22/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/3/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/9/2019	<0.0020	<0.0020	<0.0020																	
PT	7/9/2019	0.069	0.0071	0.0043																	
BED1	4/5/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/10/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/10/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/25/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/11/2018	<0.0020	<0.0020	<0.0020																	
BED1	7/11/2018	<0.0020	<0.0020	<0.0020																	
PT	7/11/2018	0.062	0.0075	0.0041																	<0.0040
	12/13/2017	0.058	0.0079	0.0038	<0.020	<0.020	<0.0020	0.0025	0.051	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/19/2018.																					
Location: 267																					
BED1	11/15/2023	<0.0020	<0.0020	<0.0020																	
PT	9/5/2023	0.027	<0.0020	<0.0020																	
BED1	9/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/20/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/10/2022	<0.0020	<0.0020	<0.0020																	
	5/23/2022	0.023	<0.0020	<0.0020																	
GAC installed 08/10/2022.																					
	4/27/2021	0.0089	<0.0020	<0.0020																	
	8/9/2019	0.0026	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0070	0.0025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					<0.0040	
-DUP	8/8/2018	0.0047	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.015	0.0054	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					<0.0040	
	8/8/2018	0.0047	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.015	0.0054	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					<0.0040	
	12/14/2017	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0053	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 268																					
BED1	11/10/2023	<0.0020	<0.0020	<0.0020																	
PT	7/6/2023	0.063	0.0025	<0.0020																	
Carbon Changeout 07/06/2023 - 5yr.																					
BED1	7/6/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 07/06/2023 - 5yr.																					
BED1	6/14/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/14/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/10/2022	<0.0020	<0.0020	<0.0020																	
PT	8/25/2022	0.053	0.0022	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2021	<0.0020	<0.0020	<0.0020																	
PT	8/31/2021	0.065	0.0025 J	<0.0020																	
BED1	8/31/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/31/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/8/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/23/2020	<0.0020	<0.0020	<0.0020																	
PT	8/30/2019	0.052	0.0023	<0.0020																	
BED1	8/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/31/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/22/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	2/22/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/13/2018	<0.0020	<0.0020	<0.0020																	
BED1	11/13/2018	<0.0020	<0.0020	<0.0020																	
PT	9/12/2018	0.049	<0.0020	<0.0020																<0.0040	
BED1-DUP	9/12/2018	<0.0020	<0.0020	<0.0020																	
BED1	9/12/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/7/2018	<0.0020	<0.0020	<0.0020																	
BED1	6/7/2018	<0.0020	<0.0020	<0.0020																	
	12/14/2017	0.041	<0.0020	<0.0020	<0.020	<0.020	<0.0020	0.0028	0.041	0.019	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/28/2018.																					
Location: 269																					
BED1	10/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/9/2023	<0.0020	<0.0020	<0.0020																	
PT	8/9/2023	0.11	0.0038	0.014																	
BED1-DUP	5/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/18/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/1/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/1/2022	<0.0020	<0.0020	<0.0020																	
PT	9/20/2022	0.11	0.0036	0.014																	
BED1	9/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 12/09/2021 - Pressure.																					
BED1	11/5/2021	<0.0020	<0.0020	<0.0020																	
PT	8/18/2021	0.11	0.0047	0.018																	
BED1	8/18/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/4/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/12/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/9/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/9/2020	0.095	0.0048	0.014																	
BED1	6/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/30/2019	<0.0020	<0.0020	<0.0020																	
PT	8/30/2019	0.11	0.0054	0.016																	
BED1	5/10/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/15/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/3/2018	<0.0020	<0.0020	<0.0020																	
BED1	12/3/2018	<0.0020	<0.0020	<0.0020																	
PT	8/27/2018	0.097	0.0048	0.015																	<0.0040
BED1-DUP	8/27/2018	<0.0020	<0.0020	<0.0020																	
BED1	8/27/2018	<0.0020	<0.0020	<0.0020																	
PT	5/10/2018																				<0.010 UJ
BED1	5/10/2018																				<0.010

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	4/18/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/18/2018	<0.0020	<0.0020	<0.0020																	
	12/14/2017	0.087	0.0041	0.011	<0.020	<0.020	<0.0020	<0.0020	0.064	0.04	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/27/2018.																					
Location: 270																					
BED1	10/27/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/27/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/15/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/15/2023 - 5yr.																					
PT	8/15/2023	0.072	0.0065	0.0041																	
Carbon Changeout 08/15/2023 - 5yr.																					
BED1	5/9/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/15/2023 - 5yr.																					
BED1	1/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/11/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/11/2022	<0.0020	<0.0020	<0.0020																	
PT	8/11/2022	0.056	0.0049	0.0033																	
BED1	5/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/8/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/18/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/23/2021	<0.0020	<0.0020	<0.0020																	
PT	8/23/2021	0.066	0.0058	0.0033																	
BED1	6/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/1/2020	<0.0020	<0.0020	<0.0020																	
PT	8/25/2020	0.051	0.0047	0.0022																	
BED1	8/25/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/12/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/18/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/10/2019	<0.0020	<0.0020	<0.0020																	
PT	9/10/2019	0.056	0.0057	0.0028																	
BED1	5/9/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/12/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/13/2018	<0.0020	<0.0020	<0.0020																	
BED1	9/12/2018	<0.0020	<0.0020	<0.0020																	
PT	9/12/2018	0.057	0.0058	0.0027																<0.0040	
	12/15/2017	0.045	0.0047	0.0021	<0.020	<0.020	<0.0020	0.002	0.042	0.022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/03/2018.																					
Location: 271																					
BED1	11/3/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/21/2023	<0.0020	<0.0020	<0.0020																	
PT	8/21/2023	0.066	0.0083	0.0075																	
BED1	5/26/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 05/26/2023 - 5yr.																					
BED1	1/30/2023	0.0022	<0.0020	<0.0020																	
BED2	1/30/2023	<0.0020	<0.0020	<0.0020																	
BED2	10/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/21/2022	0.0023	<0.0020	<0.0020																	
PT	8/11/2022	0.060	0.0069	0.0058																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/11/2022	<0.0020	<0.0020	<0.0020																	
BED2	5/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/9/2022	0.0023	<0.0020	<0.0020																	
BED1	2/7/2022	0.0023	<0.0020	<0.0020																	
BED2	2/7/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1-DUP	11/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/12/2021	<0.0020	<0.0020	<0.0020																	
PT	8/27/2021	0.063	0.0081	0.0065																	
BED1	8/27/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/26/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/26/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/28/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/25/2020	<0.0020	<0.0020	<0.0020																	
PT	8/25/2020	0.063	0.0068	0.0056																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/6/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/2/2019	<0.0020	<0.0020	<0.0020																	
PT	8/2/2019	0.074	0.0067	0.0047																	
BED1	4/18/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/2/2018	<0.0020	<0.0020	<0.0020																	
BED1	7/19/2018	<0.0020	<0.0020	<0.0020																	
PT	7/19/2018	0.065	0.0070	0.0037																	<0.0040
BED1	4/26/2018	<0.0020	<0.0020	<0.0020																	
	12/22/2017	0.068	0.0081	0.0042	<0.020	<0.020	<0.0020	0.0023	0.049	0.027	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						

GAC installed 03/23/2018.

Location: 272

BED1 12/15/2023 <0.0020 <0.0020 <0.0020

PT 9/26/2023 0.049 0.0031 <0.0020

Carbon Changeout 09/26/2023 - 5yr.

BED1 9/26/2023 <0.0020 <0.0020 <0.0020

Carbon Changeout 09/26/2023 - 5yr.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/12/2022	<0.0020	<0.0020	<0.0020																	
PT	9/12/2022	0.053	0.0031	<0.0020																	
BED1-DUP	6/29/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/29/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/3/2021	<0.0020 UJ	<0.0020	<0.0020 UJ																	
PT	9/3/2021	0.043	0.0040	<0.0020																	
BED1	5/21/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/26/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/9/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/9/2020	<0.0020	<0.0020	<0.0020																	
PT	9/9/2020	0.037	0.0026	<0.0020																	
BED1	6/25/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/6/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/13/2019	<0.0020	<0.0020	<0.0020																	
PT	9/23/2019	0.028	0.0026	<0.0020																	
BED1	9/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	6/25/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/26/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/26/2018	<0.0020	<0.0020	<0.0020																	
PT	7/9/2018	0.029	0.0026	<0.0020																	<0.0040
BED1	7/9/2018	<0.0020	<0.0020	<0.0020																	
	12/22/2017	0.017	0.0028	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.021	0.0099	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/24/2018.																					
Location: 273																					
	12/22/2017	0.062	<0.0020	0.0032	<0.020	<0.020	<0.0020	0.0022	0.088	0.052	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PWS connection 1Q18. Well decommissioned 05/25/2023.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 274																					
BED1-DUP	11/14/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/14/2023	<0.0020	<0.0020	<0.0020																	
PT	7/28/2023	0.033	0.0029	0.0021																	
BED1	7/28/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/25/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 04/25/2023 - 5yr.																					
BED1-DUP	3/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/27/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/27/2022	<0.0020	<0.0020	<0.0020																	
PT	9/14/2022	0.037	0.0036	0.0022																	
BED1	9/14/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/8/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/3/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/6/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/6/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/9/2021	<0.0020	<0.0020	<0.0020																	
PT	9/9/2021	0.047	0.0045	0.0032																	
BED1	5/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/26/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/8/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/22/2020	<0.0020	<0.0020	<0.0020																	
PT	9/22/2020	0.019	0.0024	<0.0020																	
BED1	6/2/2020	<0.0020	<0.0020	<0.0020																	
PT	9/13/2019	0.045	0.012	0.0026																	
BED1	9/13/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/1/2019	<0.0020	<0.0020	<0.0020																	
PT	9/25/2018	0.032	0.0040	<0.0020																	<0.0040

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/25/2018	<0.0020	<0.0020	<0.0020																	
BED1	6/1/2018	<0.0020	<0.0020	<0.0020																	
	12/28/2017	0.03	0.004	<0.0020	<0.020	<0.020	<0.0020	0.0024	0.03	0.015	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/28/2018.																					
Location: 275																					
	1/3/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 276																					
	7/5/2022	0.0050	<0.0020	<0.0020																	
	4/27/2021	0.0056	<0.0020	<0.0020																	
	8/9/2019	0.0057	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0081	0.0043	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					<0.0040	
	1/3/2018	0.0037	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0074	0.0032	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 277																					
	6/1/2022	<0.0020	<0.0020	<0.0020																	
	4/19/2021	<0.0020	<0.0020	<0.0020																	
PRE	4/19/2021	<0.0020	<0.0020	<0.0020																	
	1/3/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 278																					
BED1	11/30/2023	<0.0020	<0.0020	<0.0020																	

Carbon Changeout 11/30/2023 - 5yr.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/7/2022	<0.0020	<0.0020	<0.0020																	
PT	9/28/2022	0.071	0.0020	<0.0020																	
BED1	9/28/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/22/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/16/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/1/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/22/2021	<0.0020	<0.0020	<0.0020																	
PT	9/22/2021	0.064	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/23/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/23/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/15/2020	<0.0020	<0.0020	<0.0020																	
PT	8/3/2020	0.1	<0.002	<0.002																	
BED1-DUP	8/3/2020	<0.002	<0.002	<0.002																	
BED1	8/3/2020	<0.002	<0.002	<0.002																	
BED1	3/13/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/19/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/4/2019	<0.0020	<0.0020	<0.0020																	
PT	9/4/2019	0.076	0.002	<0.0020																	
BED1	6/4/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/29/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/28/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
PT	8/3/2018	0.081	<0.0020	<0.0020																	<0.0040	
BED1	8/3/2018	<0.0020	<0.0020	<0.0020																		
	1/3/2018	0.037	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.048	0.024	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
GAC installed 05/30/2018.																						
-DUP	1/3/2018	0.037	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.045	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
GAC installed 05/30/2018.																						
Location: 279																						
BED1-DUP	10/11/2023	<0.0020	<0.0020	<0.0020																		
BED1	10/11/2023	<0.0020	<0.0020	<0.0020																		
PT	7/28/2023	0.012	<0.0020	<0.0020																		
BED1-DUP	7/28/2023	<0.0020	<0.0020	<0.0020																		
BED1	7/28/2023	<0.0020	<0.0020	<0.0020																		
BED1-DUP	4/6/2023	<0.0020	<0.0020	<0.0020																		
BED1	4/6/2023	<0.0020	<0.0020	<0.0020																		
BED1	1/18/2023	<0.0020	<0.0020	<0.0020																		
BED1	10/18/2022	<0.0020	<0.0020	<0.0020																		
BED1	7/25/2022	<0.0020	<0.0020	<0.0020																		
PT	7/25/2022	0.0099	<0.0020	<0.0020																		

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PRE	3/14/2022	0.052	0.0021 J	0.0077																	
GAC installed 04/26/2022.																					
POST	3/14/2022	0.0088	<0.0020	<0.0020																	
GAC installed 04/26/2022.																					
	7/22/2019	0.0077	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.013	0.0053	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	1/8/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 280																					
BED1	10/4/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/04/2023 - 5yr.																					
PT	7/14/2023	0.056	0.0091	0.0069																	
BED1	7/14/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/31/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/21/2022	<0.0020	<0.0020	<0.0020																	
PT	8/16/2022	0.060	0.0090	0.0063																	
BED1-DUP	8/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/16/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	4/27/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/26/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/26/2021	<0.0020	<0.0020	<0.0020																	
PT	8/2/2021	0.064	0.012	0.0076																	
BED1	8/2/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/30/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/30/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/10/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2020	<0.0020	<0.0020	<0.0020																	
PT	9/1/2020	0.054	0.010	0.0054																	
BED1	9/1/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/7/2020	<0.0020	<0.0020	<0.0020																	
PT	9/13/2019	0.067	0.0097	0.0051																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/13/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/24/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/26/2018	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/16/2018	<0.0020	<0.0020	<0.0020																	
BED1	7/16/2018	<0.0020	<0.0020	<0.0020																	
PT	7/16/2018	0.060	0.011	0.0046																	<0.0040
	1/8/2018	0.049	0.0091	0.004	<0.020	<0.020	<0.0020	0.0036	0.043	0.023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/17/2018.																					
Location: 281																					
BED1	10/10/2023	<0.0020	<0.0020	<0.0020																	
PT	7/5/2023	0.15	<0.0020	<0.0020																	
BED1	7/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/15/2022	<0.0020	<0.0020	<0.0020																	
PT	9/7/2022	0.082	<0.0020	<0.0020																	
BED1	9/7/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/9/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/30/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/30/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/8/2020	<0.0020	<0.0020	<0.0020																	
PT	9/8/2020	0.080	<0.0020	<0.0020																	
BED1	6/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/18/2020	<0.0020	<0.0020	<0.0020																	
PT	9/19/2019	0.075	<0.0020	<0.0020																	
BED1	9/19/2019	<0.0020	<0.0020	<0.0020																	
	1/9/2018	0.07	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.048	0.027	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/14/2019.																					
Location: 282																					
	6/20/2022	0.0021	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	4/21/2021	0.0023	<0.0020	<0.0020																	
	8/22/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0032	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	1/26/2018	0.0024	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 283																					
	4/3/2023	0.0034	<0.0020	<0.0020																	
-DUP	4/3/2023	0.0035	<0.0020	<0.0020																	
	6/8/2021	0.0033	<0.0020	<0.0020																	
	2/2/2018	0.0025	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 284																					
BED1	11/30/2023	<0.0020	<0.0020	<0.0020																	
PT	9/11/2023	0.082	0.0069	0.0031																	
BED1	9/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/7/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 06/07/2023 - 5yr.																					
BED1	2/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2022	<0.0020	<0.0020	<0.0020																	
PT	8/31/2022	0.065	0.0052	0.0025																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/8/2021	<0.0020	<0.0020	<0.0020																	
PT	9/8/2021	0.065	0.0052	0.0037																	
BED1	6/3/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/16/2020	<0.0020	<0.0020	<0.0020																	
PT	9/16/2020	0.067	0.0065	0.0038																	
BED1	6/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/4/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/12/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/30/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/30/2019	0.064	0.0034	0.0035																	
BED1	5/1/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/5/2018	<0.0020	<0.0020	<0.0020																	
PT	8/1/2018	0.074	0.0048 B	0.0032																<0.0040	
BED1	8/1/2018	<0.0020	<0.0020	<0.0020																	
BED1	4/20/2018	<0.0020	<0.0020	<0.0020																	
	2/9/2018	0.19 J	0.0054	0.0027	<0.020	<0.020	<0.0020	0.0036	0.069	0.038	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/23/2018.																					
Location: 285																					
BED1	11/15/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/15/2023 - 5yr.																					
PT	7/14/2023	0.040	0.0032	0.0027																	
BED1	7/14/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/6/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFAUnA	PFAoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/11/2022	<0.0020	<0.0020	<0.0020																	
PT	7/11/2022	0.046	0.0034	0.0025																	
BED1	4/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/14/2021	<0.0020	<0.0020	<0.0020																	
PT	7/14/2021	0.053	0.0041	0.0035																	
BED1	4/13/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/2/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/31/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/31/2020	<0.0020	<0.0020	<0.0020																	
PT	8/31/2020	0.048	0.0037	0.0034																	
BED1	6/18/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/5/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/27/2019	<0.0020	<0.0020	<0.0020																	
PT	8/27/2019	0.038	0.0026	0.0021																	
BED1	5/9/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/11/2019	<0.0020	0.0044	<0.0020																	
BED1	11/14/2018	<0.0020	<0.0020	<0.0020																	
PT	8/23/2018	0.037	0.0034	0.0027																<0.0040	
BED1	8/23/2018	<0.0020	<0.0020	<0.0020																	
-DUP	2/16/2018	0.031	0.003	<0.0020	<0.020	<0.020	<0.0020	0.002	0.028	0.014	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/18/2018.																					
	2/16/2018	0.03	0.003	<0.0020	<0.020	<0.020	<0.0020	0.0021	0.029	0.013	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/18/2018.																					
Location: 286																					
BED1	12/12/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 12/12/2023 - 5yr.																					
PT	9/11/2023	0.067	0.0041	0.012																	
BED2	9/11/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/11/2023	0.0037	<0.0020	<0.0020																	
BED1	9/11/2023	0.0041	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	6/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/21/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/19/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/25/2022	<0.0020	<0.0020	<0.0020																	
PT	7/25/2022	0.077	0.0037	0.012																	
BED1	3/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/7/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/7/2021	<0.0020	<0.0020	<0.0020																	
PT	9/1/2021	0.092	0.0051 J	0.015																	
BED1-DUP	9/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/28/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/20/2019	<0.0020	<0.0020	<0.0020																	
PT	9/20/2019	0.072	0.0037	0.011																	
BED1-DUP	9/20/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/29/2019	<0.0020	<0.0020	<0.0020																	
BED1	12/14/2018	<0.0020	<0.0020	<0.0020																	
PT	12/14/2018	0.078	0.0041	0.0096																<0.0040	
	2/16/2018	0.074	0.0038	0.0086	<0.020	<0.020	0.0038	<0.0020	0.057	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 06/15/2018.																					
Location: 287																					
	6/5/2023	<0.0020	<0.0020	<0.0020																	
	4/19/2021	<0.0020	<0.0020	<0.0020																	
	2/23/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 288																					
BED1	11/27/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/27/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/29/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/29/2023 - 5yr.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/29/2023	0.039	0.013	0.0085																	
Carbon Changeout 08/29/2023 - 5yr.																					
BED1	5/2/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/25/2022	<0.0020	<0.0020	<0.0020																	
PT	8/2/2022	0.037 J	0.014 J	0.0089 J																	
BED1	8/2/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	4/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/18/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/2/2021	<0.0020	<0.0020	<0.0020																	
PT	8/2/2021	0.047	0.018	0.0091																	
BED1	4/22/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/15/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/12/2020	0.044	0.016	0.010																	
BED1	8/12/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/29/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/16/2019	<0.0020	<0.0020	<0.0020																	
PT	7/26/2019	0.061	0.024	0.0096																	
BED1	7/26/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/17/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/5/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2018	<0.0020	<0.0020	<0.0020																	
PT	8/2/2018	0.046	0.013	0.0077																	<0.0040
BED1	8/2/2018	<0.0020	<0.0020	<0.0020																	
	3/9/2018	0.068	0.02	0.013	<0.020	<0.020	0.0024	0.0027	0.048	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/18/2018.																					
Location: 289																					
BED1	10/9/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	7/26/2023	0.0022	0.0032	<0.0020																	
BED1	7/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/4/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/6/2022	<0.0020	<0.0020	<0.0020																	
PT	7/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/5/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/12/2021	<0.0020	<0.0020	<0.0020																	
PT	7/21/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/21/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/28/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/28/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/5/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/22/2020	<0.0020	<0.0020	<0.0020																	
PT	8/25/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/25/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/25/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/23/2019	<0.0020	<0.0020	<0.0020																	
PT	8/2/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/2/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/26/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/26/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/27/2018	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
BED1	9/28/2018	<0.0020	<0.0020	<0.0020																		
PT	9/28/2018	0.0050	0.010	0.0042																	<0.0040	
	3/9/2018	0.02	0.023	0.014	<0.020	<0.020	0.0061	0.002	0.013	0.0089	0.0044	<0.0020	<0.0020	<0.0020	<0.0020							
GAC installed 06/22/2018.																						
Location: 290																						
BED2	10/13/2023	<0.0020	<0.0020	<0.0020																		
BED1	10/13/2023	0.0083	<0.0020	<0.0020																		
BED1	8/2/2023	0.0071	<0.0020	<0.0020																		
PT	8/2/2023	0.043	0.0047	0.0071																		
BED2	8/2/2023	<0.0020	<0.0020	<0.0020																		
BED2	5/2/2023	<0.0020	<0.0020	<0.0020																		
BED1	5/2/2023	0.0045	<0.0020	<0.0020																		
BED2	2/7/2023	<0.0020	<0.0020	<0.0020																		
BED1	2/7/2023	0.0042	<0.0020	<0.0020																		
BED2	11/14/2022	<0.0020	<0.0020	<0.0020																		
BED1	11/14/2022	0.0035	<0.0020	<0.0020																		
BED2	9/6/2022	<0.0020	<0.0020	<0.0020																		

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/6/2022	0.0066	<0.0020	<0.0020																	
PT	9/6/2022	0.054	0.0053	0.0069																	
BED1	6/1/2022	0.0064	<0.0020	<0.0020																	
BED2	6/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/23/2022	0.0025	<0.0020	<0.0020																	
BED2	2/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2021	0.0027	<0.0020	<0.0020																	
BED2	3/2/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/21/2020	0.0032	<0.0020	<0.0020																	
PT	8/17/2020	0.054	0.0057	0.0051																	
BED1	8/17/2020	0.0047	<0.0020	<0.0020																	
BED1	6/26/2020	0.0036	<0.0020	<0.0020																	
PT	9/13/2019	0.061	0.0071	0.0053																	
BED1	9/13/2019	<0.0020	<0.0020	<0.0020																	
BED1	6/28/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/28/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/13/2018	<0.0020	<0.0020	<0.0020																	
PT	12/13/2018	0.050	0.0068	0.0034																	<0.0040
-DUP	3/9/2018	0.047	0.0066	0.0034	<0.020	<0.020	<0.0020	<0.0020	0.036	0.02	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 09/18/2018.																					
	3/9/2018	0.045	0.0068	0.0034	<0.020	<0.020	<0.0020	<0.0020	0.038	0.018	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 09/18/2018.																					
Location: 291																					
	5/3/2021	<0.0020	<0.0020	<0.0020																	
	3/12/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 292																					
	4/25/2022	<0.0020	<0.0020	<0.0020																	
	3/26/2021	<0.0020	<0.0020	<0.0020																	
POST-DUP	3/19/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
	3/19/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
-DUP	3/19/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
POST	3/19/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 293																					
	8/21/2023	<0.0020	<0.0020	<0.0020																	
	5/21/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	8/14/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						0.0099 J
	3/26/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 294																					
	3/26/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 295																					
BED1	10/10/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/10/2023 - 5yr.																					
PT	7/11/2023	0.037	0.0026	<0.0020																	
BED1	7/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/6/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/25/2022	<0.0020	<0.0020	<0.0020																	
PT	8/4/2022	0.040	0.0029	<0.0020																	
BED1	8/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/3/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/3/2021	<0.0020	<0.0020	<0.0020																	
PT	8/3/2021	0.037	0.0031	<0.0020																	
BED1	4/28/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/3/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/14/2020	<0.0020	<0.0020	<0.0020																	
PT	9/14/2020	0.031	0.0029 J	<0.0020																	
BED1	6/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/19/2019	<0.0020	<0.0020	<0.0020																	
PT	9/13/2019	0.028	0.0027	<0.0020																	
BED1	9/13/2019	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/17/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/17/2019	<0.0020	<0.0020	<0.0020																	
BED1	3/22/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/14/2018	<0.0020	<0.0020	<0.0020																	
PT	9/28/2018	0.021	0.0026	<0.0020																	<0.0040
BED1	9/28/2018	<0.0020	<0.0020	<0.0020																	
	3/26/2018	0.024	0.0029	<0.0020	<0.020	<0.020	<0.0020	0.0028	0.024	0.012	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 06/15/2018.																					
Location: 296																					
	4/27/2022	<0.0020	<0.0020	<0.0020																	
-DUP	4/27/2022	<0.0020	<0.0020	<0.0020																	
	3/25/2021	<0.0020	<0.0020	<0.0020																	
	3/28/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 297																					
BED1	10/18/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/18/2023 - 5yr.																					
PT	7/28/2023	0.0053	<0.0020	<0.0020																	
BED1	7/28/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/11/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	7/19/2022	0.029	<0.0020	0.0065																	
BED1	7/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/26/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/19/2021	<0.0020	<0.0020	<0.0020																	
PT	8/19/2021	0.0040	<0.0020	<0.0020																	
BED1	4/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/21/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/13/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/10/2020	<0.0020	<0.0020	<0.0020																	
Split sampling for method comparison.																					
BED1-DUP	8/10/2020	<0.0020	<0.0020	<0.0020																	
PT	8/10/2020	0.0038	<0.0020	<0.0020																	
PT	8/10/2020	0.0031	<0.0020	<0.0020																	
Split sampling for method comparison.																					
BED1	8/10/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/8/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/27/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/11/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/22/2019	<0.0020	<0.0020	<0.0020																	
PT	7/22/2019	0.0038	<0.0020	<0.0020																	
BED1	4/16/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/30/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/7/2018	<0.0020	<0.0020	<0.0020																	
PT	8/3/2018	0.0049	<0.0020	<0.0020																	<0.0040
BED1	8/3/2018	<0.0020	<0.0020	<0.0020																	
	4/19/2018	0.039	0.0042	0.0077																	
NJDEP sampled, added their data to EIM, exceeds criteria, GAC installed by Chemours 05/23/2018.																					
Location: 298																					
	5/2/2022	<0.0020	<0.0020	<0.0020																	
	3/25/2021	<0.0020	<0.0020	<0.0020																	
	4/23/2018	<0.0020	0.002	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020				

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 299																					
	5/7/2021	0.0038	<0.0020	<0.0020																	
	4/23/2018	0.003	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0069	0.0021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 300																					
	6/12/2023	<0.0020	0.0020	<0.0020																	
	3/26/2021	<0.0020	<0.0020	<0.0020																	
	4/23/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 301																					
BED1	10/20/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 01/17/2024 - 5yr.																					
PT	7/19/2023	0.033	0.0058	0.0049																	
BED1	7/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/20/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2022	<0.0020	<0.0020	<0.0020																	
PT	8/18/2022	0.052	0.0041	0.0043																	
BED1	8/18/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/30/2021	<0.0020	<0.0020	<0.0020																	
PT	8/30/2021	0.059	0.0049 J	0.0035																	
BED1	6/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/20/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/7/2020	<0.0020	<0.0020	<0.0020																	
PT	7/23/2020	0.044	0.0037	0.0050																	
BED1	7/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/2/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/1/2019	<0.0020	<0.0020	<0.0020																	
PT	7/8/2019	0.046	0.0032	0.0029																	
BED1	7/8/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	4/3/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/9/2019	<0.0020	<0.0020	<0.0020																	
	4/23/2018	0.051	<0.0020	0.0038	<0.020	<0.020	<0.0020	<0.0020	0.051	0.034	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 10/17/2018.																					
Location: 302																					
PT	8/20/2019	0.034	0.0061	0.0028																	
New well installed (Regulatory Location ID #416). Not qualified so GAC removed 12/05/2019.																					
BED1	8/20/2019	<0.0020	<0.0020	<0.0020																	
New well installed (Regulatory Location ID #416). Not qualified so GAC removed 12/05/2019.																					
BED1	5/21/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	11/27/2018	<0.0020	<0.0020	<0.0020																	
BED1	9/28/2018	<0.0020	0.0034	<0.0020																	
PT	9/28/2018	0.033	0.0031	0.0022																<0.0040	
	4/25/2018	0.04	0.0032	<0.0020	<0.020	<0.020	0.0025	0.002	0.035	0.02	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 06/28/2018.																					
Location: 303																					
BED1	8/17/2023	<0.0020	<0.0020	<0.0020																	
Home is going to be demolished. GAC removed 12/14/2023 at owner's request.																					
PT	8/17/2023	0.023	0.0020	0.0054																	
BED1	5/30/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/14/2023	<0.0020	<0.0020	<0.0020																	
BED2	11/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/14/2022	0.0050	<0.0020	<0.0020																	
PT	8/30/2022	0.023	<0.0020	0.0068																	
BED1	8/30/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/26/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/19/2021	<0.0020	<0.0020	<0.0020																	
PT	8/19/2021	0.027	<0.0020	0.0042																	
BED1	5/14/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/27/2020	<0.0020	<0.0020	<0.0020																	
PT	8/26/2020	0.027	0.0023	0.0042																	
BED1	8/26/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/16/2020	0.0034	<0.0020	<0.0020																	
BED1	2/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	8/26/2019	<0.0020	<0.0020	<0.0020																	
PT	8/26/2019	0.024	<0.0020	0.0036																	
BED1	4/17/2019	<0.0020	<0.0020	<0.0020																	
BED1	2/4/2019	<0.0020	<0.0020	<0.0020																	
PT	2/4/2019	0.018	<0.0020	0.0036																	<0.0040
BED1	11/7/2018	<0.0020	<0.0020	<0.0020																	
	4/25/2018	0.024	0.0035	0.0049	<0.020	<0.020	0.0027	<0.0020	0.014	0.0088	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 09/05/2018.																					
Location: 304																					
	5/25/2022	0.0081	<0.0020	<0.0020																	
	4/26/2021	0.0088	<0.0020	<0.0020																	
	4/30/2018	0.0057	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0046	0.0026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 305																					
	4/30/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 306																					
	3/13/2023	<0.0020	<0.0020	<0.0020																	
	2/28/2022	<0.0020	<0.0020	<0.0020																	
	4/30/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 307																					
POST	4/25/2022	<0.0020	<0.0020	<0.0020																	
PRE	4/25/2022	0.0022	0.0046	<0.0020																	
	3/26/2021	0.0022	<0.0020	<0.0020																	
	4/30/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 308																					
	5/4/2018	0.0064	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0053	0.0026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 309																					
BED1	11/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2023	<0.0020	<0.0020	<0.0020																	
PT	8/17/2023	0.060	0.0056	0.016																	
BED1-DUP	5/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/31/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/14/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/22/2022	<0.0020	<0.0020	<0.0020																	
PT	9/13/2022	0.068	0.0038	0.013																	
BED1	9/13/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/30/2021	<0.0020	<0.0020	<0.0020																	
PT	9/7/2021	0.066	0.0022	0.0066																	
BED1	9/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/8/2020	<0.0020	<0.0020	<0.0020																	
BED1	7/28/2020	<0.0020	<0.0020	<0.0020																	
PT	7/28/2020	0.069	0.0020	0.0071																	
BED1	6/5/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/31/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/15/2019	<0.0020	<0.0020	<0.0020																	
PT	7/19/2019	0.057	<0.0020	0.0032																	
BED1	7/19/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/8/2019	<0.0020	<0.0020	<0.0020																	
PT	1/23/2019	0.066	<0.0020	0.0030																<0.0040	
BED1	1/23/2019	<0.0020	<0.0020	<0.0020																	
BED1	10/30/2018	<0.0020	<0.0020	<0.0020																	
	5/4/2018	0.069	<0.0020	0.0031	<0.020	<0.020	0.0032	0.0024	0.052	0.03	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 09/27/2018.																					
Location: 310																					
BED1	10/4/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 01/25/2024 - 5yr.																					
PT	7/21/2023	0.056	0.018	0.010																	
BED1	7/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/28/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/17/2022	<0.0020	<0.0020	<0.0020																	
PT	8/17/2022	0.059	0.022	0.011																	
BED1	5/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/21/2021	<0.0020	<0.0020	<0.0020																	
PT	10/21/2021	0.045	0.014	0.0085																	
BED1	5/14/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/10/2020	<0.0020	<0.0020	<0.0020																	
PT	9/14/2020	0.024	0.0071 J	0.0042																	
BED1	9/14/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	9/14/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/29/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/4/2020	<0.0020	<0.0020	<0.0020																	
BED1	5/24/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA	
PT	3/28/2019	0.027	0.0089	0.0044																	<0.0040	
BED1	3/28/2019	<0.0020	0.0026	<0.0020																		
	5/4/2018	0.039	0.01	0.0062	<0.020	<0.020	0.0055	0.0057	0.022	0.013	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
GAC installed 09/04/2018.																						
Location: 311																						
	6/1/2022	0.0052	<0.0020	<0.0020																		
-DUP	6/1/2022	0.0053	<0.0020	<0.0020																		
	4/19/2021	0.0039	<0.0020	<0.0020																		
	5/9/2018	0.0021	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0048	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
Location: 312																						
	5/9/2022	<0.0020	<0.0020	<0.0020																		
	3/26/2021	<0.0020	<0.0020	<0.0020																		
	5/14/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020							
Location: 313																						
POST	7/11/2022	<0.0020	<0.0020	<0.0020																		
PRE	7/11/2022	0.0039	<0.0020	<0.0020																		
	4/30/2021	<0.0020	<0.0020	<0.0020																		

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	5/14/2018	0.0033	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.011	0.0049	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 314																					
	4/7/2021	<0.0020	<0.0020	<0.0020																	
	5/14/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 315																					
	6/11/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 316																					
	7/19/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
-DUP	7/19/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 317																					
	6/12/2023	0.0039	<0.0020	<0.0020																	
-DUP	6/12/2023	0.0037	<0.0020	<0.0020																	
	4/26/2021	0.0022	<0.0020	<0.0020																	
	8/6/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0029	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 318																					
	5/9/2022	<0.0020	<0.0020	<0.0020																	
	4/2/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
-DUP	4/2/2021	<0.0020	<0.0020	<0.0020																	
	8/10/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 319																					
POST	5/23/2022	<0.0020	<0.0020	<0.0020																	
PRE	5/23/2022	<0.0020	<0.0020	<0.0020																	
	4/2/2021	0.0087	<0.0020	0.0031																	
PRE	4/2/2021	0.0095	<0.0020	0.0035																	
	8/20/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 320																					
BED1	10/12/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 01/16/2024 - 5yr.																					
PT	7/17/2023	0.060	0.0039	0.0033																	
BED1	7/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/11/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	7/11/2022	0.056	0.0031	0.0031																	
BED1	4/12/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/12/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/19/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/14/2021	<0.0020	<0.0020	<0.0020																	
PT	7/14/2021	0.068	0.0040	0.0049																	
BED1	4/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/1/2020	<0.0020	<0.0020	<0.0020																	
BED1	7/23/2020	<0.0020	<0.0020	<0.0020																	
PT	7/23/2020	0.057	0.0024	0.0026																	
BED1	6/2/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/16/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/2/2019	<0.0020	<0.0020	<0.0020																	
PT	7/1/2019	0.062	0.0037	0.0040																	
BED1	7/1/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/2/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/7/2019	<0.0020	<0.0020	<0.0020																	
	8/20/2018	0.075	0.003	0.0024	<0.020	<0.020	<0.0020	<0.0020	0.049	0.037	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 10/16/2018.																					
Location: 321																					
	6/27/2022	<0.0020	<0.0020	<0.0020																	
	5/10/2021	<0.0020	<0.0020	<0.0020																	
	8/21/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 322																					
	5/9/2022	<0.0020	<0.0020	<0.0020																	
	9/11/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 323																					
	6/27/2022	<0.0020	<0.0020	<0.0020																	
	5/3/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	9/12/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 324																					
BED1	12/18/2023	<0.0020	<0.0020	<0.0020																	
PT	8/23/2023	0.087	0.0057	<0.0020																	
BED1	8/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/2/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/10/2022	<0.0020	<0.0020	<0.0020																	
PT	7/14/2022	0.078	0.0046	<0.0020																	
BED1	7/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/5/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/13/2021	<0.0020	<0.0020	<0.0020																	
PT	7/13/2021	0.061	0.0031	<0.0020																	
BED1	4/1/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2020	<0.0020	<0.0020	<0.0020																	
PT	7/28/2020	0.090	0.0026	<0.0020																	
BED1-DUP	7/28/2020	<0.0020	<0.0020	<0.0020																	
BED1	7/28/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/2/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/1/2019	<0.0020	<0.0020	<0.0020																	
PT	7/8/2019	0.083	<0.0020	<0.0020																	
BED1	7/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/9/2019	<0.0020	<0.0020	<0.0020																	
	9/12/2018	0.081	<0.0020	<0.0020	<0.020	<0.020	<0.0020	0.0024	0.059	0.03	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 11/06/2018.																					
Location: 325																					
	9/12/2018	0.081	<0.0020	<0.0020	<0.020	<0.020	<0.0020	0.0026	0.058	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Permanent bottled water.																					
-DUP	9/12/2018	0.081	<0.0020	<0.0020	<0.020	<0.020	<0.0020	0.0029	0.056	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Permanent bottled water.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 326																					
	7/5/2022	<0.0020	<0.0020	<0.0020																	
	3/25/2021	<0.0020	<0.0020	<0.0020																	
	9/26/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 327																					
BED1	11/20/2023	<0.0020	<0.0020	<0.0020																	
PT	8/21/2023	0.028	<0.0020	<0.0020																	
BED1	8/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2022	<0.0020	<0.0020	<0.0020																	
PT	7/21/2022	0.012	0.0022	<0.0020																	
BED1	7/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/9/2021	<0.0020	<0.0020	<0.0020																	
PT	9/15/2021	0.012	0.0036	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/27/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/2/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/31/2020	<0.0020	<0.0020	<0.0020																	
PT	8/31/2020	0.0061	<0.0020	<0.0020																	
BED1	6/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/13/2019	<0.0020	<0.0020	<0.0020																	
PT	9/10/2019	0.010	0.0020	<0.0020																	
BED1	9/10/2019	<0.0020	<0.0020	<0.0020																	
BED1	5/15/2019	<0.0020	<0.0020	<0.0020																	
BED1	1/7/2019	<0.0020	<0.0020	<0.0020																	
	9/26/2018	0.015	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.019	0.0088	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 12/18/2018.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 328																					
BED1	12/7/2023	<0.0020	<0.0020	<0.0020																	
PT	8/31/2023	0.027	<0.0020	0.0094																	
BED1	8/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/7/2022	<0.0020	<0.0020	<0.0020																	
PT	7/7/2022	0.031	<0.0020	0.0061																	
BED1	4/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/26/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/18/2021	<0.0020	<0.0020	<0.0020																	
PT	8/18/2021	0.043	0.0020	0.0094																	
BED1	6/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/17/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/3/2020	<0.002	<0.002	<0.002																	
PT	8/3/2020	0.026	<0.002	0.0046																	
BED1	6/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/4/2019	<0.0020	<0.0020	<0.0020																	
-DUP	10/3/2018	0.046	<0.0020	0.0047	<0.020	<0.020	<0.0020	<0.0020	0.024	0.011	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 08/08/2019.																					
	10/3/2018	0.045	<0.0020	0.0049	<0.020	<0.020	<0.0020	<0.0020	0.024	0.012	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 08/08/2019.																					
Location: 329																					
	10/11/2018	0.31	0.015	0.055	<0.020	<0.020	<0.0020	0.0074	0.54	0.14	0.047	<0.0020	<0.0020	<0.0020	<0.0020						
Treatment incomplete/in progress - bottled water.																					
Location: 330																					
BED1	10/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/10/2023	<0.0020	<0.0020	<0.0020																	
PT	7/10/2023	0.39	0.016 J	0.063																	
BED1	4/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/10/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/24/2022	<0.0020	<0.0020	<0.0020																	
PT	10/24/2022	0.31	0.018 J	0.054																	
BED1	6/9/2022	0.0035	<0.0020	<0.0020																	
BED2	6/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/6/2021	<0.0020	<0.0020 UJ	<0.0020																	
BED1-DUP	8/4/2021	<0.0020	<0.0020	<0.0020																	
PT	8/4/2021	0.46	0.027	0.083																	
BED1	8/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/12/2021	<0.0020	<0.0020 UJ	<0.0020																	
PT	9/6/2019	0.50 J	0.024 J	0.091 J																	
BED1	9/6/2019	0.0030	<0.0020	<0.0020																	
BED2	6/25/2019	<0.0020	<0.0020	<0.0020																	
BED1	6/25/2019	0.015	<0.0020	<0.0020																	
	10/11/2018	0.41	0.021	0.078	<0.020	<0.020	<0.0020	0.0089	0.65	0.18	0.057	<0.0020	<0.0020	<0.0020	<0.0020						

GAC installed 12/12/2018.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 331																					
	10/25/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0039	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 332																					
	5/23/2022	0.0037	<0.0020	<0.0020																	
	4/19/2021	0.0082	<0.0020	<0.0020																	
	11/7/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 333																					
POST	7/19/2022	<0.0020	<0.0020	<0.0020																	
PRE	7/19/2022	<0.0020	<0.0020	<0.0020																	
	4/30/2021	<0.0020	<0.0020	<0.0020																	
PRE	4/30/2021	<0.0020	<0.0020	<0.0020																	
	11/15/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 334																					
	2/27/2023	<0.0020	<0.0020	<0.0020																	
	4/21/2021	<0.0020	<0.0020	<0.0020																	
	11/27/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 335																					
POST	5/25/2022	<0.0020	<0.0020	<0.0020																	
PRE	5/25/2022	<0.0020	<0.0020	<0.0020																	
	4/26/2021	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
POST	11/29/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PRE	11/29/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 336																					
PRE	4/4/2022	<0.0020	<0.0020	<0.0020																	
POST	4/4/2022	<0.0020	<0.0020	<0.0020																	
	12/3/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 337																					
BED1	10/12/2023	<0.0020	<0.0020	<0.0020																	
PT	7/24/2023	0.041	0.015	0.017																	
BED1	7/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/20/2022	0.033	0.013	0.013																	
BED1	9/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/11/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/9/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2021	<0.0020	<0.0020	<0.0020																	
PT	8/30/2021	0.048	0.020 J	0.024																	
BED1	8/30/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/3/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/3/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/22/2020	<0.0020	<0.0020	<0.0020																	
PT	8/19/2020	0.035	0.011	0.016																	
BED1	8/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/11/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/1/2019	<0.0020	<0.0020	<0.0020																	
PT	7/1/2019	0.037	0.0097	0.011																	
BED1	7/1/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/2/2019	<0.0020	<0.0020	<0.0020																	
	12/3/2018	0.039	0.0093	0.0087	<0.020	<0.020	<0.0020	<0.0020	0.024	0.013	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/19/2019.																					
	12/3/2018	0.037	0.0091	0.0089	<0.020	<0.020	<0.0020	<0.0020	0.023	0.012	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 02/19/2019.																					
Location: 338																					
	5/10/2021	<0.0020	<0.0020	<0.0020																	
	12/4/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 339																					
	12/4/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 340																					
POST	12/4/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PRE	12/4/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 341																					
	5/23/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	4/23/2021	<0.0020	<0.0020	<0.0020																	
	12/5/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 342																					
	6/13/2022	<0.0020	<0.0020	<0.0020																	
	5/12/2021	<0.0020	<0.0020	<0.0020																	
	12/5/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 343																					
BED1	11/15/2023	<0.0020	<0.0020	<0.0020																	
PT	8/29/2023	0.011	<0.0020	<0.0020																	
BED1	8/29/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2022	<0.0020	<0.0020	<0.0020																	
PT	8/22/2022	0.012	<0.0020	<0.0020																	
BED1	8/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/19/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/17/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/21/2021	<0.0020	<0.0020	<0.0020																	
	5/3/2021	0.014	<0.0020	<0.0020																	
GAC installed 07/06/2021.																					
PRE	12/5/2018	0.011	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0081	0.0052	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
POST	12/5/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 344																					
POST	2/27/2023	<0.0020	<0.0020	<0.0020																	
PRE	2/27/2023	<0.0020	<0.0020	<0.0020																	
POST	1/31/2022	<0.0020	<0.0020	<0.0020																	
PRE	1/31/2022	<0.0020	<0.0020	<0.0020																	
POST	12/5/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PRE	12/5/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 345																					
	12/5/2018	0.027	0.013	0.0096	<0.020	<0.020	0.01	0.0077	0.019	0.01	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Declined treatment offer.																					
Location: 346																					
	6/1/2022	<0.0020	<0.0020	<0.0020																	
	4/26/2021	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	12/6/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 347																					
	6/13/2022	0.0027	<0.0020	<0.0020																	
	5/3/2021	0.0050	<0.0020	<0.0020																	
	12/6/2018	0.012	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.022	0.0077	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 348																					
	3/27/2023	<0.0020	<0.0020	<0.0020																	
	6/20/2022	<0.0020	<0.0020	<0.0020																	
-DUP	6/20/2022	<0.0020	<0.0020	<0.0020																	
	12/6/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 349																					
	12/6/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 350																					
	7/19/2022	<0.0020	<0.0020	<0.0020																	
	5/13/2021	<0.0020	<0.0020	<0.0020																	
	12/7/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 351																					
	7/19/2022	<0.0020	<0.0020	<0.0020																	
	5/13/2021	<0.0020	<0.0020	<0.0020																	
	12/7/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 352																					
	12/7/2018	0.021	0.049	<0.0020	<0.020	<0.020	<0.0020	0.0041	0.041	0.013	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Barn well not a potable well, treatment not offered.																					
Location: 353																					
	5/1/2023	<0.0020	<0.0020	<0.0020																	
	5/7/2021	<0.0020	<0.0020	<0.0020																	
	12/10/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 354																					
	7/19/2022	<0.0020	<0.0020	<0.0020																	
-DUP	7/19/2022	<0.0020	<0.0020	<0.0020																	
	5/21/2021	<0.0020	<0.0020	<0.0020																	
	12/10/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 355																					
POST	6/6/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PRE	6/6/2022	<0.0020	<0.0020	<0.0020																	
POST	4/26/2021	<0.0020	<0.0020	<0.0020																	
PRE	4/26/2021	<0.0020	<0.0020	<0.0020																	
PRE	12/10/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
POST	12/10/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 356																					
BED1	10/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/18/2023	<0.0020	<0.0020	<0.0020																	
PT	7/18/2023	0.015	<0.0020	<0.0020																	
BED1	4/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/18/2022	<0.0020	<0.0020	<0.0020																	
-DUP	5/25/2022	0.014	<0.0020	<0.0020																	
GAC installed 08/16/2022.																					
	5/25/2022	0.014	<0.0020	<0.0020																	
GAC installed 08/16/2022.																					
	4/21/2021	0.0053	<0.0020	<0.0020																	
	12/11/2018	0.004	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0034	0.0022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 357																					
PRE	7/28/2022	<0.0020	<0.0020	<0.0020																	
POST	7/28/2022	<0.0020	<0.0020	<0.0020																	
	4/21/2021	<0.0020	<0.0020	<0.0020																	
	12/11/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 358																					
BED1	10/23/2023	<0.0020	<0.0020	<0.0020																	
PT	7/24/2023	0.031 J	0.0033 J	0.0029 J																	
BED1	7/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/2/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/14/2022	<0.0020	<0.0020	<0.0020																	
PT	10/14/2022	0.037	0.0038	0.0042																	
BED1	5/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/22/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/19/2020	<0.0020	<0.0020	<0.0020																	
PT	8/19/2020	0.029	0.0044	0.0026																	
BED1	6/12/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/3/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/8/2019	<0.0020	<0.0020	<0.0020																	
PT	7/8/2019	0.040	0.0033	0.0034																	
BED1	4/2/2019	<0.0020	<0.0020	<0.0020																	
	12/11/2018	0.018	0.0027	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.018	0.0071	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/13/2019.																					
Location: 359																					
BED2	1/28/2021	<0.0020	<0.0020	<0.0020																	
GAC removed 11/30/2021 at owner's request. Home demolished for warehouse development. Well decommissioned according to NJ Data Miner.																					
BED1	1/28/2021	0.010	<0.0020	<0.0020																	
GAC removed 11/30/2021 at owner's request. Home demolished for warehouse development. Well decommissioned according to NJ Data Miner.																					
BED2	10/15/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/15/2020	0.019	<0.0020	<0.0020																	
BED1	8/12/2020	0.0032	<0.0020	<0.0020																	
PT	8/12/2020	0.089	<0.0020	0.0038																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/4/2020	0.0068	<0.0020	<0.0020																	
BED1	1/23/2020	0.0049	<0.0020	<0.0020																	
BED1	10/7/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/2/2019	<0.0020	<0.0020	<0.0020																	
PT	7/2/2019	0.083	<0.0020	0.0020																	
BED1	4/2/2019	<0.0020	<0.0020	<0.0020																	
	12/11/2018	0.067	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.071	0.042	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/29/2019.																					
Location: 360																					
	9/26/2022	<0.0020	<0.0020	<0.0020																	
	5/25/2021	<0.0020	<0.0020	<0.0020																	
	12/13/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 361																					
BED1	11/29/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/13/2023	<0.0020	<0.0020	<0.0020																	
PT	9/13/2023	0.046	0.047	0.039																	
BED1	6/15/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/20/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/7/2022	<0.0020	<0.0020	<0.0020																	
PT	9/7/2022	0.047	0.035	0.035																	
BED1	6/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/30/2021	<0.0020	<0.0020	<0.0020																	
PT	9/1/2021	0.10	0.037	0.044																	
BED1	9/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/7/2020	<0.0020	<0.0020	<0.0020																	
PT	8/4/2020	0.062 J	0.031 J	0.022 J																	
BED1	8/4/2020	<0.002	<0.002	<0.002																	
BED1	1/20/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/7/2019	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	12/13/2018	0.08	0.047	0.038	<0.020	<0.020	0.003	0.0025	0.044	0.025	0.0034	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 08/05/2019.																					
Location: 362																					
	5/10/2021	0.0048	<0.0020	<0.0020																	
	12/14/2018	0.0055	0.0022	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0035	0.0022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 363																					
	9/12/2022	<0.0020	<0.0020	<0.0020																	
	8/2/2021	<0.0020	<0.0020	<0.0020																	
	12/14/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
-DUP	12/14/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 364																					
	12/14/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 365																					
POST	12/20/2018	<0.0020	<0.0020	0.0069	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.002	<0.0020	<0.0020	<0.0020						
PRE	12/20/2018	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 366																					
	3/23/2023	<0.0020	<0.0020	<0.0020																	
-DUP	3/23/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	3/28/2022	<0.0020	<0.0020	<0.0020																	
	1/3/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 367																					
	5/8/2023	<0.0020	<0.0020	<0.0020																	
	4/23/2021	<0.0020	<0.0020	<0.0020																	
-DUP	4/23/2021	<0.0020	<0.0020	<0.0020																	
	1/7/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 368																					
	4/11/2022	<0.0020	<0.0020 UJ	<0.0020																	
	1/9/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 369																					
BED1	10/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/5/2023	<0.0020	<0.0020	<0.0020																	
PT	7/5/2023	0.0041	0.0047	0.0025																	
BED1	4/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/4/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/6/2022	<0.0020	<0.0020	<0.0020																	
PT	7/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/1/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/6/2021	<0.0020	<0.0020	<0.0020																	
PT	7/6/2021	0.0038 J	0.0026	<0.0020 UJ																	
BED1	4/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	7/28/2020	<0.0020	<0.0020	<0.0020																	
PT	7/28/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/3/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/20/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/1/2019	<0.0020	<0.0020	<0.0020																	
BED1	7/1/2019	<0.0020	<0.0020	<0.0020																	
PT	7/1/2019	<0.0020	<0.0020	<0.0020																	
	1/11/2019	0.06	0.028	0.018	<0.020	<0.020	0.0062	0.0036	0.058	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/22/2019.																					
Location: 370																					
	1/15/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PRE	1/15/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 371																					
	1/15/2019	0.021	0.0021	0.0043	<0.020	<0.020	<0.0020	<0.0020	0.011	0.0068	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Declined treatment offer.																					
Location: 372																					
	4/10/2023	<0.0020	<0.0020	<0.0020																	
	3/21/2022	<0.0020	<0.0020	<0.0020																	
	1/15/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
-DUP	1/15/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 373																					
	12/20/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
-DUP	12/20/2022	<0.0020	<0.0020	<0.0020																	
	1/18/2019	<0.0020	0.0044	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.012	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 374																					
-DUP	9/19/2023	<0.0020	<0.0020	<0.0020																	
	9/19/2023	<0.0020	<0.0020	<0.0020																	
	3/28/2022	<0.0020	<0.0020	<0.0020																	
	1/29/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 375																					
	7/11/2022	<0.0020	<0.0020	<0.0020																	
	5/13/2021	<0.0020	<0.0020	<0.0020																	
	2/1/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 376																					
	2/4/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 377																					
	2/4/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
-DUP	2/4/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 378																					
BED1	11/29/2023	<0.0020	<0.0020	<0.0020																	
PT	9/6/2023	0.10	0.018	0.039																	
BED1	9/6/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/25/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/25/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	2/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/24/2022	<0.0020	<0.0020	<0.0020																	
PT	7/25/2022	0.064	0.011	0.037																	
BED1	7/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/7/2021	<0.0020	<0.0020	<0.0020																	
PT	7/7/2021	0.060	0.0083	0.033																	
BED1	4/7/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	4/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2020	<0.0020	<0.0020	<0.0020																	
BED1	7/28/2020	<0.0020	<0.0020	<0.0020																	
PT	7/28/2020	0.046	0.0065	0.018																	
BED1	6/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/11/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2019	<0.0020	<0.0020	<0.0020																	
BED1	9/3/2019	<0.0020	<0.0020	<0.0020																	
PT	9/3/2019	0.081	0.016	0.044																	
	2/7/2019	0.22	0.013	0.057	<0.020	<0.020	0.0085	0.0035	0.19	0.11	0.0028	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/26/2019.																					
Location: 379																					
BED1	10/17/2023	<0.0020	<0.0020	<0.0020																	
PT	8/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/25/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/24/2022	<0.0020	<0.0020	<0.0020																	
PT	8/3/2022	0.0022	<0.0020	<0.0020																	
BED1	8/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/20/2021	<0.0020	<0.0020	<0.0020																	
PT	7/20/2021	0.0064	<0.0020	<0.0020																	
BED1	4/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/20/2020	<0.0020	<0.0020	<0.0020																	
PT	8/19/2020	0.0099	<0.0020	<0.0020																	
BED1	8/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/12/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/4/2020	<0.0020	<0.0020	<0.0020																	
BED1	7/3/2019	<0.0020	<0.0020	<0.0020																	
PT	7/3/2019	0.0026	<0.0020	<0.0020																	
	2/7/2019	0.014	<0.0020	0.0031	<0.020	<0.020	<0.0020	<0.0020	0.01	0.0065	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/01/2019.																					
Location: 380																					
BED1	11/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/24/2023	<0.0020	<0.0020	<0.0020																	
PT	7/24/2023	0.036	0.0020	0.0021																	
BED1	4/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/7/2022	<0.0020	<0.0020	<0.0020																	
PT	8/29/2022	0.045	0.0026	<0.0020																	
BED1	8/29/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/11/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/15/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/2/2021	<0.0020	<0.0020	<0.0020																	
PT	9/2/2021	0.058	0.0033 J	0.0035																	
BED1	6/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/4/2020	<0.0020	<0.0020	<0.0020																	
PT	8/26/2020	0.057	0.0028	0.0021																	
BED1	8/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/10/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/16/2019	<0.0020	<0.0020	<0.0020																	
PT	7/22/2019	0.062	0.0030	0.0033																	
BED1	7/22/2019	<0.0020	<0.0020	<0.0020																	
BED1	4/9/2019	<0.0020	<0.0020	<0.0020																	
POST	2/7/2019	0.067	0.0029	0.0034	<0.020	<0.020	<0.0020	<0.0020	0.045	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/27/2019.																					
PRE	2/7/2019	0.072	0.0029	0.0036	<0.020	<0.020	<0.0020	<0.0020	0.048	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 03/27/2019.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 381																					
	2/11/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 382																					
POST	3/21/2022	<0.0020	<0.0020	<0.0020																	
PRE	3/21/2022	<0.0020	<0.0020	<0.0020																	
POST	2/11/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PRE	2/11/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 383																					
	7/5/2022	<0.0020	<0.0020	<0.0020																	
	4/30/2021	<0.0020	<0.0020	<0.0020																	
-DUP	4/30/2021	<0.0020	<0.0020	<0.0020																	
PRE	2/14/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
POST	2/14/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 384																					
BED1	11/28/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/28/2023	<0.0020	<0.0020	<0.0020																	
PT	9/6/2023	0.046	0.0032	0.0062																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/6/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/13/2022	<0.0020	<0.0020	<0.0020																	
PT	9/13/2022	0.047	0.0021	0.0058																	
BED1	4/19/2022	<0.0020	<0.0020	<0.0020																	
	2/15/2019	0.061	0.004	0.005	<0.020	<0.020	0.0033	<0.0020	0.039	0.022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 01/06/2022.																					
Location: 385																					
PRE	11/30/2022	<0.0020	<0.0020	<0.0020																	
POST	11/30/2022	<0.0020	<0.0020	<0.0020																	
POST	8/11/2021	<0.0020	<0.0020	<0.0020																	
PRE	8/11/2021	<0.0020	<0.0020	<0.0020																	
	2/15/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 386																					
	9/12/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	8/4/2021	<0.0020	<0.0020	<0.0020																	
	2/26/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 387																					
	2/26/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 388																					
BED1	11/1/2023	<0.0020	<0.0020	<0.0020																	
PT	8/21/2023	0.047	0.0094	0.0074																	
BED1	8/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/14/2022	<0.0020	<0.0020	<0.0020																	
PT	9/14/2022	0.037	0.023	0.0040																	
BED1	6/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/21/2021	<0.0020	<0.0020	<0.0020																	
PT	7/21/2021	0.039	0.0053	0.0055																	
BED1	4/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/11/2021	<0.0020	<0.0020	<0.0020																	
PT	8/26/2020	0.062	0.035	0.0080																	
BED1	8/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/3/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/21/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/2/2019	<0.0020	<0.0020	<0.0020																	
PT	7/3/2019	0.056	0.011	0.0041																	
BED1	7/3/2019	<0.0020	<0.0020	<0.0020																	
	2/26/2019	0.073	0.013	0.0074	<0.020	<0.020	0.0037	0.0036	0.043	0.023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/08/2019.																					
Location: 389																					
	5/2/2022	<0.0020	<0.0020	<0.0020																	
	3/6/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 390																					
BED1	11/6/2023	<0.0020	<0.0020	<0.0020																	
PT	7/18/2023	0.078	<0.0020	0.0086																	
BED1	7/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/11/2022	<0.0020	<0.0020	<0.0020																	
PT	7/20/2022	0.078	<0.0020	0.0074																	
BED1-DUP	7/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/12/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/19/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/2/2021	<0.0020	<0.0020	<0.0020																	
PT	8/2/2021	0.10	<0.0020	0.0070																	
BED1	5/5/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	5/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2020	<0.0020	<0.0020	<0.0020																	
PT	9/9/2020	0.082	<0.0020	0.0087																	
BED1	9/9/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/19/2020	<0.0020	<0.0020	<0.0020																	
BED1	2/26/2020	<0.0020	<0.0020	<0.0020																	
BED1	11/20/2019	<0.0020	<0.0020	<0.0020																	
PT	9/19/2019	0.094	<0.0020	0.0066																	
BED1	9/19/2019	<0.0020	<0.0020	<0.0020																	
	3/6/2019	0.13	0.0023	0.017	<0.020	<0.020	<0.0020	<0.0020	0.072	0.031	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 04/23/2019.																					
Location: 391																					
BED1	12/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/13/2023	<0.0020	<0.0020	<0.0020																	
PT	9/13/2023	0.049	0.0058	0.013																	
BED1	6/20/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2022	<0.0020 UJ	<0.0020	<0.0020 UJ																	
PT	7/6/2022	0.055	0.0045 J	0.012																	
BED1	7/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/9/2021	<0.0020	<0.0020	<0.0020																	
PT	9/9/2021	0.070	0.0050	0.012																	
BED1	5/26/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2020	<0.0020	<0.0020	<0.0020																	
PT	9/22/2020	0.071	0.0059	0.014																	
BED1	9/22/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/13/2020	<0.0020	<0.0020	<0.0020																	
PT	7/1/2019	0.10	0.0058	0.0073																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/1/2019	<0.0020	<0.0020	<0.0020																	
	3/8/2019	0.099	0.014	0.011	<0.020	<0.020	0.0043	0.0024	0.099	0.063	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 05/17/2019.																					
Location: 392																					
	3/20/2019	0.1	0.02	0.022	<0.020	<0.020	0.0044	0.0085	0.11	0.052	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Treatment incomplete/in progress - declined bottled water.																					
Location: 393																					
BED1	10/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/31/2023	<0.0020	<0.0020	<0.0020																	
PT	7/31/2023	0.045	<0.0020	<0.0020																	
BED1	4/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/30/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/15/2022	<0.0020	<0.0020	<0.0020																	
PT	8/15/2022	0.043	<0.0020	<0.0020																	
BED1	5/11/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/15/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/1/2021	<0.0020	<0.0020	<0.0020																	
PT	9/1/2021	0.047	<0.0020	<0.0020																	
BED1	6/14/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/14/2020	<0.0020	<0.0020	<0.0020																	
PT	9/14/2020	0.039	<0.0020	<0.0020																	
BED1	6/24/2020	<0.0020	<0.0020	<0.0020																	
BED1	3/6/2020	<0.0020	<0.0020	<0.0020																	
BED1	12/12/2019	<0.0020	<0.0020	<0.0020																	
	4/16/2019	0.032	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.052	0.019	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 06/20/2019.																					
Location: 394																					
	4/17/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 395																					
	5/1/2019	0.18	<0.0020	0.016	<0.020	<0.020	<0.0020	<0.0020	0.13	0.091	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Declined treatment offer.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 396																					
	5/9/2019	0.04	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.05	0.027	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Treatment incomplete/in progress - bottled water.																					
Location: 397																					
	5/9/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 398																					
BED1	12/6/2023	<0.0020	<0.0020	<0.0020																	
PT	9/11/2023	0.083	0.0024	<0.0020																	
BED1	9/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/20/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2022	<0.0020	<0.0020	<0.0020																	
PT	8/25/2022	0.074	<0.0020	<0.0020																	
BED1	8/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/13/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	1/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/25/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/16/2021	<0.0020	<0.0020	<0.0020																	
PT	8/16/2021	0.084	0.0026	<0.0020																	
BED1	5/17/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/24/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/5/2020	<0.0020	<0.0020	<0.0020																	
PT	7/23/2020	0.11	0.0022	<0.0020																	
BED1	7/23/2020	<0.0020	<0.0020	<0.0020																	
BED1	6/2/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/16/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/2/2019	0.0028	<0.0020	<0.0020																	
-DUP	5/16/2019	0.087	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.054	0.031	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 07/29/2019.																					
	5/16/2019	0.089	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.052	0.031	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 07/29/2019.																					
Location: 399																					
	6/13/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	4/27/2021	<0.0020	<0.0020	<0.0020																	
	5/16/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0055	<0.0029	<0.0020						
Location: 400																					
	6/19/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 401																					
	6/2/2021	<0.0020	<0.0020	<0.0020																	
	7/22/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
-DUP	7/22/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 402																					
	7/22/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 403																					
BED1	11/15/2023	<0.0020	<0.0020	<0.0020																	
PT	8/2/2023	0.26	0.020	0.025																	
BED1	8/2/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/9/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/10/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/10/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/2/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
PT	8/2/2022	0.26 J	0.022 J	0.023 J																	
BED1	8/2/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	4/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2021	<0.0020	<0.0020	<0.0020																	
PT	8/17/2021	0.28	0.025	0.024																	
BED1	5/19/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/13/2020	<0.0020	<0.0020	<0.0020																	
BED1	8/6/2020	<0.0020	<0.0020	<0.0020																	
PT	8/6/2020	0.33	0.082	0.035																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/9/2020	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/17/2020	<0.0020	<0.0020	<0.0020																	
BED1	1/17/2020	<0.0020	<0.0020	<0.0020																	
	7/31/2019	0.24	0.021	0.018	<0.020	<0.020	0.0031	0.0080	0.17	0.11 J	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
GAC installed 10/25/2019.																					
Location: 404																					
BED1	10/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/26/2023	<0.0020	<0.0020	<0.0020																	
PT	7/26/2023	0.048	0.0029	0.0051																	
BED1	5/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/29/2022	<0.0020	<0.0020	<0.0020																	
PT	8/29/2022	0.047	0.0031	0.0049																	
BED1	5/17/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/22/2021	<0.0020	<0.0020	<0.0020																	
PT	9/16/2021	0.050	0.0021	0.0042																	
BED1	9/16/2021	<0.0020	<0.0020	<0.0020																	
	8/8/2019	0.059	0.0029	0.0042	<0.020	<0.020	<0.0020	0.0023	0.044	0.029	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					<0.0040	
GAC installed 06/03/2021.																					
Location: 405																					
	6/13/2022	<0.0020	<0.0020	<0.0020																	
	5/10/2021	<0.0020	<0.0020	<0.0020																	
	8/20/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 406																					
	7/5/2022	<0.0020	<0.0020	<0.0020																	
	5/25/2021	<0.0020	<0.0020	<0.0020																	
	8/26/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020					
Location: 407																					
	3/27/2023	<0.0020	<0.0020	<0.0020																	
-DUP	3/27/2023	<0.0020	<0.0020	<0.0020																	
	8/2/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	9/4/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						<0.0040
Location: 408																					
	6/5/2023	<0.0020	<0.0020	<0.0020																	
	5/12/2021	<0.0020	<0.0020	<0.0020																	
	9/12/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 409																					
	6/20/2022	<0.0020	<0.0020	<0.0020																	
	4/27/2021	<0.0020	<0.0020	<0.0020																	
	9/12/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 410																					
	4/27/2021	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
	9/12/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 411																					
	7/5/2022	<0.0020	<0.0020	<0.0020																	
	4/30/2021	<0.0020	<0.0020	<0.0020																	
	9/12/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 412																					
	9/20/2019	0.0059	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.025	0.0068	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 413																					
	4/4/2022	<0.0020	<0.0020	<0.0020																	
	9/20/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 414																					
	6/5/2023	<0.0020	<0.0020	<0.0020																	
	5/13/2021	<0.0020	<0.0020	<0.0020																	
	9/20/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0071	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 415																					
	5/16/2022	<0.0020	<0.0020	<0.0020																	
POST-DUP	9/20/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
PRE	9/20/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
POST	9/20/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 416																					
	5/8/2023	<0.0020	<0.0020	<0.0020																	
	9/20/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 417																					
	4/10/2023	<0.0020	<0.0020	<0.0020																	
	3/14/2022	<0.0020	<0.0020	<0.0020																	
	10/1/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020						
Location: 418																					
	10/28/2019	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040 UJ	<0.0020
Location: 419																					
BED1	10/2/2023	0.0078	<0.0020	<0.0020																	
BED2	10/2/2023	<0.0020	<0.0020	<0.0020																	
BED2	7/10/2023	<0.0020	<0.0020	<0.0020																	
PT	7/10/2023	0.033 J	<0.0020	<0.0020																	
BED1	7/10/2023	0.0080	<0.0020	<0.0020																	
BED2	4/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2023	0.0075	<0.0020	<0.0020																	
BED1	1/4/2023	0.0050	<0.0020	<0.0020																	
BED2	1/4/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/4/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/12/2022	0.0027	<0.0020	<0.0020																	
BED2	7/12/2022	<0.0020	<0.0020	<0.0020																	
PT	7/12/2022	0.033 J	<0.0020	<0.0020																	
BED1	4/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/20/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/3/2021	<0.0020	<0.0020	<0.0020																	
PT	8/3/2021	0.028	<0.0020	<0.0020																	
BED1	4/30/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/22/2020	<0.0020	<0.0020	<0.0020																	
	11/20/2019	0.029	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.036	0.023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.026	0.022	0.011 J	<0.0020
GAC installed 09/15/2020.																					
Location: 420																					
	6/12/2023	<0.0020	<0.0020	<0.0020																	
	2/28/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020
Old address updated to new address.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 421																					
BED1-DUP	11/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2023	<0.0020	<0.0020	<0.0020																	
PT	9/6/2023	0.064	<0.0020	0.0051																	
BED1	9/6/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/17/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/8/2022	<0.0020	<0.0020	<0.0020																	
PT	8/8/2022	0.057	<0.0020	0.0042																	
BED1	4/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/7/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	11/22/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/13/2021	<0.0020	<0.0020	<0.0020																	
PT	9/13/2021	0.061	<0.0020	0.0033																	
	2/28/2020	0.057	<0.0020	0.0023	<0.020	<0.020	<0.0020	<0.0020	0.048	0.023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.030	0.014	<0.0040	<0.0020
GAC installed 06/15/2021.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 422																					
	3/2/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0036 J	<0.0040	<0.0020
Home demolished for warehouse development. Well decommissioned according to NJ Data Miner.																					
Location: 423																					
BED1	10/20/2023	<0.0020	<0.0020	<0.0020																	
PT	7/27/2023	0.043	0.0054	0.0072																	
BED1-DUP	7/27/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/27/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/24/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/2/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/2/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/3/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/25/2022	<0.0020	<0.0020	<0.0020																	
PT	8/25/2022	0.048	0.0049	0.0063																	
BED1	5/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	11/8/2021	<0.0020	<0.0020	<0.0020																	
PT	8/23/2021	0.069	0.0071	0.0076																	
BED1	8/23/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/15/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/20/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/20/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/6/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/6/2020	<0.0020	<0.0020	<0.0020																	
	3/3/2020	0.031	<0.0020	0.0047	<0.020	<0.020	<0.0020	<0.0020	0.024	0.015	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.022	0.014	<0.0040	<0.0020
GAC installed 09/10/2020.																					
Location: 424																					
	5/8/2023	<0.0020	<0.0020	<0.0020																	
	3/3/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020
Location: 425																					
	6/19/2023	<0.0020	<0.0020	<0.0020																	
-DUP	6/19/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	3/3/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020
Location: 426																					
	6/5/2023	<0.0020	<0.0020	<0.0020																	
	8/4/2021	<0.0020	<0.0020	<0.0020																	
	3/3/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020
Location: 427																					
BED1	10/20/2023	<0.0020	<0.0020	<0.0020																	
PT	7/31/2023	0.026	<0.0020	0.0028																	
BED1	7/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/14/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2022	<0.0020	<0.0020	<0.0020																	
PT	9/6/2022	0.041	<0.0020	0.0049																	
BED1	9/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/1/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/7/2021	<0.0020	<0.0020	<0.0020																	
PT	8/30/2021	0.058	0.0067 J	0.0082																	
BED1	8/30/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/12/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/1/2020	<0.0020	<0.0020	<0.0020																	
BED1	10/1/2020	<0.0020	<0.0020	<0.0020																	
	3/5/2020	0.028	<0.0020	0.0031	<0.020	<0.020	<0.0020	<0.0020	0.024	0.012	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.021	0.014	<0.0040	<0.0020
GAC installed 08/27/2020.																					
Location: 428																					
BED1	10/5/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/05/2023 - results driven.																					
BED2	7/5/2023	0.0034	<0.0020	<0.0020																	
BED1-DUP	7/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/5/2023	0.0049 J	<0.0020	<0.0020																	
PT	7/5/2023	0.026	<0.0020	<0.0020																	
BED1	4/4/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/23/2023	0.0021	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	1/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/2/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/17/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2022	<0.0020	<0.0020	<0.0020																	
PT	8/17/2022	0.022	<0.0020	<0.0020																	
BED1	5/17/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/10/2021	<0.0020	<0.0020	<0.0020																	
	3/5/2020	0.022	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.020	0.010	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.019	0.011	<0.0040	<0.0020
GAC installed 08/26/2021.																					
Location: 429																					
	3/5/2020	0.029	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.020	0.011	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.016	0.0094	<0.0040	<0.0020
Home demolished for warehouse development. Well decommissioned according to NJ Data Miner. Permanent bottled water stopped.																					
Location: 430																					
	3/5/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020
Home demolished for warehouse development. Well decommissioned according to NJ Data Miner.																					
Location: 431																					
	6/24/2021	<0.0020	<0.0020	<0.0020																	
Home demolished for warehouse development. Well decommissioned according to NJ Data Miner.																					
	3/6/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 432																					
	6/24/2021	<0.0020	<0.0020	<0.0020																	
Home demolished for warehouse development. Well decommissioned according to NJ Data Miner.																					
	3/6/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020
Location: 433																					
POST	3/28/2022	<0.0020	<0.0020	<0.0020																	
PRE	3/28/2022	<0.0020	<0.0020	<0.0020																	
POST	3/9/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020
PRE	3/9/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020
Location: 434																					
BED1	11/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/24/2022	<0.0020	<0.0020	<0.0020																	
PT	8/24/2022	0.0075	0.0058	0.0032																	
BED1	5/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/6/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/6/2021	<0.0020	<0.0020	<0.0020																	
PT	7/6/2021	0.043	0.026	0.021																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	4/6/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/1/2020	<0.0020	<0.0020	<0.0020																	
	3/9/2020	0.025	0.016	0.0099	<0.020	<0.020	<0.0020	<0.0020	0.015	0.0099	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.017	0.012	<0.0040	<0.0020
GAC installed 09/01/2020.																					
Location: 435																					
BED1	11/13/2023	<0.0020	<0.0020	<0.0020																	
PT	9/12/2023	0.059	0.0037	0.014																	
BED1	9/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/20/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/27/2022	<0.0020	<0.0020	<0.0020																	
PT	9/27/2022	0.040	<0.0020	0.0074																	
BED1	6/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/6/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/6/2021	<0.0020	<0.0020	<0.0020																	
PT	7/16/2021	0.050	<0.0020	0.0077																	
BED1	7/16/2021	<0.0020	<0.0020	<0.0020																	
	3/10/2020	0.069	0.0044	0.014	<0.020	<0.020	<0.0020	<0.0020	0.061	0.034	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.051	0.027	<0.0040	<0.0020
GAC installed 06/30/2021.																					
Location: 436																					
BED1	12/11/2023	<0.0020	<0.0020	<0.0020																	
PT	9/19/2023	0.043	<0.0020	0.0050																	
BED1	9/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/9/2022	<0.0020	<0.0020	<0.0020																	
PT	8/9/2022	0.038	<0.0020	0.0020																	
BED1	5/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/30/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/30/2021	0.052	<0.0020	<0.0020																	
BED1	6/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/5/2021	<0.0020	<0.0020	<0.0020																	
	3/10/2020	0.051	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.034	0.016	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.021	0.010	<0.0040	<0.0020
GAC installed 11/06/2020.																					
Location: 437																					
	3/10/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020
Location: 438																					
	5/8/2023	<0.0020	<0.0020	<0.0020																	
-DUP	5/8/2023	<0.0020	<0.0020	<0.0020																	
	3/19/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020
-DUP	3/19/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0020	<0.0020	<0.0040	<0.0020
Location: 439																					
BED1	10/3/2023	<0.0020	<0.0020	<0.0020																	
PT	7/5/2023	0.033	<0.0020	0.011																	
BED1	7/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/10/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/13/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/25/2022	<0.0020	<0.0020	<0.0020																	
PT	7/25/2022	0.037	<0.0020	0.012																	
BED1	4/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/26/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/29/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/18/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/18/2021	<0.0020	<0.0020	<0.0020																	
PT	8/18/2021	0.041	<0.0020	0.013																	
BED1	5/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/3/2020	<0.0020	<0.0020	<0.0020																	
	3/20/2020	0.039	<0.0020	0.0080	<0.020	<0.020	<0.0020	<0.0020	0.033	0.021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.028	0.019	<0.0040	<0.0020
GAC installed 09/08/2020.																					
Location: 440																					
	5/10/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	3/20/2020	<0.0020	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0040	<0.0020
Location: 441																					
BED1	10/11/2023	<0.0020	<0.0020	<0.0020																	
PT	7/18/2023	0.098	0.14	0.013																	
BED1	7/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/2/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/17/2022	<0.0020	<0.0020	<0.0020																	
PT	8/17/2022	0.11	0.19	0.012																	
BED1	5/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/13/2021	<0.0020	<0.0020	<0.0020																	
PT	7/20/2021	0.12	0.16	0.013																	
BED1	7/20/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	4/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/22/2021	<0.0020	<0.0020	<0.0020																	
	3/23/2020	0.11	0.11 J	0.0098	<0.020	<0.020	<0.0020	0.0049	0.041	0.021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.024	0.017	<0.0040	<0.0020
GAC installed 12/10/2020.																					
Location: 442																					
	5/12/2021	0.0037	<0.0020	<0.0020																	
	3/23/2020	0.0032	<0.0020	<0.0020	<0.020	<0.020	<0.0020	<0.0020	0.0041	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0028	<0.0020	<0.0040	<0.0020
Location: 443																					
PT	7/25/2022	0.052 J	<0.0020 UJ	0.0033 J																	
BED1	7/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/7/2021	<0.0020	<0.0020	<0.0020																	
PT	7/7/2021	0.049	<0.0020	<0.0020																	
BED1	4/9/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/21/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
-DUP	2/6/2020	0.0330	<0.0014	0.0011	<0.0037	<0.0037	0.0011	0.0022	0.0545	0.0301	<0.00093	<0.0019	<0.0019	<0.0019	<0.0019			0.0446		<0.0056	
Veolia sampled, added their data to EIM with branched and linear summed. GAC installed by Chemours 11/13/2020.																					
	2/6/2020	0.0311	<0.0014	<0.00093	<0.0037	<0.0037	0.0011	0.0022	0.0517	0.0287	<0.00093	<0.0019	<0.0019	<0.0019	<0.0019			0.0415		<0.0056	
Veolia sampled, added their data to EIM with branched and linear summed. GAC installed by Chemours 11/13/2020.																					
Location: 444																					
	2/6/2020	<0.00093	<0.0014	<0.00093	<0.0037	<0.0037	<0.00093	<0.00093	<0.00093	<0.00093	<0.00093	<0.0019	<0.0019	<0.0019	<0.0019			<0.0019		<0.0056	
Veolia sampled, added their data to EIM with branched and linear summed.																					
Location: 445																					
	2/6/2020	<0.00093	<0.0014	<0.00093	<0.0037	<0.0037	<0.00093	<0.00093	<0.00093	<0.00093	<0.00093	<0.0019	<0.0019	<0.0019	<0.0019			<0.0019		<0.0056	
Veolia sampled, added their data to EIM with branched and linear summed.																					
Location: 446																					
	4/3/2023	<0.0020	<0.0020	<0.0020																	
	2/6/2020	<0.00093	<0.0014	<0.00093	<0.0037	<0.0037	<0.00093	<0.00093	<0.00093	<0.00093	<0.00093	<0.0019	<0.0019	<0.0019	<0.0019			<0.0019		<0.0056	
Veolia sampled, added their data to EIM with branched and linear summed.																					
Location: 447																					
	8/9/2021	0.0093	<0.0020	<0.0020																	
	2/6/2020	0.0038	<0.0014	<0.00093	<0.0037	<0.0037	<0.00093	<0.00093	0.0036	0.0016	<0.00093	<0.0019	<0.0019	<0.0019	<0.0019			0.0023		<0.0056	
Veolia sampled, added their data to EIM with branched and linear summed.																					
Location: 448																					
	11/27/2019	0.0890	0.00254	0.00740	<0.0040	<0.0040	0.00103	<0.0010	0.0491	0.0332	<0.0010	<0.0020	<0.0020	<0.0020	<0.0020			0.0420		<0.0060	
Veolia sampled, added their data to EIM, exceeds criteria, Veolia responsible for treatment.																					
Location: 449																					
	8/25/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0052	<0.0020	0.0028	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 450																					
BED1	5/24/2022	<0.0020	<0.0020	<0.0020																	
New well installed (Regulatory Location ID #681). Not qualified so GAC removed 10/26/2022.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/25/2021	<0.0020	<0.0020	<0.0020																	
PT	8/25/2021	0.034	0.0022	0.0033																	
BED1	6/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/21/2021	<0.0020	<0.0020	<0.0020																	
	8/25/2020	0.053	0.0059	0.0075	<0.0020	<0.0020	0.0054	0.0035	0.042	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 10/28/2020.																					
Location: 451																					
	3/21/2022	<0.0020	<0.0020	<0.0020																	
	8/25/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 452																					
	3/27/2023	<0.0020	<0.0020	<0.0020																	
	5/3/2021	<0.0020	<0.0020	<0.0020																	
	8/27/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	8/27/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 453																					
	4/25/2022	<0.0020	<0.0020	<0.0020																	
	9/1/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0048	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	9/1/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0048	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 454																					
	3/13/2023	<0.0020	<0.0020	<0.0020																	
	9/29/2021	<0.0020	<0.0020	<0.0020																	
	9/1/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 455																					
	3/13/2023	<0.0020	<0.0020	<0.0020																	
	9/29/2021	<0.0020	<0.0020	<0.0020																	
-DUP	9/29/2021	<0.0020	<0.0020	<0.0020																	
	9/1/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 456																					
	5/12/2021	<0.0020	<0.0020	<0.0020																	
	9/3/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	9/3/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 457																					
BED1	11/27/2023	<0.0020	<0.0020	<0.0020																	
PT	7/31/2023	0.033	0.0045	<0.0020																	
BED1	7/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/20/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/30/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/7/2022	<0.0020	<0.0020	<0.0020																	
PT	9/7/2022	0.031	0.0046	<0.0020																	
BED1	5/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/15/2021	<0.0020	<0.0020	<0.0020																	
PT	9/14/2021	0.025	0.0041	<0.0020																	
BED1	9/14/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/11/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	9/3/2020	0.024	0.0042 J	<0.0020	<0.0020	<0.0020	<0.0020	0.0041	0.026	0.011	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 02/05/2021.																					
Location: 458																					
	2/27/2023	<0.0020	<0.0020	<0.0020																	
-DUP	2/27/2023	<0.0020	<0.0020	<0.0020																	
	4/30/2021	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
	9/3/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 459																					
	6/5/2023	<0.0020	<0.0020	<0.0020																	
	5/7/2021	<0.0020	<0.0020	<0.0020																	
	9/8/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	9/8/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 460																					
	4/11/2022	<0.0020	<0.0020 UJ	<0.0020																	
	9/15/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	9/15/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 461																					
	5/8/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	4/25/2022	<0.0020	<0.0020	<0.0020																	
	5/12/2021	<0.0020	<0.0020	<0.0020																	
	9/15/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 462																					
	9/15/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 463																					
POST-DUP	9/17/2020	0.0084	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.010	0.0044	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
PRE	9/17/2020	0.0083	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.010	0.0043	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
POST	9/17/2020	0.0084	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.011	0.0047	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 464																					
BED1	11/7/2023	<0.0020	<0.0020	<0.0020																	
PT	8/3/2023	0.0089	0.0033	0.0068																	
BED1	8/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/6/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/22/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/12/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/19/2022	<0.0020	<0.0020	<0.0020																	
PT	9/19/2022	0.011	0.0041	0.0087																	
BED1	5/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/22/2021	<0.0020	<0.0020	<0.0020																	
PT	8/31/2021	0.013	0.0057	0.012																	
BED1	8/31/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/10/2021	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 02/19/2021 - Fe.																					
BED1	11/30/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/16/2020	<0.0020	<0.0020	<0.0020																	
PT	9/16/2020	0.016	0.0058	0.014																	
GAC installed by NJDEP 12/07/2016.																					
Location: 465																					
BED1	10/17/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/17/2023 - results driven.																					
BED1	8/30/2023	0.031 J	<0.0020 UJ	<0.0020 UJ																	
BED2	8/30/2023	0.0027	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/30/2023	0.069 J	0.0082 J	0.0083 J																	
BED2	4/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2023	0.022	<0.0020	<0.0020																	
BED2	1/4/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/4/2023	0.017	<0.0020	<0.0020																	
BED2	10/5/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2022	0.013	<0.0020	<0.0020																	
PT	7/12/2022	0.057 J	0.0068 J	0.0071 J																	
BED2	7/12/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/12/2022	0.0064	<0.0020	<0.0020																	
BED1	4/13/2022	0.024	0.0022	<0.0020																	
BED2	4/13/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/25/2022	0.021	<0.0020	<0.0020																	
BED2	1/25/2022	<0.0020	<0.0020	<0.0020																	
BED2	11/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2021	0.0032	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/23/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/23/2021	<0.0020	<0.0020	<0.0020																	
PT	7/23/2021	0.028	0.0028	0.0022																	
BED1	4/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2020	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/29/2020 - results driven.																					
PT	9/14/2020	0.056 J	0.0073 J	0.0059 J																	
GAC installed by NJDEP 11/29/2017.																					
BED2	9/14/2020	0.012 J	<0.0020 UJ	<0.0020 UJ																	
BED1	9/14/2020	0.040 J	0.0047 J	0.0037 J																	
Location: 466																					
BED1	2/13/2023	<0.0020	<0.0020	<0.0020																	
New well installed (Regulatory Location ID #703). Not qualified so Chemours OM&M discontinued and GAC ownership transferred to the homeowner per homeowner request. Well decommissioned according to																					
BED1	11/17/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/17/2022 - 5yr.																					
PT	9/13/2022	0.022	<0.0020	<0.0020																	
BED1	9/13/2022	<0.0020	<0.0020	<0.0020																	
BED1	6/15/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	6/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/14/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	3/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2021	<0.0020	<0.0020	<0.0020																	
PT	9/15/2021	0.0074	<0.0020	<0.0020																	
BED1	9/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/26/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/25/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/28/2020	<0.0020	<0.0020	<0.0020																	
PT	9/28/2020	0.013	<0.0020	<0.0020																	
GAC installed by NJDEP 12/06/2017.																					
Location: 467																					
BED1	10/3/2023	<0.0020	<0.0020	<0.0020																	
PT	7/5/2023	0.033	<0.0020	0.0024																	
BED1	7/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/3/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 03/02/2023 - 5yr.																					
BED1	1/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/11/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	7/11/2022	0.037	<0.0020	0.0024																	
BED1	6/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2021	<0.0020	<0.0020	<0.0020																	
PT	11/17/2021	0.031	<0.0020	0.0020																	
BED1	6/28/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/8/2020	<0.0020	<0.0020	<0.0020																	
BED1	9/29/2020	<0.0020	<0.0020	<0.0020																	
PT	9/29/2020	0.042	<0.0020	0.0024																	
GAC installed by NJDEP 11/30/2017.																					
Location: 468																					
BED1	10/10/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/17/2023	<0.0020	<0.0020	<0.0020																	
PT	7/17/2023	0.020	<0.0020	0.0038																	
BED1	7/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/4/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	1/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/7/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/11/2022 - 5yr.																					
BED1	7/13/2022	<0.0020	<0.0020	<0.0020																	
PT	7/13/2022	0.022	<0.0020	0.0042																	
BED1	4/13/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	1/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/18/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/2/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/2/2021	<0.0020	<0.0020	<0.0020																	
PT	8/2/2021	0.028	<0.0020	0.0050																	
BED1	5/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2020	<0.0020	<0.0020	<0.0020																	
PT	9/14/2020	0.023	<0.0020	0.0043																	

GAC installed by NJDEP 12/11/2017.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/14/2020	<0.0020	<0.0020	<0.0020																	
Location: 469																					
BED1	10/18/2023	<0.0020	<0.0020	<0.0020																	
PT	7/28/2023	0.044	0.0020	0.0098																	
BED1	7/28/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/2/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
Carbon Changeout 05/02/2023 - 5yr.																					
BED1	1/24/2023	0.011	<0.0020	<0.0020																	
BED2	1/24/2023	<0.0020	<0.0020	<0.0020																	
BED2	12/22/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/22/2022	0.0089	<0.0020	<0.0020																	
PT	7/13/2022	0.050	<0.0020	0.0090																	
BED2	7/13/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/13/2022	0.0079	<0.0020	<0.0020																	
BED2	5/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/25/2022	0.0072	<0.0020	<0.0020																	
BED1	3/2/2022	0.0075	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	3/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/5/2021	0.0047	<0.0020	<0.0020																	
BED1-DUP	11/5/2021	0.0060	<0.0020	<0.0020																	
BED2	11/5/2021	<0.0020	<0.0020	<0.0020																	
PT	8/23/2021	0.058	<0.0020	0.011																	
BED2	8/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/23/2021	0.0044	<0.0020	<0.0020																	
BED2	5/19/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/19/2021	0.0045	<0.0020	<0.0020																	
BED1	2/16/2021	0.0032	<0.0020	<0.0020																	
BED2	2/16/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/16/2021	0.0023	<0.0020	<0.0020																	
BED1-DUP	11/11/2020	0.0063 J	<0.0020	<0.0020																	
BED1	11/11/2020	0.0029 J	<0.0020	<0.0020																	
PT	9/16/2020	0.051	<0.0020	0.0083																	
GAC installed by NJDEP 04/05/2018.																					
BED1-DUP	9/16/2020	0.0021	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/16/2020	<0.0020	<0.0020	<0.0020																	
Location: 470																					
BED1	11/28/2023	<0.0020	<0.0020	<0.0020																	
PT	8/15/2023	0.031	0.0020	0.0060																	
BED1	8/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/25/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 02/07/2023 - 5yr.																					
BED1	10/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/25/2022	<0.0020	<0.0020	<0.0020																	
PT	7/25/2022	0.042	<0.0020	0.0058																	
BED1	5/16/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/16/2022	0.0023	<0.0020	<0.0020																	
BED2	5/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2022	0.0022	<0.0020	<0.0020																	
BED1-DUP	2/15/2022	0.0033	<0.0020	<0.0020																	
BED2	2/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/30/2021	0.053	<0.0020	0.0045																	
BED1	8/30/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/17/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/11/2020	<0.0020	<0.0020	<0.0020																	
PT	9/15/2020	0.049	<0.0020	0.0024																	
GAC installed by NJDEP 03/27/2018.																					
BED1	9/15/2020	<0.0020	<0.0020	<0.0020																	
Location: 471																					
BED1	7/11/2022	<0.0020	<0.0020	<0.0020																	
GAC removed 01/26/2023 at owner's request. Home demolished for warehouse development. Well decommissioned according to NJ Data Miner.																					
PT	7/11/2022	0.012	0.0029	0.0096																	
GAC removed 01/26/2023 at owner's request. Home demolished for warehouse development. Well decommissioned according to NJ Data Miner.																					
BED1	5/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/28/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/22/2021	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 12/22/2021 - 5yr.																					
BED1	9/9/2021	<0.0020	<0.0020	<0.0020																	
PT	9/9/2021	0.019	0.0039	0.015																	
BED1	6/4/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/10/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2020	<0.0020	<0.0020	<0.0020																	
PT	9/21/2020	0.019	0.0054	0.016																	
GAC installed by NJDEP 10/03/2016.																					
BED1	9/21/2020	<0.0020	<0.0020	<0.0020																	
Location: 472																					
BED1	11/28/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/26/2023	<0.0020	<0.0020	<0.0020																	
PT	7/26/2023	0.014	0.0038	0.0077																	
BED1	4/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 01/24/2023 - 5yr.																					
BED2	10/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/4/2022	0.0032	<0.0020	<0.0020																	
PT	7/7/2022	0.019	0.0035 J	0.0076																	
BED1	7/7/2022	0.0032	<0.0020	<0.0020																	
BED2	7/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/12/2022	0.0038	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	4/12/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/18/2022	0.0057	<0.0020	<0.0020																	
BED2	1/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/11/2021	0.0027	<0.0020	<0.0020																	
BED2	10/11/2021	<0.0020	<0.0020	<0.0020																	
BED2	7/21/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/21/2021	0.0071	<0.0020	0.0022																	
PT	7/21/2021	0.019	0.0034	0.0088																	
BED1	4/22/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/1/2021	0.0049	<0.0020	<0.0020																	
BED2	2/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2021	0.0050	<0.0020	<0.0020																	
PT	10/20/2020	0.036 J	0.0042 J	0.011																	
GAC installed by NJDEP 01/24/2018.																					
BED1	10/20/2020	0.0038 J	<0.0020	<0.0020																	

Location: 473

BED2	5/12/2022	<0.0020	<0.0020	<0.0020																	
------	-----------	---------	---------	---------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

GAC removed 12/06/2022 at owner's request. Home demolished for warehouse development. Well decommissioned according to NJ Data Miner.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	5/12/2022	0.0026	<0.0020	<0.0020																	
GAC removed 12/06/2022 at owner's request. Home demolished for warehouse development. Well decommissioned according to NJ Data Miner.																					
BED1	2/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/23/2021	0.0026	<0.0020	<0.0020																	
BED2	8/23/2021	<0.0020	<0.0020	<0.0020																	
PT	8/23/2021	0.040	0.0058	0.016																	
BED1	6/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/12/2021	0.0024	<0.0020	<0.0020																	
BED2	2/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/30/2020	0.0027	<0.0020	<0.0020																	
BED1-DUP	11/30/2020	0.0031	<0.0020	<0.0020																	
PT	9/29/2020	0.058	0.0045	0.0076																	
GAC installed by NJDEP 04/18/2018.																					
BED1	9/29/2020	<0.0020	<0.0020	<0.0020																	
Location: 474																					
BED2	11/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2023	0.043	<0.0020	0.015																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	7/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/25/2023	0.038	<0.0020	0.011																	
PT	7/25/2023	0.040	0.0028	0.024																	
BED2	4/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/19/2023	0.038	<0.0020	0.016																	
BED2	1/10/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/10/2023	0.033	<0.0020	0.011																	
BED2	10/5/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2022	0.031	<0.0020	0.0095																	
BED1	7/5/2022	0.045	<0.0020	0.018																	
PT	7/5/2022	0.053	0.0029	0.028																	
BED2	7/5/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/11/2022	0.037	<0.0020	0.011																	
BED2	5/11/2022	<0.0020	<0.0020	<0.0020																	
BED2	2/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/14/2022	0.030	<0.0020	0.010																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	11/15/2021	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/19/2021 - 5yr.																					
BED1	11/15/2021	0.052	<0.0020	0.018																	
Carbon Changeout 10/19/2021 - 5yr.																					
PT	9/7/2021	0.061	0.0028	0.028																	
BED2	9/7/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/7/2021	0.034	<0.0020	0.0093																	
BED2	5/24/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/24/2021	0.013	<0.0020	0.0035																	
BED2	2/26/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/26/2021	0.015	<0.0020	0.0033																	
BED1	12/7/2020	0.011	<0.0020	0.0031																	
PT	9/30/2020	0.070	0.0035	0.027																	
GAC installed by NJDEP 04/15/2016.																					
BED1-DUP	9/30/2020	0.010 J	<0.0020	<0.0020																	
BED1	9/30/2020	0.0059 J	<0.0020	<0.0020																	
Location: 475																					
BED1	12/12/2023	<0.0020	<0.0020	<0.0020																	
PT	7/25/2023	0.031	0.0031	0.020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/11/2022	<0.0020	<0.0020	<0.0020																	
PT	8/11/2022	0.049	0.0040	0.029																	
BED1	6/22/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	3/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/7/2021	<0.0020	<0.0020	<0.0020																	
PT	9/14/2021	0.054	0.0057	0.045																	
Carbon Changeout 09/14/2021 - 5yr.																					
BED1	9/14/2021	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 09/14/2021 - 5yr.																					
BED1	6/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/19/2020	0.0020	<0.0020	<0.0020																	
PT	11/19/2020	0.064	0.0045	0.032																	
GAC installed by NJDEP 11/09/2015.																					
Location: 476																					
PRE	9/22/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
POST	9/22/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 477																					
-DUP	5/15/2023	<0.0020	<0.0020	<0.0020																	
	5/15/2023	<0.0020	<0.0020	<0.0020																	
	9/22/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	9/22/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 478																					
	1/31/2022	<0.0020	<0.0020	<0.0020																	
-DUP	1/31/2022	<0.0020	<0.0020	<0.0020																	
	9/22/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 479																					
	9/22/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 480																					
BED1	12/20/2022	<0.0020	<0.0020	<0.0020																	
PT	8/24/2022	0.058	0.0029	0.0057																	
BED1	8/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/18/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/30/2021	<0.0020	<0.0020	<0.0020																	
BED1	9/1/2021	<0.0020	<0.0020	<0.0020																	
PT	9/1/2021	0.073	0.0033 J	0.0067																	
BED1	5/24/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/5/2021	<0.0020	<0.0020	<0.0020																	
	9/22/2020	0.066	0.0043	0.0055	<0.0020	<0.0020	<0.0020	<0.0020	0.057	0.036	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 11/20/2020.																					
Location: 481																					
	9/22/2020	0.046	0.0044	0.0065	<0.0020	<0.0020	<0.0020	<0.0020	0.034	0.024	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Home demolished for warehouse development. Well decommissioned according to NJ Data Miner. Permanent bottled water stopped.																					
Location: 482																					
	8/11/2021	<0.0020	<0.0020	<0.0020																	
	10/1/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	10/1/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 483																					
	10/5/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0041	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			0.0026	<0.0020
-DUP	10/5/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0039	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			0.0025	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 484																					
BED1-DUP	11/29/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2023	<0.0020	<0.0020	<0.0020																	
PT	8/22/2023	0.059	0.025	0.017																	
BED1	8/22/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/20/2022	<0.0020	<0.0020	<0.0020																	
PT	7/6/2022	0.048	0.019 J	0.014																	
BED1	7/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/23/2021	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/23/2021 - results driven.																					
BED1	9/3/2021	0.029	0.0056	0.0052																	
PT	9/3/2021	0.048	0.015	0.011																	
BED2	9/3/2021	0.0078	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	9/3/2021	0.024	0.0048	0.0043																	
BED1	5/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/4/2021	<0.0020	<0.0020	<0.0020																	
PT	11/24/2020	0.040	0.011	0.0054																	
GAC installed by NJDEP 12/05/2017.																					
BED1	10/21/2020	<0.0020	<0.0020	<0.0020																	
Location: 485																					
BED1	11/9/2023	<0.0020	<0.0020	<0.0020																	
PT	9/18/2023	0.073	0.025	0.041																	
BED1	9/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/22/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/29/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/11/2022	<0.0020	<0.0020	<0.0020																	
PT	7/11/2022	0.059	0.020	0.033																	
BED1	6/1/2022	0.0020	<0.0020	<0.0020																	
BED2	6/1/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	3/2/2022	<0.0020	<0.0020	<0.0020																	
BED2	12/6/2021	<0.0020	<0.0020	<0.0020																	
BED1	12/6/2021	0.0021	<0.0020	<0.0020																	
PT	9/3/2021	0.083	0.016	0.031																	
BED1	9/3/2021	<0.0020	<0.0020	<0.0020																	
BED1	6/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/17/2021	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 02/12/2021 - 5yr.																					
PT	12/7/2020	0.069	0.013 J	0.029																	
GAC installed by NJDEP 12/01/2015.																					
BED1	12/7/2020	<0.0020	<0.0020	<0.0020																	
Location: 486																					
	4/22/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
-DUP	4/22/2022	<0.0020	<0.0020	<0.0020																	
	10/27/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	10/27/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 487																					
	8/2/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	10/29/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	10/29/2020	<0.0020	0.0034	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 488																					
BED1	11/9/2023	<0.0020	<0.0020	<0.0020																	
PT	8/3/2023	0.014	0.0066	<0.0020																	
BED1	8/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/6/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 11/15/2022 - 5yr.																					
BED1	7/12/2022	<0.0020	<0.0020	<0.0020																	
PT	7/12/2022	0.011	0.0046	<0.0020																	
BED1	6/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/1/2021	<0.0020	<0.0020	<0.0020																	
PT	9/14/2021	0.015	0.0058	<0.0020																	
BED2	9/14/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/14/2021	0.0027	<0.0020	<0.0020																	
BED1	5/27/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	11/18/2020	0.0045	<0.0020	<0.0020																	
PT	11/18/2020	0.016	0.0063	<0.0020																	
GAC installed by NJDEP 12/07/2017.																					
Location: 489																					
BED1	11/29/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/26/2023	<0.0020	<0.0020	<0.0020																	
PT	7/26/2023	0.023	<0.0020	0.0064																	
BED1	4/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/19/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 01/19/2023 - 5yr.																					
BED1	10/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/7/2022	<0.0020	<0.0020	<0.0020																	
PT	7/7/2022	0.022	<0.0020	0.0055																	
BED1	5/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/3/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/11/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/8/2021	<0.0020	<0.0020	<0.0020																	
PT	7/8/2021	0.011	<0.0020	<0.0020																	
BED1	4/9/2021	<0.0020	<0.0020	<0.0020																	
BED1	1/21/2021	<0.0020	<0.0020	<0.0020																	
PT	11/18/2020	0.0098	<0.0020	<0.0020																	
GAC installed by NJDEP 12/12/2017.																					
BED1	11/18/2020	<0.0020	<0.0020	<0.0020																	
Location: 490																					
BED1	12/5/2023	<0.0020	<0.0020	<0.0020																	
PT	9/19/2023	0.061	0.0062	0.024																	
Carbon Changeout 08/14/2023 - cracked tank.																					
BED1	9/19/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/14/2023 - cracked tank.																					
BED1	6/22/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/18/2022	<0.0020	<0.0020	<0.0020																	
PT	7/18/2022	0.057	0.0046	0.026																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	6/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/28/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/6/2021	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 10/07/2021 - 5yr.																					
PT	8/3/2021	0.051	0.0061	0.021																	
BED1	8/3/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/30/2021	<0.0020	<0.0020	<0.0020																	
BED2	2/1/2021	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2021	0.0038	<0.0020	<0.0020																	
PT	10/22/2020	0.064	0.0069	0.027																	
GAC installed by NJDEP 03/01/2016.																					
BED1	10/22/2020	<0.0020	<0.0020	<0.0020																	
Location: 491																					
BED1	12/6/2023	<0.0020	<0.0020	<0.0020																	
PT	8/15/2023	0.046	0.0048	0.015																	
BED1	8/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/28/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/8/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 12/08/2022 - 5yr.																					
PT	7/12/2022	0.041	0.0033	0.011																	
BED2	7/12/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/12/2022	0.012	<0.0020	<0.0020																	
BED2	5/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/16/2022	0.011	<0.0020	<0.0020																	
BED1	3/29/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/29/2022	0.0024	<0.0020	<0.0020																	
BED2	3/29/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/28/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/28/2021	<0.0020	<0.0020	<0.0020																	
PT	9/16/2021	0.046	0.0031	0.010																	
BED1	9/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	5/27/2021	<0.0020	<0.0020	<0.0020																	
BED1	3/5/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/14/2020	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/14/2020	<0.0020	0.0020	<0.0020																	
PT	12/14/2020	0.046	0.0035	0.013																	
GAC installed by NJDEP 12/21/2017.																					
Location: 492																					
	11/24/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	11/24/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 493																					
BED1	10/2/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/2/2023	<0.0020	<0.0020	<0.0020																	
PT	7/5/2023	0.057	0.055	0.036																	
BED1	7/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/4/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/3/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/3/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/6/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/6/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	7/6/2022	0.049	0.055 J	0.034																	
BED1	4/6/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/3/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	10/4/2021	<0.0020	<0.0020	<0.0020																	
PT	7/13/2021	0.042	0.075	0.036																	
BED1	7/13/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/1/2021	<0.0020	<0.0020	<0.0020																	
	12/14/2020	0.11	0.091	0.070	<0.0020	<0.0020	0.0054	0.0053	0.12	0.057	0.014	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			0.010	<0.0020
GAC installed 03/03/2021.																					
Location: 494																					
	3/14/2022	<0.0020	<0.0020	<0.0020																	
	12/14/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 495																					
BED1	10/12/2023	<0.0020	<0.0020	<0.0020																	
PT	7/17/2023	0.029	<0.0020	0.016																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/13/2022	<0.0020	<0.0020	<0.0020																	
PT	7/13/2022	0.033	<0.0020	0.019																	
BED1	4/12/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/4/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/6/2021	<0.0020	<0.0020	<0.0020																	
PT	7/6/2021	0.044	0.0034	0.020																	
BED1	4/5/2021	<0.0020	<0.0020	<0.0020																	
	12/14/2020	0.058	0.0030	0.024	<0.0020	<0.0020	0.0023	<0.0020	0.045	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 01/26/2021.																					
-DUP	12/14/2020	0.049	0.0030	0.019	<0.0020	<0.0020	0.0022	<0.0020	0.044	0.021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 01/26/2021.																					
Location: 496																					
BED1	10/11/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	7/24/2023	0.026	<0.0020	0.0047																	
BED1	7/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/26/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/18/2022	<0.0020	<0.0020	<0.0020																	
PT	8/18/2022	0.038	0.0033	0.0091																	
BED1	5/12/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/15/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/31/2021	<0.0020	<0.0020	<0.0020																	
PT	8/31/2021	0.040	0.0038	0.010																	
BED1-DUP	4/5/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/5/2021	<0.0020	<0.0020	<0.0020																	
-DUP	12/16/2020	0.056	0.0043 J	0.015 J	<0.0020	<0.0020	<0.0020	<0.0020	0.046	0.030	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

GAC installed 02/16/2021.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	12/16/2020	0.052	0.0045 J	0.013 J	<0.0020	<0.0020	<0.0020	<0.0020	0.044	0.028	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 02/16/2021.																					
Location: 497																					
PRE	4/4/2022	<0.0020	<0.0020	<0.0020																	
POST	4/4/2022	<0.0020	<0.0020	<0.0020																	
	12/16/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0041	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 498																					
BED1	10/9/2023	<0.0020	<0.0020	<0.0020																	
PT	7/18/2023	0.015	<0.0020	<0.0020																	
BED1	7/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/10/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/7/2022	<0.0020	<0.0020	<0.0020																	
PT	7/14/2022	0.020	<0.0020	<0.0020																	
BED1	7/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/12/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	1/19/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/11/2021	<0.0020	<0.0020	<0.0020																	
PT	7/19/2021	0.020	<0.0020	<0.0020																	
BED1	7/19/2021	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/12/2021	<0.0020	<0.0020	<0.0020																	
BED1	4/12/2021	<0.0020	<0.0020 UJ	<0.0020																	
	12/16/2020	0.022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.026	0.012	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 01/25/2021.																					
Location: 499																					
BED1	10/2/2023	<0.0020	<0.0020	<0.0020																	
PT	7/5/2023	0.041	0.021	0.0081																	
BED1	7/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/7/2022	<0.0020	<0.0020	<0.0020																	
PT	7/7/2022	0.053	0.043 J	0.014																	
BED1	5/11/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/16/2021	<0.0020	<0.0020	<0.0020																	
PT	8/16/2021	0.078	0.027	0.014																	
BED1	4/5/2021	<0.0020	<0.0020	<0.0020																	
	12/29/2020	0.071	0.028	0.014	<0.0020	<0.0020	0.013	0.0038	0.042	0.033	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 03/11/2021.																					
Location: 500																					
	5/8/2023	<0.0020	<0.0020	<0.0020																	
	12/28/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020		<0.0020	<0.0020
-DUP	12/28/2020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020		<0.0020	<0.0020
Location: 501																					
	1/6/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020		<0.0020	<0.0020
-DUP	1/6/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020		<0.0020	<0.0020
Location: 502																					
	3/21/2022	<0.0020	<0.0020	<0.0020																	
	1/6/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020		<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 503																					
	4/11/2022	<0.0020	<0.0020	<0.0020																	
	1/6/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 504																					
-DUP	4/25/2022	<0.0020	<0.0020	<0.0020																	
	4/25/2022	<0.0020	<0.0020	<0.0020																	
	1/6/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 505																					
	1/6/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 506																					
BED1	10/2/2023	<0.0020	<0.0020	<0.0020																	
PT	7/11/2023	0.032	<0.0020	<0.0020																	
BED1	7/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/25/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/25/2022	0.041	<0.0020	<0.0020																	
BED1	5/17/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/23/2021	<0.0020	<0.0020	<0.0020																	
BED1	7/22/2021	<0.0020	<0.0020	<0.0020																	
PT	7/22/2021	0.034	<0.0020	<0.0020																	
BED1	4/22/2021	<0.0020	<0.0020	<0.0020																	
	1/6/2021	0.034	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.027	0.013	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 02/17/2021.																					
Location: 507																					
PRE	3/14/2022	<0.0020	<0.0020	<0.0020																	
POST	3/14/2022	<0.0020	<0.0020	<0.0020																	
PRE	2/11/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	1/6/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Post-treatment sample.																					
Location: 508																					
	7/28/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
	1/11/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 509																					
	4/3/2023	<0.0020	<0.0020	<0.0020																	
	1/11/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	1/11/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 510																					
BED1	10/30/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/22/2023	<0.0020	<0.0020	<0.0020																	
PT	8/22/2023	0.023	0.0043	<0.0020																	
BED1	5/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/28/2022	<0.0020	<0.0020	<0.0020																	
PT	9/28/2022	0.027	0.0077	0.0044																	
BED1	6/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/29/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/30/2021	0.025	0.0064 J	0.0034																	
Carbon Changeout 07/26/2021 - Fe.																					
BED1	8/30/2021	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 07/26/2021 - Fe.																					
-DUP	1/19/2021	0.025 J	0.0033 J	0.0027	<0.0020	<0.0020	<0.0020	<0.0020	0.023	0.014	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 04/21/2021.																					
	1/19/2021	0.027 J	0.0037 J	0.0029	<0.0020	<0.0020	<0.0020	<0.0020	0.024	0.014	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 04/21/2021.																					
Location: 511																					
BED1	10/18/2023	<0.0020	<0.0020	<0.0020																	
PT	8/2/2023	0.041	<0.0020	<0.0020																	
BED1	8/2/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/10/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/18/2022	<0.0020	<0.0020	<0.0020																	
PT	8/18/2022	0.041	<0.0020	<0.0020																	
BED1	5/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/17/2021	<0.0020	<0.0020	<0.0020																	
PT	9/15/2021	0.047	<0.0020	<0.0020																	
BED1	9/15/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	1/19/2021	0.040	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.040	0.019	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 04/02/2021.																					
Location: 512																					
	3/21/2022	<0.0020	<0.0020	<0.0020																	
	1/19/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 513																					
BED1	10/25/2023	<0.0020	<0.0020	<0.0020																	
PT	8/3/2023	0.088	0.041	0.013																	
BED1	8/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/20/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/12/2022	<0.0020	<0.0020	<0.0020																	
PT	7/12/2022	0.061	0.039	0.012																	
BED1	4/6/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/5/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/14/2021	<0.0020	<0.0020	<0.0020																	
PT	7/14/2021	0.093	0.044	0.014																	
	1/20/2021	0.080	0.018	0.014	<0.0020	<0.0020	0.012	0.0023	0.033	0.019	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 04/14/2021.																					
-DUP	1/20/2021	0.090	0.021	0.015	<0.0020	<0.0020	0.012	0.0027	0.033	0.021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 04/14/2021.																					
Location: 514																					
	1/25/2021	0.045	<0.0020	0.0039	<0.0020	<0.0020	<0.0020	<0.0020	0.036	0.016	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Treatment incomplete/in progress - declined bottled water.																					
-DUP	1/25/2021	0.042	<0.0020	0.0037	<0.0020	<0.0020	<0.0020	<0.0020	0.035	0.015	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Treatment incomplete/in progress - declined bottled water.																					
Location: 515																					
	2/27/2023	<0.0020	<0.0020	<0.0020																	
	1/25/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 516																					
	1/25/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 517																					
BED1	10/31/2023	<0.0020	<0.0020	<0.0020																	
PT	8/9/2023	0.054	0.0072	0.012																	
BED1	8/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/15/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/8/2022	<0.0020	<0.0020	<0.0020																	
PT	9/8/2022	0.049	0.0032	0.0042																	
BED1	6/13/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/15/2021	<0.0020	<0.0020	<0.0020																	
	1/25/2021	0.076	0.0051	0.012	<0.0020	<0.0020	<0.0020	<0.0020	0.088	0.049	0.0026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			0.0023	<0.0020
GAC installed 09/07/2021.																					
Location: 518																					
	4/4/2022	<0.0020	<0.0020	<0.0020																	
	1/25/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 519																					
BED1	11/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/1/2023	<0.0020	<0.0020	<0.0020																	
PT	8/1/2023	0.040	0.011	0.016																	
BED1	4/24/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/21/2022	<0.0020	<0.0020	<0.0020																	
PT	9/20/2022	0.086	0.015	0.021																	
BED1	9/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/26/2022	<0.0020	<0.0020	<0.0020																	
	1/25/2021	0.062	0.014	0.018	<0.0020	<0.0020	<0.0020	<0.0020	0.045	0.033	0.0021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 02/17/2022.																					
Location: 520																					
	4/10/2023	<0.0020	<0.0020	<0.0020																	
	1/26/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.040	0.0046	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			0.0026	<0.0020
-DUP	1/26/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.042	0.0045	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			0.0025	<0.0020
Location: 521																					
BED1	10/16/2023	<0.0020	<0.0020	<0.0020																	
PT	8/2/2023	0.049	<0.0020	0.0029																	
BED1	8/2/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/26/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	2/6/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/29/2022	<0.0020	<0.0020	<0.0020																	
PT	8/29/2022	0.057	0.0025	0.0030																	
BED1	5/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/8/2021	<0.0020	<0.0020	<0.0020																	
PT	9/20/2021	0.052	0.0037	0.0026																	
BED1	9/20/2021	<0.0020	<0.0020	<0.0020																	
	1/26/2021	0.067	0.0023	0.0024	<0.0020	<0.0020	<0.0020	<0.0020	0.058	0.032	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 06/11/2021.																					
Location: 522																					
BED1	11/9/2023	<0.0020	<0.0020	<0.0020																	
PT	8/8/2023	0.024	<0.0020	<0.0020																	
BED1	8/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/19/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 04/19/2023 - Fe.																					
BED1	12/5/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	9/28/2022	<0.0020	<0.0020	<0.0020																	
PT	9/28/2022	0.023	<0.0020	<0.0020																	
BED1	5/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/25/2021	<0.0020	<0.0020	<0.0020																	
PT	7/21/2021	0.019	<0.0020	<0.0020																	
BED1	7/21/2021	<0.0020	<0.0020	<0.0020																	
	1/26/2021	0.019	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.020	0.014	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			0.0034	<0.0020
GAC installed 04/09/2021.																					
Location: 523																					
	1/26/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 524																					
	1/26/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 525																					
	6/13/2022	<0.0020	<0.0020	<0.0020																	
PRE	5/3/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	1/26/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Post treatment sample.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 526																					
	2/3/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	2/3/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 527																					
BED1	10/10/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/19/2023	<0.0020	<0.0020	<0.0020																	
PT	7/19/2023	0.041	<0.0020	<0.0020																	
BED1	4/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/14/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/26/2022	<0.0020	<0.0020	<0.0020																	
PT	7/26/2022	0.046	<0.0020	<0.0020																	
BED1	4/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/26/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/26/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/1/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	7/13/2021	0.029	<0.0020	<0.0020																	
BED1	7/13/2021	<0.0020	<0.0020	<0.0020																	
	2/3/2021	0.043	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.044	0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 03/31/2021.																					
Location: 528																					
	2/3/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0030	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 529																					
-DUP	8/15/2022	<0.0020	<0.0020	<0.0020																	
	8/15/2022	<0.0020	<0.0020	<0.0020																	
	2/3/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 530																					
	2/4/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 531																					
	3/8/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	3/8/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 532																					
BED1	11/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/28/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/28/2023	0.043	0.0023	0.0043																	
BED1	5/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/30/2022	<0.0020	<0.0020	<0.0020																	
PT	8/30/2022	0.049	0.0026	0.0044																	
BED1	5/23/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	11/4/2021	<0.0020	<0.0020	<0.0020																	
PT	7/16/2021	0.098	0.0031	0.0060																	
BED1	7/16/2021	<0.0020	<0.0020	<0.0020																	
-DUP	2/5/2021	0.023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.024	0.011	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 04/22/2021.																					
	2/5/2021	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.026	0.012	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 04/22/2021.																					
Location: 533																					
BED1	12/21/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/21/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/6/2023	<0.0020	<0.0020	<0.0020																	
PT	7/6/2023	0.0031	<0.0020	<0.0020																	
	9/20/2022	0.058	<0.0020	0.0033	<0.0020	<0.0020	<0.0020	0.0022	0.040	0.019	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 01/17/2023.																					
	10/7/2015	0.042	<0.0025	0.00093			<0.0025	0.0023	0.032	0.015	<0.0025	<0.0025	<0.0025	<0.0025	<0.0025						
NJDEP sampled, added their data to EIM, exceeds criteria. Declined NJDEP's treatment offer.																					
Location: 534																					
	2/24/2016	0.068	<0.0025	0.0062			0.00077	0.003	0.034	0.018	<0.0025	<0.0025	<0.0025	<0.0025	<0.0025						
NJDEP sampled, added their data to EIM, exceeds criteria. Declined NJDEP's treatment offer. Received bottled water until house was demolished and well decommissioned.																					
Location: 535																					
	3/14/2022	<0.0020	<0.0020	<0.0020																	
-DUP	2/9/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	2/9/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 536																					
	2/9/2021	0.041	0.0036	0.0066	<0.0020	<0.0020	<0.0020	<0.0020	0.046	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Permanent bottled water.																					
Location: 537																					
	2/9/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 538																					
BED1	10/24/2023	<0.0020	<0.0020	<0.0020																	
PT	8/7/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1-DUP	8/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/8/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	2/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/9/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	11/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/8/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	8/8/2022	<0.0020	<0.0020	<0.0020																	
PT	8/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	12/8/2021	<0.0020	<0.0020	<0.0020																	
BED1	8/30/2021	<0.0020	<0.0020	<0.0020																	
PT	8/30/2021	0.044	<0.0020	<0.0020																	
	2/9/2021	0.028	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.032	0.014	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

GAC installed 06/10/2021.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 539																					
	2/9/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 540																					
	2/9/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 541																					
	2/9/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 542																					
BED1	11/10/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/24/2023	<0.0020	<0.0020	<0.0020																	
PT	8/24/2023	0.030	<0.0020	<0.0020																	
BED1	5/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/22/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/19/2022	<0.0020	<0.0020	<0.0020																	
PT	9/19/2022	0.028	<0.0020	<0.0020																	
BED1	4/20/2022	<0.0020	<0.0020	<0.0020																	
	2/9/2021	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.028	0.011	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

GAC installed 03/11/2022.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 543																					
	2/11/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 544																					
	4/25/2022	<0.0020	<0.0020	<0.0020																	
POST	2/12/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
PRE	2/12/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
PRE	2/12/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 545																					
	2/17/2021	<0.0020 UJ	<0.0020	<0.0020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020			<0.0020 UJ	<0.0020 UJ
-DUP	2/17/2021	<0.0020 UJ	<0.0020	<0.0020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020			<0.0020 UJ	<0.0020 UJ
Location: 546																					
	5/2/2022	<0.0020	<0.0020	<0.0020																	
	2/17/2021	<0.0020 UJ	<0.0020	<0.0020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020			<0.0020 UJ	<0.0020 UJ
Location: 547																					
	5/8/2023	<0.0020	<0.0020	<0.0020																	
	2/17/2021	<0.0020 UJ	<0.0020	<0.0020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020			<0.0020 UJ	<0.0020 UJ
Location: 548																					
	4/11/2022	<0.0020	<0.0020 UJ	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	2/17/2021	<0.0020 UJ	<0.0020	<0.0020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020			<0.0020 UJ	<0.0020 UJ
Location: 549																					
BED1	10/31/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/17/2023	<0.0020	<0.0020	<0.0020																	
PT	7/17/2023	0.11	0.0050	0.0071																	
BED1	4/10/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/20/2022	<0.0020	<0.0020	<0.0020																	
PT	7/20/2022	0.095	0.0034	0.0050 J																	
BED1	4/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/25/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/26/2021	<0.0020	<0.0020	<0.0020																	
PT	7/14/2021	0.029	<0.0020	<0.0020																	
BED1	7/14/2021	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	2/17/2021	0.064 J	0.0093	0.0071 J	<0.0020	<0.0020	0.011	<0.0020	0.11	0.022 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020			<0.0020 UJ	<0.0020 UJ
GAC installed 06/25/2021.																					
Location: 550																					
	2/23/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 551																					
	6/19/2023	<0.0020	<0.0020	<0.0020																	
	2/25/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 552																					
	5/9/2022	<0.0020	<0.0020	<0.0020																	
	2/25/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 553																					
BED1	12/12/2023	<0.0020	<0.0020	<0.0020																	
PT	9/5/2023	0.066	0.0027	0.0021																	
BED1	9/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/20/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/31/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/22/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/22/2022	0.067	0.0028	0.0020																	
BED1	5/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/31/2022	<0.0020	<0.0020	<0.0020																	
PT	9/1/2021	0.061	0.0036 J	0.0023																	
BED1	9/1/2021	<0.0020	<0.0020	<0.0020																	
	2/25/2021	0.061	0.0023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.056	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 05/26/2021.																					
Location: 554																					
	3/4/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	3/4/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 555																					
	3/4/2021	0.10	0.0034	0.012	<0.0020	<0.0020	<0.0020	<0.0020	0.053	0.024	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Permanent bottled water.																					
Location: 556																					
	2/10/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	2/10/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 557																					
BED1	10/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/31/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	7/31/2023	0.041	0.0021	0.0034																	
BED1	4/24/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/30/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/18/2022	<0.0020	<0.0020	<0.0020																	
PT	7/18/2022	0.040	<0.0020	0.0035																	
BED1	4/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/24/2022	<0.0020	<0.0020	<0.0020																	
	3/9/2021	0.041	0.0020	0.0028	<0.0020	<0.0020	<0.0020	<0.0020	0.041	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 10/26/2021.																					
-DUP	3/9/2021	0.040	<0.0020	0.0027	<0.0020	<0.0020	<0.0020	<0.0020	0.040	0.024	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 10/26/2021.																					
Location: 558																					
PRE	4/4/2022	0.0030	0.0030	<0.0020																	
POST	4/4/2022	<0.0020	<0.0020	<0.0020																	
	3/9/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 559																					
BED1	12/21/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	9/20/2023	0.038	<0.0020	0.0051																	
BED1	9/20/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/8/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/1/2022	<0.0020	<0.0020	<0.0020																	
PT	9/1/2022	0.041	<0.0020	0.0032																	
BED1	5/24/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/27/2021	<0.0020	<0.0020	<0.0020																	
PT	7/16/2021	0.068	<0.0020	0.0038																	
BED1	7/16/2021	<0.0020	<0.0020	<0.0020																	
-DUP	3/17/2021	0.053	<0.0020	0.0029	<0.0020	<0.0020	<0.0020	<0.0020	0.028	0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 05/20/2021.																					
	3/17/2021	0.049	<0.0020	0.0027	<0.0020	<0.0020	<0.0020	<0.0020	0.025	0.019	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 05/20/2021.																					
Location: 560																					
	3/17/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 561																					
	3/17/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 562																					
	3/17/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 563																					
-DUP	3/25/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	3/25/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 564																					
	6/5/2023	<0.0020	<0.0020	<0.0020																	
	3/25/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 565																					
	4/12/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	4/12/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 566																					
	4/12/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 567																					
	7/18/2023	<0.0020	<0.0020	<0.0020																	
-DUP	8/2/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	8/2/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 568																					
	4/19/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 569																					
	4/19/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 570																					
BED1	11/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	6/21/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	3/22/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/22/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/29/2022	<0.0020	<0.0020	<0.0020																	
PT	8/29/2022	0.025	<0.0020	<0.0020																	
BED1	3/28/2022	<0.0020	<0.0020	<0.0020																	
	4/19/2021	0.029	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.048	0.021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 10/06/2021.																					
-DUP	4/19/2021	0.028	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.047	0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 10/06/2021.																					
Location: 571																					
BED1	10/11/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/01/2023 - Fe.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/21/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/01/2023 - Fe.																					
PT	7/21/2023	0.035	<0.0020	<0.0020																	
Carbon Changeout 08/01/2023 - Fe.																					
BED1	4/4/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/4/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/6/2022	<0.0020	<0.0020	<0.0020																	
PT	7/6/2022	0.033	<0.0020	<0.0020																	
	4/27/2021	0.035 J	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.052 J	0.016 J	<0.0020	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020			<0.0020 UJ	<0.0020 UJ
GAC installed 06/07/2022.																					
-DUP	4/27/2021	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.040	0.012	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 06/07/2022.																					
Location: 572																					
	6/27/2022	<0.0020	<0.0020	<0.0020																	
	5/3/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	5/3/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 573																					
BED1	10/16/2023	<0.0020	<0.0020	<0.0020																	
PT	7/26/2023	0.050	0.0042	0.011																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/6/2023	<0.0020	<0.0020	<0.0020																	
BED1	12/5/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/12/2022	<0.0020	<0.0020	<0.0020																	
PT	9/12/2022	0.059	0.0060	0.012																	
BED1	6/1/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/7/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	12/1/2021	<0.0020	<0.0020	<0.0020																	
	5/10/2021	0.052	0.0050 J	0.0099	<0.0020	<0.0020	0.0025	0.0047	0.025	0.021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 07/09/2021.																					
Location: 574																					
	6/6/2022	<0.0020	<0.0020	<0.0020																	
-DUP	6/6/2022	<0.0020	<0.0020	<0.0020																	
	5/10/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	5/10/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 575																					
	5/10/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	10/1/2019	<0.0017	<0.0017	<0.0017	<0.0026	<0.0017	<0.0017	<0.0017	<0.0017	<0.0017	<0.0017	<0.0017	<0.0017	<0.0017	<0.0017	<0.0017	<0.0017	<0.0017	<0.0044	<0.0026	<0.0017
Location: 576																					
	5/12/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	5/12/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 577																					
	5/19/2021	0.0038	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0065	0.0021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	5/19/2021	0.0039	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0067	0.0022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 578																					
	7/11/2022	0.0047	<0.0020	<0.0020																	
-DUP	7/11/2022	0.0039	<0.0020	<0.0020																	
	5/19/2021	0.0047	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0090	0.0030	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 579																					
	5/21/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 580																					
	5/21/2021	0.043 J	<0.0020	0.0028	<0.0020 UJ	<0.0020	<0.0020	<0.0020	0.033	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Declined treatment offer.																					
-DUP	5/21/2021	0.045	<0.0020	0.0027	<0.0020	<0.0020	<0.0020	<0.0020	0.039	0.029	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Declined treatment offer.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 581																					
BED1	10/20/2023	<0.0020	<0.0020	<0.0020																	
PT	8/8/2023	0.057	0.0035	0.013																	
BED1-DUP	8/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/8/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/30/2023	<0.0020	<0.0020	<0.0020																	
BED1	5/30/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/29/2022	<0.0020	<0.0020	<0.0020																	
PT	8/29/2022	0.061	0.0041	0.013																	
BED1	5/18/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	5/18/2022	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2022	<0.0020	<0.0020	<0.0020																	
BED1	10/21/2021	<0.0020	<0.0020	<0.0020																	
	5/25/2021	0.060	0.0033 J	0.013	<0.0020	<0.0020	0.0020	<0.0020	0.035	0.035	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 08/24/2021.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 582																					
-DUP	9/6/2022	<0.0020	<0.0020	<0.0020																	
	9/6/2022	<0.0020	<0.0020	<0.0020																	
	5/25/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	5/25/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 583																					
BED1	12/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/18/2023	<0.0020	<0.0020	<0.0020																	
PT	9/18/2023	0.037	0.0025	0.0049																	
BED1	5/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/2/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/19/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/9/2022	<0.0020	<0.0020	<0.0020																	
PT	8/9/2022	0.043	0.0026 J	0.0049																	
BED1	5/2/2022	<0.0020	<0.0020	<0.0020																	
BED1	3/23/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	6/2/2021	0.060	0.0034	0.0054	<0.0020	<0.0020	0.0026	<0.0020	0.052	0.024	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 11/09/2021.																					
-DUP	6/2/2021	0.065	0.0031	0.0056	<0.0020	<0.0020	0.0024	<0.0020	0.051	0.025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			0.0022	<0.0020
GAC installed 11/09/2021.																					
Location: 584																					
BED1	11/21/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/30/2023	<0.0020	<0.0020	<0.0020																	
PT	8/30/2023	0.10	0.013 J	0.0040 J																	
BED1	5/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/15/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/3/2022	<0.0020	<0.0020	<0.0020																	
PT	8/9/2022	0.079	0.015 J	0.0037																	
BED1	8/9/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/27/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/26/2022	<0.0020	<0.0020	<0.0020																	
	6/2/2021	0.080	0.013	0.0037	<0.0020	<0.0020	<0.0020	0.0062	0.028	0.019	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 10/05/2021.																					
Location: 585																					
BED1	10/18/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	8/1/2023	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 08/01/2023 - results driven.																					
PT	8/1/2023	0.065 J	0.0025 J	0.0085 J																	
Carbon Changeout 08/01/2023 - results driven.																					
BED1	6/21/2023	0.0042	<0.0020	<0.0020																	
BED2	6/21/2023	0.0036	<0.0020	<0.0020																	
BED1	12/21/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/7/2022	<0.0020	<0.0020	<0.0020																	
PT	7/7/2022	0.070	0.0023 J	0.0064																	
BED1	4/6/2022	<0.0020	<0.0020	<0.0020																	
	6/2/2021	0.075	0.0022	0.0075	<0.0020	<0.0020	<0.0020	<0.0020	0.060	0.050	0.0033	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			0.0020	<0.0020
GAC installed 03/30/2022.																					
Location: 586																					
	6/27/2022	<0.0020	<0.0020	<0.0020																	
	6/8/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 587																					
	6/8/2021	0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.027	0.012	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
PWS connection 11/23/2022. Well decommissioned 11/23/2022.																					
Location: 588																					
	6/8/2021	0.052	0.016	0.015	<0.0020	<0.0020	0.0068	<0.0020	0.041	0.024	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
New well installed (Regulatory Location ID #685). Not qualified so bottled water stopped. Well decommissioned according to NJ Data Miner.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 589																					
BED1	12/5/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	12/5/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/12/2023	<0.0020	<0.0020	<0.0020																	
PT	9/12/2023	0.057	0.016	0.0097																	
BED1	4/5/2023	<0.0020	<0.0020	<0.0020																	
	8/29/2022	0.030	0.0034 J	0.0046																	
GAC installed 01/18/2023.																					
	6/8/2021	0.010	0.0032	<0.0020	0.0028	0.0062	<0.0020	<0.0020	0.0063	0.0042	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 590																					
	6/27/2022	<0.0020	<0.0020	<0.0020																	
-DUP	6/27/2022	<0.0020	<0.0020	<0.0020																	
	6/8/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	6/8/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 591																					
	6/8/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 592																					
PRE	6/20/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
POST	6/20/2022	<0.0020	<0.0020	<0.0020																	
	6/24/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 593																					
	11/1/2022	<0.0020	<0.0020	<0.0020																	
	6/24/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	6/24/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 594																					
	8/2/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 595																					
	7/19/2022	0.0059	0.0021	<0.0020																	
	8/2/2021	0.0047	0.0025	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0056	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 596																					
	7/28/2022	<0.0020	<0.0020	<0.0020																	
	8/2/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 597																					
-DUP	9/12/2022	<0.0020	<0.0020	<0.0020																	
	9/12/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	8/4/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	8/4/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 598																					
BED1	10/20/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/20/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/1/2023	<0.0020	<0.0020	<0.0020																	
PT	8/1/2023	0.058	<0.0020	0.0045																	
BED1	5/3/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/16/2022	<0.0020	<0.0020	<0.0020																	
BED1	9/12/2022	<0.0020	<0.0020	<0.0020																	
PT	9/12/2022	0.095	0.0021	0.0059																	
BED1	6/29/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/25/2022	<0.0020	<0.0020	<0.0020																	
	8/4/2021	0.090	0.0022	0.0093	<0.0020	<0.0020	<0.0020	<0.0020	0.054	0.024	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 10/12/2021.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 599																					
	8/4/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 600																					
BED1	1/5/2022	<0.0020	<0.0020	<0.0020																	
GAC removed 02/02/2022 at owner's request. Permanent bottled water until owner declined bottled water service.																					
BED1-DUP	1/5/2022	<0.0020	<0.0020	<0.0020																	
GAC removed 02/02/2022 at owner's request. Permanent bottled water until owner declined bottled water service.																					
PRE	8/4/2021	0.11	0.017	0.018	<0.0020	<0.0020	0.024	0.0063	0.063	0.050	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 10/27/2021.																					
POST	8/4/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 10/27/2021.																					
Location: 601																					
	6/26/2023	0.0038	<0.0020	<0.0020																	
-DUP	6/26/2023	0.0041	<0.0020	<0.0020																	
	8/4/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0067	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 602																					
	5/2/2022	<0.0020	<0.0020	<0.0020																	
	8/4/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 603																					
-DUP	8/15/2022	<0.0020	<0.0020	<0.0020																	
	8/15/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	8/4/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 604																					
BED1	10/4/2023	<0.0020	<0.0020	<0.0020																	
PT	7/11/2023	0.049	<0.0020	<0.0020																	
BED1	7/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/13/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/9/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/12/2022	<0.0020	<0.0020	<0.0020																	
PT	7/5/2022	0.049	<0.0020	<0.0020																	
BED1	7/5/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/5/2022	<0.0020	<0.0020	<0.0020																	
-DUP	8/9/2021	0.049	<0.0020	<0.0020	<0.0020	<0.0020	0.0024	<0.0020	0.036	0.016	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 05/11/2022.																					
	8/9/2021	0.049 J	0.0020	<0.0020	<0.0020	<0.0020	0.0026	<0.0020	0.036 J	0.016	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 05/11/2022.																					
Location: 605																					
	8/9/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 606																					
	8/9/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 607																					
	8/9/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 608																					
	8/9/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 609																					
	8/9/2021	0.058	<0.0020	<0.0020	<0.0020	<0.0020	0.0030	<0.0020	0.056	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Declined treatment offer.																					
Location: 610																					
	4/3/2023	<0.0020	<0.0020	<0.0020																	
	8/10/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 611																					
	4/3/2023	<0.0020	<0.0020	<0.0020																	
	8/10/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 612																					
PRE	9/6/2022	<0.0020	<0.0020	<0.0020																	
POST	9/6/2022	<0.0020	<0.0020	<0.0020																	
PRE	8/10/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
POST	8/10/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 613																					
POST	9/6/2022	<0.0020	<0.0020	<0.0020																	
PRE	9/6/2022	<0.0020	<0.0020	<0.0020																	
	8/10/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 614																					
	8/10/2021	0.0028	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0065	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 615																					
	7/28/2022	<0.0020	<0.0020	<0.0020																	
	8/10/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 616																					
POST	6/12/2023	<0.0020	<0.0020	<0.0020																	
PRE	6/12/2023	<0.0020	<0.0020	<0.0020																	
POST	8/10/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
PRE	8/10/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 617																					
BED1	10/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/8/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PT	8/8/2023	0.046	<0.0020	<0.0020																	
BED1	5/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/1/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/26/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/2/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
PT	8/2/2022	0.044 J	<0.0020 UJ	<0.0020 UJ																	
BED1	4/12/2022	<0.0020	<0.0020	<0.0020																	
BED1	1/18/2022	<0.0020	<0.0020	<0.0020																	
POST	8/11/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 11/04/2021.																					
PRE	8/11/2021	0.035	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.023	0.012	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 11/04/2021.																					
Location: 618																					
	8/29/2022	<0.0020	<0.0020	<0.0020																	
-DUP	8/11/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	8/11/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 619																					
	8/1/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	8/11/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 620																					
	3/21/2022	<0.0020	<0.0020	<0.0020																	
	8/11/2021	<0.0020	0.0033	<0.0020	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 621																					
	8/11/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 622																					
	6/5/2023	0.0023	<0.0020	<0.0020																	
-DUP	6/5/2023	0.0026	<0.0020	<0.0020																	
	8/16/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0075	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 623																					
	6/20/2022	<0.0020	<0.0020	<0.0020																	
	8/16/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 624																					
	7/19/2022	<0.0020	<0.0020	<0.0020																	
	8/16/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 625																					
	8/1/2022	<0.0020	<0.0020	<0.0020																	
-DUP	8/1/2022	<0.0020	<0.0020	<0.0020																	
	8/16/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	8/16/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 626																					
	7/19/2022	<0.0020	<0.0020	<0.0020																	
	8/16/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.016	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 627																					
	8/19/2021	0.015	0.0026 J	0.0054	<0.0020	<0.0020	<0.0020	<0.0020	0.015	0.0075	0.0028	0.0047	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	Treatment incomplete/in progress - non-response to bottled water offer.																				
-DUP	8/19/2021	0.016	0.0027 J	0.0056	<0.0020	<0.0020	<0.0020	<0.0020	0.015	0.0079	0.0030	0.0051	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	Treatment incomplete/in progress - non-response to bottled water offer.																				
Location: 628																					
	9/20/2022	<0.0020	<0.0020	<0.0020																	
-DUP	9/20/2022	<0.0020	<0.0020	<0.0020																	
-DUP	8/26/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	8/26/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 629																					
	8/29/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	9/1/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 630																					
	8/29/2022	<0.0020	<0.0020	<0.0020																	
	9/1/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	9/1/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 631																					
	9/26/2022	<0.0020	<0.0020	<0.0020																	
-DUP	9/26/2022	<0.0020	<0.0020	<0.0020																	
	9/1/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 632																					
	8/29/2022	0.0020	<0.0020	<0.0020																	
	9/7/2021	0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.013	0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	9/7/2021	0.0021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.013	0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 633																					
	8/21/2023	<0.0020	<0.0020	<0.0020																	
-DUP	8/21/2023	<0.0020	<0.0020	<0.0020																	
	9/9/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 634																					
BED1	10/10/2023	<0.0020	<0.0020	<0.0020																	
PT	7/19/2023	0.0035	<0.0020	<0.0020																	
BED1	7/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/25/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/7/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	10/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/13/2022	<0.0020	<0.0020	<0.0020																	
PT	7/13/2022	0.0023	<0.0020	<0.0020																	
BED1-DUP	7/13/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/13/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/13/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	1/19/2022	<0.0020	<0.0020	<0.0020																	
-DUP	9/9/2021	0.053	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.033	0.014	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 11/02/2021.																					
	9/9/2021	0.054	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.033	0.014	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 11/02/2021.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 635																					
	9/9/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 636																					
	9/13/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	9/13/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 637																					
	8/29/2022	<0.0020	<0.0020	<0.0020																	
-DUP	8/29/2022	<0.0020	<0.0020	<0.0020																	
	9/27/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	9/27/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 638																					
BED1	10/4/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/21/2023	<0.0020	<0.0020	<0.0020																	
PT	7/21/2023	0.033	0.0055	0.011																	
BED1	4/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/23/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/13/2022	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	7/20/2022	<0.0020	<0.0020	<0.0020																	
PT	7/20/2022	0.035	0.0050	0.0091																	
BED1	4/19/2022	<0.0020	<0.0020	<0.0020																	
	10/7/2021	0.032	0.0098	0.0098	<0.0020	0.0094	0.0025	<0.0020	0.015	0.012	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 01/04/2022.																					
-DUP	10/7/2021	0.032	0.0095 J	0.0094	<0.0020 UJ	0.0086 J	0.0024 J	<0.0020 UJ	0.015	0.012	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020 UJ			<0.0020	<0.0020
GAC installed 01/04/2022.																					
Location: 639																					
PRE	10/8/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
PRE-DUP	10/8/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
POST	10/8/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 640																					
BED1	10/4/2023	<0.0020	<0.0020	<0.0020																	
PT	7/7/2023	0.041	0.0069	0.0020																	
BED1	7/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/23/2023	<0.0020	<0.0020	<0.0020																	
-DUP	10/29/2021	0.042	0.0062	<0.0020	<0.0020	<0.0020	0.0035	<0.0020	0.031	0.015	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 11/16/2022.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
	10/29/2021	0.040	0.0060	<0.0020	<0.0020	<0.0020	0.0033	<0.0020	0.030	0.014	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 11/16/2022.																					
Location: 641																					
BED1	10/10/2023	<0.0020	<0.0020	<0.0020																	
PT	7/19/2023	0.060	<0.0020	<0.0020																	
BED1-DUP	7/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/19/2023	<0.0020	<0.0020	<0.0020																	
BED1	4/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/11/2022	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/11/2022	<0.0020	<0.0020	<0.0020																	
PT	7/11/2022	0.063	<0.0020	<0.0020																	
BED2	4/7/2022	<0.0020	<0.0020	<0.0020																	
BED1	4/7/2022	0.0021	<0.0020	<0.0020																	
	10/29/2021	0.065	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.034	0.016	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 01/05/2022.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 642																					
BED1	10/4/2023	<0.0020	<0.0020	<0.0020																	
PT	7/7/2023	<0.0020	<0.0020	<0.0020																	
BED2	7/7/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/7/2023	0.052	0.0061	0.011																	
BED1	4/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/13/2022	<0.0020	<0.0020	<0.0020																	
PT	8/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/3/2022	<0.0020	<0.0020	<0.0020																	
BED1	5/3/2022	<0.0020	<0.0020	<0.0020																	
-DUP	11/12/2021	0.080	0.017 J	0.022	<0.0020 UJ	<0.0020 UJ	0.0024	0.0030	0.048 J	0.031 J	0.0035 J	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 01/27/2022.																					
	11/12/2021	0.097 J	0.013 J	0.017 J	<0.0020	<0.0020	0.0023 J	0.0026 J	0.046 J	0.031 J	0.0028 J	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 01/27/2022.																					
Location: 643																					
PRE	6/12/2023	<0.0020	<0.0020	<0.0020																	
POST	6/12/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
PRE-DUP	11/23/2021	0.0053	<0.0020 UJ	0.0020	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	0.019	0.0038	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020 UJ			<0.0020	<0.0020
PRE	11/23/2021	0.0058	0.0022	0.0022	<0.0020 UJ	<0.0020	<0.0020	<0.0020	0.022	0.0042	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020 UJ			<0.0020	<0.0020
POST	11/23/2021	0.0035	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.012	0.0024	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 644																					
BED1	10/4/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/7/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	7/7/2023	<0.0020	<0.0020	<0.0020																	
PT	7/7/2023	0.13	0.0054	0.0066																	
BED1	4/12/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	4/12/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/16/2023	<0.0020	<0.0020	<0.0020																	
BED1-DUP	1/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	10/13/2022	<0.0020	<0.0020	<0.0020																	
BED1	8/3/2022	<0.0020	<0.0020	<0.0020																	
PT	8/3/2022	0.12	0.0050	0.0064																	
BED1	5/3/2022	0.0023 J	<0.0020 UJ	<0.0020 UJ																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED2	5/3/2022	<0.0020	<0.0020	<0.0020																	
	12/8/2021	0.13	0.0023	0.0044	<0.0020	<0.0020	<0.0020	0.0027	0.45	0.10	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			0.0090	<0.0020
GAC installed 01/11/2022.																					
-DUP	12/8/2021	0.14	0.0024	0.0048	<0.0020	<0.0020	<0.0020	0.0030	0.48	0.11	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			0.0098	<0.0020
GAC installed 01/11/2022.																					
Location: 645																					
	12/8/2021	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 646																					
-DUP	1/20/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	1/20/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 647																					
	2/27/2023	<0.0020	<0.0020	<0.0020																	
BED1	1/26/2022	<0.0020	<0.0020	<0.0020																	
	1/26/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ			0.0027 J	<0.0020 UJ
Location: 648																					
	2/7/2022	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020	<0.0020	<0.0020	<0.0020 UJ			<0.0020	<0.0020
-DUP	2/7/2022	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 649																					
POST	2/7/2022	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
PRE	2/7/2022	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 650																					
	2/14/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 651																					
	2/14/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ			<0.0020 UJ	<0.0020 UJ
-DUP	2/14/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 652																					
	2/27/2023	<0.0020	<0.0020	<0.0020																	
	2/14/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 653																					
PRE	2/14/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
POST	2/14/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 654																					
BED1	12/14/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/12/2023	<0.0020	<0.0020	<0.0020																	
PT	9/12/2023	0.080	<0.0020	<0.0020																	
BED1	5/17/2023	<0.0020	<0.0020	<0.0020																	
BED1	3/2/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	12/20/2022	<0.0020	<0.0020	<0.0020																	
BED1	7/26/2022	<0.0020	<0.0020 UJ	<0.0020																	
PT	7/26/2022	0.066	<0.0020	0.0020																	
	2/21/2022	0.069	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.032	0.023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 04/19/2022.																					
Location: 655																					
	3/13/2023	<0.0020	<0.0020	<0.0020																	
-DUP	3/13/2023	<0.0020	<0.0020	<0.0020																	
	2/21/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	2/21/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 656																					
	2/28/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 657																					
BED1	11/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/31/2023	<0.0020	<0.0020	<0.0020																	
PT	7/31/2023	0.33	0.019	0.064																	
BED1	4/26/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/6/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	10/24/2022	<0.0020	<0.0020	<0.0020																	
	2/28/2022	0.31	0.020 J	0.070 J	<0.0020	<0.0020	0.0021 J	0.0062 J	0.56	0.16	0.052 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020			0.0069 J	<0.0020 UJ
GAC installed 09/29/2022.																					
-DUP	2/28/2022	0.39	0.021 J	0.071 J	<0.0020	<0.0020	0.0021 J	0.0063 J	0.68	0.20	0.052 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020			0.0066 J	<0.0020 UJ
GAC installed 09/29/2022.																					
Location: 658																					
	5/8/2023	0.0098	<0.0020	<0.0020																	
	3/7/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	3/7/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 659																					
	3/21/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	3/21/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 660																					
	3/21/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 661																					
	3/23/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ			<0.0020 UJ	<0.0020 UJ
-DUP	3/23/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 662																					
	3/28/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 663																					
	3/28/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	3/28/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 664																					
	4/25/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 665																					
BED1	3/22/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
BED1	10/3/2022	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
	4/25/2022	0.067	0.0027	0.0089	<0.0020	<0.0020	0.0027	<0.0020	0.049	0.033	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 08/17/2022.																					
-DUP	4/25/2022	0.076	0.0028	0.0096	<0.0020	<0.0020	0.0028	<0.0020	0.051	0.035	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 08/17/2022.																					
Location: 666																					
	6/5/2023	<0.0020	<0.0020	<0.0020																	
	5/16/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	5/16/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 667																					
	5/23/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0064	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 668																					
	5/23/2022	0.11 J	0.0031	0.023	<0.0020	<0.0020	0.029	<0.0020	0.052	0.030	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Well not connected to the residence.

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
-DUP	5/23/2022	0.075 J	0.0031	0.025	<0.0020	<0.0020	0.032	<0.0020	0.054	0.030	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Well not connected to the residence.																					
Location: 669																					
	6/6/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	6/6/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 670																					
	6/20/2022	0.0044	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.012	0.0033	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 671																					
	4/10/2023	<0.0020	<0.0020	<0.0020																	
-DUP	4/10/2023	<0.0020	<0.0020	<0.0020																	
	7/5/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	7/5/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 672																					
	7/11/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			0.0025	<0.0020
-DUP	7/11/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 673																					
	7/19/2022	0.094	<0.0020	0.0040 J	<0.0020	<0.0020	<0.0020	<0.0020	0.072 J	0.040 J	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Treatment incomplete/in progress - bottled water.																					
-DUP	7/19/2022	0.070	<0.0020	0.0042	<0.0020	<0.0020	<0.0020	<0.0020	0.052 J	0.041	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Treatment incomplete/in progress - bottled water.																					

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 674																					
	4/3/2023	<0.0020	<0.0020	<0.0020																	
	7/19/2022	<0.0020	0.0050	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 675																					
POST	6/5/2023	0.0020	<0.0020	<0.0020																	
PRE	6/5/2023	0.0020	<0.0020	<0.0020																	
POST	7/19/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0030	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
PRE	7/19/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0029	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 676																					
POST	7/26/2023	<0.0020	<0.0020	<0.0020																	
PRE	7/26/2023	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ																	
PRE-DUP	7/26/2023	<0.0020	<0.0020	<0.0020																	
	7/28/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	7/28/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 677																					
PRE	8/15/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
POST	8/15/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 678																					
-DUP	8/18/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	8/18/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 679																					
BED1	11/8/2023	<0.0020	<0.0020	<0.0020																	
BED1	8/16/2023	<0.0020	<0.0020	<0.0020																	
PT	8/16/2023	0.021	0.0022	<0.0020																	
BED1	5/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	2/16/2023	<0.0020	<0.0020	<0.0020																	
BED1	11/2/2022	<0.0020	<0.0020	<0.0020																	
Carbon Changeout 09/02/2022 - 5yr.																					
BED1	8/17/2022	<0.0020	<0.0020	<0.0020																	
New well installed, qualified for treatment. GAC System transferred from old well (Regulatory Location ID #210), installed 04/30/2018.																					
PT	8/17/2022	0.017 J	0.0029 J	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020	0.013 J	0.0078 J	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020 UJ			<0.0020	<0.0020
New well installed, qualified for treatment. GAC System transferred from old well (Regulatory Location ID #210), installed 04/30/2018.																					
Location: 680																					
BED1	10/11/2023	<0.0020	<0.0020	<0.0020																	
BED1	7/25/2023	<0.0020	<0.0020	<0.0020																	
PT	7/25/2023	0.084	0.017	0.023																	
BED1	4/24/2023	<0.0020	<0.0020	<0.0020																	

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
BED1	1/16/2023	<0.0020	<0.0020	<0.0020																	
-DUP	8/29/2022	0.066	0.019	0.018	<0.0020	<0.0020	0.0027	<0.0020	0.067	0.038	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 12/01/2022.																					
	8/29/2022	0.058	0.019	0.018	<0.0020	<0.0020	0.0026	<0.0020	0.066 J	0.040	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
GAC installed 12/01/2022.																					
Location: 681																					
	7/18/2023	<0.0020	<0.0020	<0.0020																	
BED1	9/8/2022	<0.0020	<0.0020	<0.0020																	
PT	9/8/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 682																					
POST	4/3/2023	<0.0020	<0.0020	<0.0020																	
PRE	4/3/2023	<0.0020	<0.0020	<0.0020																	
	9/12/2022	<0.0020 UJ	<0.0020	<0.0020	<0.0020 UJ	<0.0020	<0.0020	<0.0020	<0.0020 UJ	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020 UJ	<0.0020 UJ
-DUP	9/12/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 683																					
PRE	3/23/2023	<0.0020	<0.0020	<0.0020																	
POST	3/23/2023	<0.0020	<0.0020	<0.0020																	
	9/20/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	9/20/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0033	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 684																					
	5/15/2023	<0.0020	<0.0020	<0.0020																	
	9/20/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0037	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 685																					
	7/18/2023	<0.0020	<0.0020 UJ	<0.0020																	
-DUP	7/18/2023	<0.0020	<0.0020	<0.0020																	
	9/26/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	9/26/2022	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 686																					
	1/17/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	1/17/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 687																					
	2/20/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 688																					
	2/20/2023	0.024	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.037	0.017	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Permanent bottled water.																					
-DUP	2/20/2023	0.024	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.036	0.017	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Permanent bottled water.																					
Location: 689																					
	2/27/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0090	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
-DUP	2/27/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0074	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 690																					
	2/27/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 691																					
	2/27/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 692																					
	2/27/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 693																					
	3/6/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	3/6/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 694																					
	3/23/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 695																					
	3/23/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	3/23/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 696																					
	3/23/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 697																					
	4/3/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	4/3/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 698																					
	4/3/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 699																					
	4/10/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	4/10/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 700																					
POST	5/8/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
PRE-DUP	5/8/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
PRE	5/8/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 701																					
	6/5/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	6/5/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 702																					
	6/12/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	6/12/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 703																					
	6/19/2023	0.010	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0090	0.0045	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	6/19/2023	0.0099	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.0093	0.0045	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 704																					
	6/26/2023	0.036 J	<0.0020 UJ	0.0040 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	0.031 J	0.014 J	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ	<0.0020 UJ			<0.0020 UJ	<0.0020 UJ
Treatment incomplete/in progress - bottled water.																					
-DUP	6/26/2023	0.029	<0.0020	0.0031	<0.0020	<0.0020	<0.0020	<0.0020	0.024	0.012	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Treatment incomplete/in progress - bottled water.																					
Location: 705																					
BED1	9/13/2023	<0.0020	<0.0020	<0.0020																	
PT	9/13/2023	0.070	0.010	0.013																	
	7/18/2023	0.059	0.0081	0.0083	<0.0020	<0.0020	0.0031	0.0024	0.041	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
New well installed, qualified for treatment. GAC System transferred from old well (Regulatory Location ID #243), installed 03/27/2018.																					
Location: 706																					
	7/18/2023	0.058	0.0040	0.0063	<0.0020	<0.0020	<0.0020	<0.0020	0.041	0.027	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Building is vacant, treatment not offered.																					
Location: 707																					
	7/18/2023	0.093 J	0.0064	0.0058	<0.0020 UJ	<0.0020 UJ	0.0027	0.0023	0.042	0.027	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Building is vacant, treatment not offered.																					
-DUP	7/18/2023	0.058 J	0.0057	0.0058	<0.0020	<0.0020	0.0023	<0.0020	0.039	0.027	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Building is vacant, treatment not offered.																					
Location: 708																					
	7/18/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.

**Table 1. Residential Potable Well PFAS Results in the Vicinity of the Chemours Chambers Works,
Deepwater, New Jersey**

Sample	Date	PFOA	PFOS	PFNA	NEtFOSAA	NMeFOSAA	PFBS	PFHxS	PFHxA	PFHpA	PFDA	PFUnA	PFDoA	PFTriA	PFTeA	9CI-PF3ONS	11CI-PF3OUd	PFPeA	PFBA	HFPO-DA	ADONA
Location: 709																					
	8/14/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	8/14/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 710																					
	8/28/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
-DUP	8/28/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
Location: 711																					
	9/5/2023	0.020	0.025	0.012	<0.0020	<0.0020	<0.0020	<0.0020	0.10	0.025	0.020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	Treatment incomplete/in progress - declined bottled water.																				
-DUP	9/5/2023	0.019	0.023	0.011	<0.0020	<0.0020	<0.0020	<0.0020	0.12	0.024	0.016	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	Treatment incomplete/in progress - declined bottled water.																				
Location: 712																					
POST	9/19/2023	0.055	<0.0020	0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.048	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	Treatment incomplete/in progress - declined bottled water.																				
PRE	9/19/2023	0.054	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	0.046	0.023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	Treatment incomplete/in progress - declined bottled water.																				
Location: 713																					
	9/19/2023	0.061	0.0027	0.016	<0.0020	<0.0020	<0.0020	<0.0020	0.032	0.026	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	Treatment incomplete/in progress - bottled water.																				
-DUP	9/19/2023	0.065	0.0026	0.016	<0.0020	<0.0020	<0.0020	<0.0020	0.032	0.027	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	Treatment incomplete/in progress - bottled water.																				
Location: 714																					
-DUP	10/24/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020
	10/24/2023	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020	<0.0020			<0.0020	<0.0020

Concentrations are in micrograms per liter (ug/L). Concentrations are rounded by the laboratory and reported to two significant figures. For samples collected prior to 10/1/2013, results for PFOA are reported under the following protocol: ND < LOD < NQ < LOQ where ND = Not Detected, NQ = Not Quantifiable, LOD = Limit of Detection, LOQ = Limit of Quantitation; the LOD/LOQ may have varied by instrument and quarter. For samples collected after 10/1/2013, samples are reported to a reporting limit (RL) of 0.0050 ug/L for PFOA. For samples collected after 6/30/2016, each target compound RL is 0.0020 ug/L. J = Analyte present, reported value may not be accurate or precise; UJ = Not detected, reporting limit may not be accurate or precise; B = Not detected substantially above the level reported in the laboratory or field blanks. Samples identified as BED1 were collected after the first carbon bed. Samples identified as BED2 were collected after the second carbon bed and represent the treated water. All other samples collected were prior to Chemours treatment. Samples identified with -D or -DUP are duplicate samples. Starting with the 3Q20 samples, the samples are analyzed by USEPA Method 537.1. Prior to 3Q20, the samples were analyzed by a modified method 537. QREP = Qualification Re-Evaluation Program. OMM = Operation, Maintenance, and Monitoring. PWS = Public Water Service. NJDEP = New Jersey Department of Environmental Protection.